

REF: WOKI 02 &
WOKI 03

COMPILED BY:
J. WRAY

W/E DATE (SUN):
28.01.2021

TIME SHEET

CONTRACT: VSW - Hilton Hotel (02) & Public WC's & Red carpark (03)

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
Red Carpark & Public Toilets - Woking - WOKI 03 - (RCL - PAYE)															
J. WRAY	/	/	/	/	/	/	/	/	/	/	/	/	/	/	
J. BASQUILLE	clock		/	/	17		07:30	17:00	/	/	/	/	/	/	
Red Carpark & Public Toilets - Woking 1 WOKI 03 1/2 (RCL - CIS)															
K. KULINSKAS	/	07:30	12:30	07:30	15:00	07:30	17:00	07:30	15:00	07:30	13:00	/	/	/	32 1/2.
M. BYTAUTAS	/	07:30	12:30	07:30	09:30	07:30	17:00	07:30	17:00	07:30	13:00				29 1/2.
S. SINGH BURMI		07:30	12:30	/	/	/	/	/	/	/	/	/	/	/	
Ian McGann	/	/	/	07:30	16:00	07:30	16:00	07:30	17:00	/	/				Ideal Surface
Marchel Strapko	/	/	/	07:30	16:00	07:30	16:00	07:30	17:00	/	/				Ideal Surface
P. Jawrowski		7:45	15:00	07:30	15:00	07:30	15:00	07:30	15:00	07:30	15:00	07:30	11:00		Formwise
M. Kaoky		7:45	15:00	/	/	/	/	/	/	/	/	/	/	/	Formwise
Jan. Kardiwal		7:45	15:00	07:30	15:00	07:30	15:00	07:30	15:00	07:30	15:00	07:30	11:00		Formwise
P. Jahth		7:45	15:00	/	/	/	/	/	/	/	/	/	/	/	Formwise

TIME SHEET
CONTRACT: 25 Cannon Street

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A. Kulsinskas ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
A. Statts ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
R. Rama ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
J. Smith ✓	07:30	17:00	Moorfields		Moorfields		07:30	17:00	07:30	17:00					
A. Lidzius ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
K. O'Malley ✓	Holiday		07:30	17:00	09:00	17:00	07:30	17:00	07:30	17:00					7:30 - 9:00 Knightsbridge
B. Ramchande ✓	07:30	17:00	Moorfields		Moorfields		07:30	17:00	07:30	17:00					
R. Canacrai ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
V. Baliulevicius ✓	MSO RCL Office		07:30	17:00	09:00	17:00	RCL Office		07:30	17:00					7:30-9:00 Knightsbridge
F. Amarantis ✓	Knightsbridge (PF)						Headed		Knightsbridge (PF)						

TIME SHEET

CONTRACT:
Moorfields

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 22/11/21

CONTRACT

OPERATION

JMS - STORAGE - LOAD VAN

DEL H.O.

DEL APEX (CHICKWICK)

LUNCH

JMS - STORAGE - LOAD VAN

REF

2 1/2

2 1/2

1 1/2

1/2

2 1/2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DTEH

2 1/2

2 1/2

1 1/2

1/2

2 1/2

9 1/2

TOTALS

9.

TYPE OF MACHINE

5m501

9.

45 (3)

JMS01 - 20 1/2 (2 1/2)

CANNO1 - 14 1/2 (1 1/2)

KNICO1 - 3

WOKI03 - 4 1/2

HEAD01 (HOLS) - 2 1/2

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 23/11/21

CONTRACT

OPERATION

Load SHADDOX DOORS H.O.

Dec Cannon st

Trs Storage - Load Van

Lunch

Dec H.O. Load Van

REF

2

3 1/2

2 1/2

1/2

2

10 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYETT

2

3 1/2

2 1/2

1/2

2

10 1/2

10

TOTALS

9(1)

TYPE OF MACHINE

CANNON

5 1/2

JMSQ1

3 1/2(1)

Date 24/11/21

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 26/11/21

CONTRACT

OPERATION

JAMES TABLE DEL WIMBLEDON

COIL SAMPLES EPSOM

COIL SHAD BOLTS

LUNCH

DEL MANTON

REF

2 1/2

1 1/2

3 1/2

1/2

1 1/2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

2 1/2

1 1/2

3 1/2

1/2

1 1/2

9 1/2

James

TOTALS

9.

TYPE OF MACHINE

HEAD 1. (HBS)

2 1/2

5msl

6 1/2

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: G.Buck w/c : 22/11/2021	
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS			
			MOOR02	KNIG01		
MONDAY		HOLIDAY				
TUESDAY	MOORFIELDS	SELO DELIVERY	9HRS			
WEDNESDAY	KIGHTSBRIDGE MOORFIELDS	REMOVING CEILING PANELS SELO DELIVERY	7 ½ HRS	1 ½ HRS		
THURSDAY		HOLIDAY				
FRIDAY						
SATURDAY						
SUNDAY						
TOTAL HOURS			16.5	1.5		

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 22/11/2021		
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS			
			CANN01			
MONDAY	25 Cannon Street	Morning Site Walk and jobs allocations. Weekly Paperwork. Shadbolt doors delivery, coordination.	9			
TUESDAY	25 Cannon Street	Morning Site Walk and jobs allocations. Me, Bernie (BAM) and David (Formwise) urinal glass panels replacement survey. Inspect, snagging stone sinks to WC.	9			
WEDNESDAY	25 Cannon Street	Morning Site Walk and jobs allocations. ISO Audit.	9			
THURSDAY	25 Cannon Street	Morning Site Walk and jobs allocations. Shadbolt doors delivery, coordination. Check fire rated frames installations take photos. Inspect Level 3 Female WC cubicles. Toolbox Talk.	9			
FRIDAY	25 Cannon Street	Carpenters jobs allocation. Building internal temperature, moisture, humidity check/record. Make template for corner panels (wp15-39) Dolphins soap system for DDA WC sets arrangement to site delivery. Inspect Level 4 Female Cubicles. Check fire rated frames installations take photos.	9			
SATURDAY						
SUNDAY						
TOTAL HOURS			45			

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 22-11-21			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			WOKI02	WOKI03			
MONDAY	Woking Car park & Hotel	Snagging in hotel and signing snags on view field. 4.5Hrs Weekly paperwork/DABS 4.5Hrs . Supervising and checking works .	4.5hrs	4.5			
TUESDAY	Woking Car park & Hotel	Cutting socket hole in boardroom unite L-8 Supervising +dealing with all issues on site for ideal surface and formvize people on site + DABS /Paperwork 7Hrs	2Hrs	7Hrs			
WEDNESDAY	Woking Car park & Hotel	Supervising +dealing with all issues on site for ideal surface and formvize people on site + DABS /Paperwork 9Hrs		9Hrs			
THURSDAY	Woking Car park & Hotel	Going though Snagging with carpenter on site and office 2Hrs Supervising +dealing with all issues on site for ideal surface and formvize people on site + DABS /Paperwork 9Hrs	2Hrs	7Hrs			
FRIDAY	Woking Car park & Hotel	Snagging in hotel and signing snags on view field. 4Hrs Going through works and supervising and checking worktops for damage in wc 2Hrs Paperwork ,Dabs, ordering materials 2Hrs	4Hrs	5Hrs			
SATURDAY							
SUNDAY							
TOTAL HOURS			12.5	32.5			

 RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 21/11/21			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			WOKI 02	CANN 01	HOXT 01	HEAD 01	
MONDAY	Site - CS	Catch up on e-mails, Formwise urinal glass panel issues, shadbolt veneer colour issue		9			
TUESDAY	Office - CS Office	Addendum to Formwise, CVI to Bam, Formwise urinal panel issue Prep for Internals	2	6	1		
WEDNESDAY	Office	Internals	3	3	3		
THURSDAY	CS - JMS	View joinery with BAM & Client		9			
FRIDAY	CS - Site	Metal door set enquiry		9			
SATURDAY							
SUNDAY							
TOTAL HOURS			5	36	4		

RG&L RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 22/11/2021		
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS			
			WOKI03	HEAD01	Rept 01?	LORD02
MONDAY	Woking Site	1/ Do my times 2/ Formwise on site cubicle delivery & meet Formwise and SRM on site to discuss sequence of works 3/ Download Repton Gardens construction issue drawings 4/ Issue Repton Garden drawings to JMS	6	2	2	
TUESDAY	Head Office	1/ Repton Garden -print off drawings and issue RFIS plus send all to JMS with addendum orders 2/Space house tender drawings identify all toilet walls with Laminare and mark up drawings for Simon 3/Make up a Tender file for Aldgate including printing off all drawings /quotes & enquiries 4/ Do door comparison for Aldersgate for Simon		7	3	
WEDNESDAY	Head Office	1/ Do door comparison for Aldersgate for Simon 2/ Mark up Woking BOH Wall protection drawings showing the changes for Simon 3/ Repton Teams meeting 2 to 3 4/ RFI's and print off drawings for Repton and send to JMS 5/ emails and phone calls to Kes re Woking public toilet	1	6	3	
THURSDAY	Head Office	1/ Repton Garden meeting minutes 2/ Add riser doors to Aldersgate comparison for Simon 3/ Issue product data sheets on 4P for Repton Garden, pull out hanging rails 4/ Add labour for ironmongery door types to Simon's schedule for Aldgate		8	2	
FRIDAY	Woking Site	1/ Aldgate labour ironmongery for Simon 2/ Walk site and monitor progress 3/ Site measure door set for clear opening sizes and add to as built door schedule 4/ Meet SRM manager on site in car park and look at all door openings where RCL can't fix door sets and discuss each issue, Do report and issue to Steve Sainsbury 5/ Meet SRM manager for public toilet area and view installed Corian vanity tops and sinks plus Formwise cubicles	6	4		
SATURDAY						
SUNDAY						
TOTAL HOURS						