

[illegible]

COMPILED BY: A. Kulsinkas
W/E DATE (SUN): 23/01/22

CONTRACT: 25 Cannon Street

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: WOKI 02 &
WOKI 03

COMPILED BY:
J. WRAY

W/E DATE (SUN):
23.01.2022

TIME SHEET

CONTRACT: VSW - Hilton Hotel (02) & Public WC's & Red carpark (03)

NAME		MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
		IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT			
Red Carpark & Public Toilets - Working - WOKI 03 - (RCL - PAYE)																
	✓	10:30	17:00	11:00	17:00	10:30	17:00	10:30	17:00	10:30	17:00	/	/	/	/	
J. WRAY																
J. BASQUILLE	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
J. SMITH	✓	07:30	11:00	07:30	17:00	/	/	/	/	/	/	/	/	/	/	Mon afternoon at Moorfield Thur @ Head Office
Red Carpark & Public Toilets - Working - WOKI 03 - (RCL - CIS)																
K. KULINSKAS	✓	07:30	16:00	12:00	17:00	07:30	12:00	07:30	17:00	07:30	17:00	/	/	/	/	Price Work 2 days
M. BYTAUTAS	✓	07:30	17:00	/	/	/	/	/	/	10:30	17:00	/	/	/	/	
S. SINGH BURMI		07:30	17:00	/	/	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
Balbir. SINGH	✓	07:30	12:00	/	/	/	/	12:00	17:00	07:30	17:00	/	/	/	/	
Pushpinder. SINGH	✓	07:30	12:00	/	/	/	/	12:00	17:00	07:30	17:00	/	/	/	/	
V. BALLIVICIUS	✓	/	/	/	/	/	/	07:30	17:00	/	/	/	/	/	/	
Hilton Hotel Working - WOKI 03 - (MJ Glazing)																
G. COOPER		/	/	08:00	13:00	/	/	/	/	/	/	/	/	/	/	
M. SLATTER		/	/	08:00	13:00	/	/	/	/	/	/	/	/	/	/	

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

Hilton Hotel Woking - WOKI 02 - (RCL - PAYE)													
J. WRAY	✓	07:30	10:30	07:30	11:00	07:30	10:30	07:30	10:30	07:30	10:30	/	/
J. SMITH	✓	/	/	/	/	/	/	/	/	/	/	/	/
Hilton Hotel Woking - WOKI 02 - (RCL - CIS)													
K. KULSINSKAS	✓	16:00	17:00	07:30	12:00	12:00	17:00	17:00	/	/	/	/	/
Balbir. SINGH	✓	12:00	17:00	07:30	17:00	07:30	12:00	12:00	07:30	/	/	/	/
Pushpinder. SINGH	✓	12:00	17:00	07:30	17:00	07:30	17:00	17:00	07:30	12:00	/	/	/
M. BYTAUTAS	✓	/	/	07:30	17:00	07:30	17:00	17:00	07:30	10:30	/	/	/
S. SINGH BURMI	✓	/	/	07:30	17:00	/	/	/	/	/	/	/	/
V. BALLIVICIUS	✓	/	/	/	/	/	/	/	07:30	17:00	/	/	/

Price Work 2 days

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 2 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 17/01/2022				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			CANN01					
MONDAY	25 Cannon Street	Morning Site Walk and jobs allocation. Weekly RCL Paperwork. Weekly Safety Paperwork for BAM JMS delivery coordination.	9					
TUESDAY	25 Cannon Street	Morning Site Walk and jobs allocation. Rockwood delivery for Stair 3 Cladding coordination. Skirting to Stair core 2, discuss details with BAM. Level 3 urinals privacy glass snag. Discuss with Formwise. Building internal Temp., humidity and moisture checks	9					
WEDNESDAY	25 Cannon Street	Morning Site Walk and jobs allocations. Toolbox Talk Doors delivery for GF coordination. Soap dispenser installation ways to discuss with Carpenter – Basement.	9					
THURSDAY	25 Cannon Street	Morning Site Walk and jobs allocations. Connect Soap system to WC Level 1-3 and inspect. Mobile tower setup to stair CORE 3 for Keboni framework.	9					
FRIDAY	25 Cannon Street	Morning Site Walk and jobs allocations. Mobile Tower delivery, inspection. Keboni Cladding to Stair 3 details discuss with carpenters.	9					
SATURDAY								
SUNDAY								
TOTAL HOURS								

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Cheshington, Surrey KT9 1EU 9100 www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 17-01-22	
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS		
			WOKI02	WOKI03	
MONDAY	Woking Car park & Hotel	Snagging doors and fitting iron mongery. DABS meeting and paperwork + going through works with J.W in office and carpenters on site.		9Hrs	
TUESDAY	Woking Car park & Hotel	Snagging doors and fitting iron mongery. DABS meeting and paperwork + going through works with J.W in office and carpenters on site.		9Hrs	
WEDNESDAY	Woking Car park	Snagging doors and fitting iron mongery. DABS meeting and paperwork + going through works with J.W in office and carpenters on site.		9Hrs	
THURSDAY	Woking Car park	Fitting bump rails in basement		9Hrs	
FRIDAY	Woking Car park	Fitting bump rails in basement		9Hrs	
SATURDAY					
SUNDAY					
TOTAL HOURS					

RAPHAE CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 23/01/22			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			WOKI 02	CANN 01	HOXT 01	HEAD 01	W03	
MONDAY	Home – CS - HH	Progress Report Take -off's for Guestroom arches and pelmets and issue addendums		1				
TUESDAY	Site – CS - HH	Site walk, view lift mock up panels, formwise locker bench e-mails View mock up room window boards		7	2			
WEDNESDAY	Office – W03 - HH - H/O	2 year defects received Addendum for revised arch's detail, check off Fields door schedule Fire doors & panel review			5	3		1
THURSDAY	Site – CS - HH - VSW H/O	Soap dispenser issues, Remdale lift panels issues Issue vanity drawing to JMS, issue revised door schedule to JMS & Fields Respond to RCH e-mails JMS monthly actions	1	5 1/4	4 3		1	
FRIDAY	Office & site -HH Site - CS	Alterations to ironmongery sample board then take to site. Review Saper RAMS and then issue for approval, meet JG on site to review lift car panelling		4	5			
SATURDAY								
SUNDAY								
TOTAL HOURS								

RG RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 17/01/2022				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
WOKI03	HEAD01	REPT 01	Mary 01?	Woki02				
MONDAY	Head Office	1/Upload JMS latest Repton Drawings onto 4P & update schedules 2/ Unload Joe's Van, door sets for Hoxton 3/ go through last week's emails and reply as required 4/ do times 5/ do meeting minutes from Friday's meeting at Marylebone house 6/order lock with 20 keys for football ground 7/ Download and print off drawings and schedules for Marylebone house and put in tender file 8/order 6 sleepers for Richard	8	2				2
TUESDAY	Head Office	1/ Look at additional works for Woking hotel for James 2/ send out enquiries for Marylebone house tender to suppliers for Simon 3/ Adjust RCL RAMS for Repton gardens as comments by MGL and reissue 4/ check JMS samples for Repton Gardens	6	2				2
WEDNESDAY	Head Office	1/ Look at additional works for Woking Hotel, and print off drawings to discuss with James 2/ Teams meeting re Repton with McLaren 3/ Shadbolt price comparison for space house for Simon 4/ draft out enquiries for Marylebone house, Fields, Shadbolt, JMS, 3v & Selo. Send to Simon complete with relevant drawings and specs for each supplier to tender	10					
THURSDAY	Head Office	1/ Add sanitaryware prices to Simons Aldgate schedule 2/ Add Fields prices to Simon's space house schedule 3/ Working with Simon on Space house tender	10					
FRIDAY	Woking Site	1/ Do meeting minutes for Repton Gardens 2/ Walk around site with Jason -Car Park, Public WC, BOH wall protection areas and Hotel 3/ Send enquiries out to JMS and Shadbolt for additional door sets for Stair 2 working hotel for James to quote 4/ Look through Aldgate tender drawings and discuss with Andy Barlow what he needs to price for re stairs 5/ Issue JMS Draft reception desk drawing to Mike Vorster at Repton Gardens for them to discuss with client re additional worktop supports & mirror capping detail 6/ Issue JMS Repton Gardens Reception wall panel drawings onto 4P and update schedules	2	4	2			2
SATURDAY								
SUNDAY								
TOTAL HOURS								

Date 20/1/22

OPERATION

Dec 4. 01

per workings

Levanti

Der Kreisverkehr

Lee Carver St

REF

 $2\frac{1}{2}$

2

 $\frac{1}{2}$

3

 $1\frac{1}{2}$

9 1/2

**CHECK
No.**

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOUR

Joe Dyett

 $2\frac{1}{2}$

2

 $\frac{1}{2}$

3

 $1\frac{1}{2}$

94.2

TOTALS

9.

TYPE OF MACHINE

5msφ1

9.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 21/1/22

CONTRACT

OPERATION

coll class concrete

coll H.O.

Del to Mob

lunch

See Knightsbridge

Coll Hanson's road

REF

3

2 1/2

1 1/2

1/2

1 1/2

1 1/2

10

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOT.
HOU

JOE DYER

3

2 1/2

1 1/2

1/2

1 1/2

1 1/2

10

1

4/10

1/10

10

TOTALS

9(1)

TYPE OF MACHINE

5m x 1

4 1/2

HEAP 1.

4 1/2 (1)