

REF: Daywork

COMPILED BY: A. Kulsinskas
 W/E DATE (SUN): 27/03/22

TIME SHEET

CONTRACT: 25 Cannon Street

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinskas ✓	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00					
S.Simonovic ✓	7:30	17:00	7:30	17:00	7:30	17:00	OFF	OFF	OFF	OFF					
A.Lidzius ✓	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00					
R.Canacrai ✓	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00					
R.Rama ✓	OFF	OFF	OFF	OFF	7:30	17:00	7:30	17:00	7:30	17:00					
B.Ramchande ✓	Moorfields	Moorfields	Moorfields	Moorfields	12:00	17:00	7:30	12:00	7:30	17:00					Wed. & Thurs. half days at Moorfields
I.Neagu ✓	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00					
G.Diaconu			7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00					
D.Theodoridis	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00					
V.Monacu					7:30	17:00	7:30	17:00	7:30	17:00					

COMPILED BY: M. ROBINSON
 W/E DATE (SUN): 27/03/22

TIME SHEET

CONTRACT: HOXTON HOTEL

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
V.Baliulevicius ✓	07.30	17.00	07.30	10.30	07.30	09.00	07.30	10.30	07.30	10.30					Pricework £1,014.00
V.Baliulevicius ✓					09.00	10.30									
(Moorfields)															

REF: MOOR 02

COMPILED BY:
J. WRAY
W/E DATE (SUN):
27.03.2022

TIME SHEET

CONTRACT: 21 MOORFIELDS

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS	
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT		
21 MOORFIELDS - MOOR 02 - (RCL - PAYE)																
J. WRAY	✓	07:30	15:30	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
K. O'MALLEY	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	HOL next Monday
J. SMITH	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	HOL next Monday
E. AMANING	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
21 MOORFIELDS - MOOR 02 - WOKI 03 - (RCL - CIS)																
B. RAMCHANDE	✓	07:30	17:00	07:30	17:00	07:30	12:00	12:00	17:00	/	/	/	/	/	/	Wed afternoon , Thur morning & Friday @ Cannon St
Hilton Hotel Woking - WOKI 03 - (RCL - PAYE)																
J. WRAY	✓	15:30	17:00	/	/	/	/	/	/	/	/	/	/	/	/	

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: WOKI 02 &
WOKI 03

COMPILED BY:
J. WRAY

W/E DATE (SUN):
27.03.2022

TIME SHEET

CONTRACT: VSW - Hilton Hotel (02) & Public WC's & Red carpark (03)

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
Red Carpark & Public Toilets - Woking - WOKI 03 - (RCL - PAYE)															
J. BASIQUILLE	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/
Red Carpark & Public Toilets - Woking - WOKI 03 - (RCL - CIS)															
K. KULSINSKAS	✓	07:30	17:00	07:30	17:00	07:30	12:30	07:30	17:00	07:30	17:00	/	/	/	/
S. SINGH BURMI	✓	07:30	17:00	/	/	/	15	07:30	17:00	07:30	17:00	/	/	/	/
Balbir. SINGH	✓	07:30	17:00	07:30	17:00	/	/	/	/	07:30	17:00	/	/	/	/
Pushpinder. SINGH	✓	07:30	17:00	07:30	17:00	/	/	12:30	17:00	07:30	17:00	/	/	/	/
M.Bytautas	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/
Red Carpark & Public Toilets - Woking - WOKI 03 - (FORMWISE)															
Hilton Hotel Woking - Woking - WOKI 02 - (RCL - CIS)															
Balbir. SINGH	✓	/	/	/	/	07:30	17:00	07:30	17:00	/	/	/	/	/	/
P.Singh	✓	/	/	/	/	07:30	17:00	07:30	12:30	/	/	/	/	/	/
SS.Burmi	✓	/	/	/	/	07:30	17:00	/	/	/	/	/	/	/	/
K.Kulsinskaskas	✓	/	/	/	/	12:30	17:00	/	/	/	/	/	/	/	/

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 21/03/2022				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			CANN01					
MONDAY	25 Cannon Street	Morning Site Walk and jobs allocation. Weekly RCL Paperwork. Weekly Safety Paperwork for BAM.	9					
TUESDAY	25 Cannon Street	Morning Site Walk and jobs allocation. Keboni cladding ceiling detail set outs. Material Orders. Mirrors to lift lobby details check.	9					
WEDNESDAY	25 Cannon Street	Morning Site Walk and jobs allocation. High Table Delivery, coordination. Reinstall Rimex Panel above doors DG-02,03	9					
THURSDAY	25 Cannon Street	Morning Site Walk and jobs allocation. TV Mirror wall issue. Discuss with BAM and setup carpenters to make changes. Level 5 core3 stairs- tower setup.	9					
FRIDAY	25 Cannon Street	Morning Site Walk and jobs allocations. Soap dispensers to ground floor. Basement door sets to install and finish. Walk with BAM. Basement WC back panels issue, solution. Discuss with BAM.	9					
SATURDAY								
SUNDAY								
TOTAL HOURS								

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 21-03-22							
DAY		SITE/LOCATION		TASK		COST HEADINGS / HOURS					
						WOKI02		WOKI03			
MONDAY		Woking Car park & Hotel		Going through works /checking works on site with carpenters 4.5Hrs (Carpark) Paperwork , DABS, Ordering materials Snagging 4.5Hrs				9Hrs			
TUESDAY		Woking Car park & Hotel		Going through works /checking works on site with carpenters Paperwork , DABS, Ordering materials Snagging				9Hrs			
WEDNESDAY		Woking Car park		Snagging in hotel. additional works in car park D/W Clearing site material and site boxes		4.5Hrs				4.5Hrs	
THURSDAY		Woking Car park		Snagging in Hotel 3Hr. Clearing site material and site boxes Going through works /checking works an working on site with carpenters		4.5Hrs				4.5Hrs	
FRIDAY		Woking Car park		Going through works wit DS in office. Going through works and checking carpenter works on site. Dabs, paperwork, ordering materials.				9Hrs			
SATURDAY											
SUNDAY											
TOTAL HOURS											

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 27/03/22			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			WOKI 02	CANN 01	HOXT 01	HEAD 01	W03
MONDAY	Office – HH VSW CS	Start Vegas, RFI's, ironmongery issues with Innovations e-mail regarding Level 01 door set not yet ordered, progress report progress report, chase up Neville Lumb	2	3	4		
TUESDAY	HH	Visit to CW Fields factory, look into Amwell FSC			9	3	
WEDNESDAY	CS – Site HH	Walk site Walk site with McLaren		4.5	4.5		
THURSDAY	CS - Site	Loads if issues trying to sort, sinks, channels, IPS panels, EOT Acc toilet		9			
FRIDAY	Office – CS HH VSW W03	Looking for alternative basins Upload JMS drawings & print off new drawings Drop off acoustic seals		5	3 2 1/2		2
SATURDAY							
SUNDAY							
TOTAL HOURS			2.	21 1/2.	19 1/2.		2

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 21/03/2022				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			WOKI03	HEAD01	REPT 01	Mary 01?	Lords	
MONDAY	Holiday							
TUESDAY	Working from home and site meeting Marylebone house	1/ Go through emails received in since last Thursday and reply /action as required 2/ Download drawings and docs for Campden hill road tenders, go through drawings 3/ attend site meeting at Marylebone house with BHCL & Shadbolt		10				
WEDNESDAY	Head office	1/ My internal meeting with RCH/MOB etc 2/ tenders Campden Hill Road & Marylebone house		10				
THURSDAY	Head Office	1/ Tender for Campden hill road with ST 2/ Print off drawings for doctors' surgery fit out -Repton Gardens		10				
FRIDAY	Woking Site	1/ walk around site with Kes 2/ arrange a Monday meeting with washroom & Martin at Marylebone house 3/ issue JMS with new drawings for Repton gardens 4/ download all documents and drawing for Belgrave tender and start to look through them 5/ sort out spare bump rails for Mark for Hoxton from Woking, joe to pick up Monday 6/ discuss additional work at lords with ISG and arrange to meet Monday on site	2	5	1	1	1	1
SATURDAY								
SUNDAY								
TOTAL HOURS								

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c : 21/03/2022		
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS			
			MOOR 02	WOKI 03		
MONDAY	Site	Site Induction & obtaining passes	3.5			
	Site	Walking floors & going through floor plans with P. Haugh	3.5			
	Site	Supervising operatives sorting out Selo Door sets on Level 03	0.5			
	Home	Time sheets and paperwork etc		1.5		
TUESDAY	Site – L4	Supervising operatives sorting out Selo Door sets on Level 03	1.0			
	Site – L3	Supervising operatives fitting Selo Door sets in core 2	1.0			
	Site – L1	DAB's meting	1.0			
	Site – L3 & L4	Going through available works with P. Haugh & Alex of SRM	1.0			
	Canteen	Going through Files with P. Haugh	1.0			
	Office	Going through Files & Drawings	1.0			
	Site – L00 & L1	Unloading & Loading out Shadbolt Delivery	2.5			
	Office	Reading e-mails & Allocation sheets	0.5			
WEDNESDAY	Site – L1 & L3	Supervising operatives loading out Shadbolt Doors to Level 03	1.0			
	Site – L3	Supervising operatives fitting Selo Door sets in core 2	1.0			
	Site – L1	DAB's meting	1.0			
	Site – L3	Supervising operatives fitting Selo Door sets in core 1	1.0			
	Office	Going through Files & Marking up Drawings	3.5			
	Office	Reading e-mails & Allocation sheets	1.5			
THURSDAY	Site – L3	Supervising operatives loading out Selo Door sets on Level 03.	1.0			
	Site – L3	Supervising fitting & masticing of Selo Door sets in cores 1 & 2.	1.0			
	Site – L1	DAB's meting	1.0			
	Site – Ground to L5	Supervising operatives unloading deliveries.	1.0			
	Site –L3 & Office	Going through works with P.Haugh	1.0			
	Site – Ground to L1	Going through works with D.Rawlings of Stafford Bridge	1.0			
	Office	Setting up Files & Office equipment.	1.5			
	Office	Reading e-mails & Allocation sheets	1.5			
FRIDAY	Site – L3	Supervising operatives masticing Selo frames cores 1 & 2	1.5			
	Site – L3	Supervising operatives fitting W/C Timber door sets in core 2.	1.5			
	Site – L1	DAB's meting	1.0			
	Office	Photo evidence & Handover sheets	2.0			
	Office	Setting up Files	1.0			
	Office	Trouble shooting Printer/Scanner with Doherty's	1.0			
	Office	Reading e-mails & Allocation sheets	1.0			
SATURDAY						
SUNDAY						
TOTAL HOURS						

[illegible]
$$\sigma_{msp} = 3\frac{1}{2}(3)$$

WOKI02 - 4 1/2.

HOLS - 9

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 22/3/22

CONTRACT

OPERATION

TRUS - Load VAN.

DELTA CELL CONTROL FABRICATION

LUNCH.

TAYLOR MADE (COLLECT)

2 NEW TYRES FITTED.

REF

2 1/2

4 1/2

1/2

1 1/2

1 1/2

10 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE JYETT

2 1/2

4 1/2

1/2

1 1/2

1 1/2

10 1/2

10

TOTALS

9(1)

TYPE OF MACHINE

JMSPL

9(1)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 23/3/22

CONTRACT

OPERATION

JMS WLOAD - LOAD VAN

H.O. COLLECT

LUNCH

DEE CANNON ST.

REF

3

4

1/2

2 1/2

10

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYETT

3

4

1/2

2 1/2

10

9 1/2

TOTALS

9 (1/2)

TYPE OF MACHINE

JMSQ1

9 (1/2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 24/3/22

CONTRACT

OPERATION

coll working

Der H.O.

Load Van frames (Hoofstee)

Lunch

Der Moortreys.

REF

2 1/2

2

2

1/2

3

10

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyett.

2 1/2

2

2

1/2

3

10

9 1/2

TOTALS

9 (1/2)

TYPE OF MACHINE

Wokip2

4 1/2

3ms61

4 1/2 (1/2)

HEADPI - $\frac{1}{2}$ (1)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 15/3/22

CONTRACT

OPERATION

DEL - CONTROL FABRICATION
(NOTTINGHAM)

LUNCH

COLL P. HAUGH. (DRAWINGS
LOCK)

COIL CANNON ST.

REF

6

1/2

2 1/2

2 1/2

11 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYETT

6

1/2

2 1/2

2 1/2

11 1/2

TOTALS

11
9(2)

TYPE OF MACHINE

3msq1

6 1/2 (2)

MOOREZ

2 1/2

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 16/3/22

CONTRACT

OPERATION

JMS Load Van -

DEL TAYLOR MADE (DAVENTRY)

BLOW OUT ON MOTORWAY

LUNCH

H.O. LOAD VANFRATES
(MORTMERTON)

REF

2 1/2

1 1/2

2 1/2

1/2

2 1/2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYETT

2 1/2

1 1/2

2 1/2

1/2

2 1/2

9 1/2

TOTALS

9

TYPE OF MACHINE

JMS81

9

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 17/3/22

CONTRACT

OPERATION

Del - Moorfields

H.O. Load Van (frames
Hinged boxes)

Lunch

Del Moorfields

Drop Hallow roads

REF

3

2½

½

3

1½

10½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYER

3

2½

½

3

1½

10½

TOTALS

10

9(1)

TYPE OF MACHINE

SM 501

8½

He 501

½(1)