

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 03/08/21

CONTRACT

OPERATION

Dec to Cannon St.

Dec to Knightsbridge

coll + load Trs

lunch.

Dec to Cannon St.

REF

3 1/2

1

3 1/2

1/2

2 1/2

11

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

3 1/2

1

3 1/2

1/2

2 1/2

11

10 1/2

TOTALS

9 (1 1/2)

TYPE OF MACHINE

Jmsol

9 (1 1/2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 02/08/21

CONTRACT

OPERATION

COLL - LOAD VAN @ JMS

DEL TO CANNON ST

COLL HEXTON HOTEL

LUNCH

COLL LOAD VAN @ FINISHING FACTORY

COLL LOAD VAN @ JMS

REF

2 1/2

3

1 1/2

1/2

2

2

11 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Syer

2 1/2

3

1 1/2

1/2

2

2

11 1/2

TOTALS

9(2)

TYPE OF MACHINE

Jmspl

9(2)

45 (5)

Jmspl - 30 (4 1/2)

KNIC01 - 6

MOOR02 - 5 1/2

KNIC01 - 3 1/2 (1/2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 04/8/21

CONTRACT

OPERATION

LOAD VAN H.O.

DEL TO KNIGHTSBIDGE

DEL TO H.O.

LUNCH

JMS - LABOUR.

REF

2

2 1/2

1 1/2

1/2

4

10 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYETT

2

2 1/2

1 1/2

1/2

4

10 1/2

JMS

10

TOTALS

9 (1)

TYPE OF MACHINE

KNIGHT.

6.

JMS -

3 (1)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 05/08/2

CONTRACT

OPERATION

H.O. Load Van
Jel to Moorfields
Lunch
Jel to Knightsbridge

REF

3 4 1/2 2 1/2

10

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOT
HOL

Joe Dyer

3 4 1/2 2 1/2

10

Split

MOOR 2

KNIGHTS

9 1/2

TOTALS

9 (1/2)

TYPE OF MACHINE

MOOR 2

5 1/2

KNIGHTS

3 1/2 (1/2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 06/08/21

CONTRACT

OPERATION

COLLECT CONTROLS (NOTES)

LUNCH

JMS - LABOUR

REF

4

1/2

5

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

✓ JMS DYETT

4

1/2

5

9 1/2

9.

TOTALS

9

TYPE OF MACHINE

JMS61

9.

CONTRACT:
Knightsbridge

[illegible]Page 1 of 1

TIME SHEET

CONTRACT: VSW - Hilton Hotel (02) & Public WC's & Red carpark (03)

COMPILED BY:
J. WRAY
W/E DATE (SUN):
08.08.2021

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
Hilton Hotel Working - WOKI 02 - (RCL - PAYE)															
J. WRAY	✓	HOL	HOL	07:30	14:00	07:30	12:00	07:30	14:00	07:30	15:00	/	/	/	/
J. SMITH	✓	CS	+	+	+	07:30	17:00	CS	+	+	+	/	/	/	/
Hilton Hotel Working - WOKI 02 - (RCL - CIS)															
K. KULINSKAS	✓	15:00	17:00	07:30	17:00	07:30	16:00	HOL	HOL	HOL	HOL	/	/	/	/
S. SINGH BURMI	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/
K. O'MALLEY	✓	07:30	17:00	07:30	17:00	CS	+	+	+	+	+	/	/	/	/
T. LIDZIUS		07:30	17:00	07:30	17:00	CS	+	+	+	+	+	/	/	/	/
A. STATTIS		07:30	17:00	07:30	17:00	CS	+	+	+	+	+	/	/	/	/
Hilton Hotel Working - WOKI 02 - (AGENCY - Apex Ltd)															
Pushpinder. SINGH		07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/
Balbir. SINGH		07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/
Hilton Hotel Working - WOKI 02 - (FORMWISE)															
L. BATES	/	/	/	/	/	/	/	/	/	07:30	12:00	/	/	/	/
S. WAGSTAFF	/	/	/	/	/	/	/	/	/	07:30	10:30	/	/	/	/

DOCUMENT REFERENCE:	SIT-FM-009	VERSION NO:	1.0	CREATION DATE:	07/02/2013	Page 1 of 1
DOCUMENT OWNER:	DAS	LAST REVISION DATE:		N/A	07/02/2014	

ACT:

25 CANNON STREET

DEF.

LED BY:

A. Kulsinskas

W/E DATE (SUN):

8/8/21

[illegible]

DOCUMENT REFERENCE:
DOCUMENT OWNER:

SIT-FM-009
DAS

VERSION NO:

1.2

CREATION DATE:
LAST REVISION DATE:

07/02/2013
22/11/2018

Page 1 of 1



RAPHAEL
CONTRACTING LTD
Raphael House, 123 Roebuck Road Tel: 020 8391
9100
Chessington, Surrey KT9 1EU
www.raphaelcontracting.com

**SITE MANAGER ALLOCATION
SHEET**

Name: Mark Robinson
w/c : 02/08/21

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			CANN01	WOKI02				
MONDAY	Site – CS	Metal vanity delivery.	9					
TUESDAY	Office – VSW Office - CS	Pull handle issues, acoustic seal issue, Lev 09 door frame issue Saper Glass addendum, Mass trough drawings.	6	3				
WEDNESDAY	Office – CS VSW	Upload JMS & Mass Drawings. Formwise Programme Site Visit	6	3				
THURSDAY	Site – CS Office - CS	Start vanity metalwork install. Upload Mass Drawings, Formwise Programme	5 4					
FRIDAY	Office – CS Office - VSW	Upload Mass Drawings, Progress Report, monthly report, meeting minutes Order to Interstop, monthly report	6	3				
SATURDAY								
SUNDAY								
TOTAL HOURS			36	9				

RG RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: J. Gray. w/c : 02/08/2021							
DAY		SITE/LOCATION		TASK		COST HEADINGS / HOURS					
MONDAY		HOL		HOL		WOKI 02		WOKI 03			
TUESDAY		Office Office Hotel Levels Ground to 20 Office Office Office Basement		Agency & RCL Time sheets etc. Safety Paperwork for SRM Walking site checking works & supervising Carpenters Read / Reply to e-mails & phone calls. (WOKI-02) Daily Briefing meeting Read / Reply to e-mails & phone calls. (WOKI-03) Supervising Carpenters fitting Bump Rail		1.5 0.5 3.0 1.0 0.5		2.0 1.0			
WEDNESDAY		Office Office Office Hotel Level 06 & 08 Office Public Toilets Export House		Tool Box Talk & doing operatives lateral flow testing Read / Reply to e-mails & phone calls. (WOKI-02) Daily Briefing meeting Going through issues with Toilet cubicle dividers Read / Reply to e-mails & phone calls. (WOKI-03) Walking round site checking progress and issuing a report Public Toilets Progress Meeting		1.0 2.0 0.5 1.0		2.0 1.5 1.5			
THURSDAY		Office Office Office Office Hotel Basement Hotel L6 & 8 Office High St Office Tower Basement		Tool Box Talk Booking in Formwise for inductions Read / Reply to e-mails & phone calls. (WOKI-02) Daily Briefing meeting Taking moisture readings Supervising operatives doing snags & W/C fittings Print, Check & comment on Formwise drawings rev C Getting work phone repaired Read / Reply to e-mails & phone calls. (WOKI-03) Supervising operatives fitting bump rail		0.5 0.5 1.5 0.5 0.5 1.5 1.0 0.5		0.5 1.5 1.0			
FRIDAY		Office & Level 06 Office Office Office Office Office Office Tower Basement		Going through RCL snags & signing off on Fieldview. Going through snags for Formwise and French polisher RCL time sheet Safety Paperwork for SRM Daily Briefing meeting Read / Reply to e-mails & phone calls. (WOKI-02) Read / Reply to e-mails & phone calls. (WOKI-03) Taking photo evidence of materials on site		2.0 1.5 0.5 2.0 0.5 1.0		1.0 0.5			
SATURDAY											
SUNDAY											
TOTAL HOURS						25		12.5			

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN	
	IN	OUT	IN	OUT	IN	OUT	IN	IN	OUT	IN	OUT	IN	OUT	IN
Red Carpark & Public Toilets - Working - WOKI 03 - (RCL - PAYE)														
J. WRAY	✓	HOL	HOL	14:00	17:00	12:00	17:00	14:00	17:00	15:00	17:00	/	/	/
Red Carpark & Public Toilets - Working - WOKI 03 - (RCL - CIS)														
K. KULSINSKAS	✓	07:30	15:00	/	/	16:00	17:00	HOL	HOL	HOL	HOL	/	/	/
M. BYTAUTAS	✓	07:30	17:00	/	/	/	/	/	/	/	/	/	/	/
B. RAMCHAND	✓	CIS	/	CIS	/	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/
E. AMANING	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/
Red Carpark & Public Toilets - Working - WOKI 03 - (FORMWISE)														
Piotr. JAWORSKI		07:30	15:00	/	/	/	/	/	/	/	/	/	/	/
R. GRIGAITIS		07:30	15:00	/	/	/	/	/	/	/	/	/	/	/

DOCUMENT REFERENCE:	SIT-FM-009	VERSION NO:	1.0	CREATION DATE:	07/02/2013	
DOCUMENT OWNER:	DAS			LAST REVISION DATE:	N/A	
				NEXT REVIEW DATE:	07/02/2014	Page 2 of 1