

TIME SHEET

CONTRACT: 25 Cannon Street

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinskas ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
R.Rama ✓	Pricework		Pricework		Pricework		Pricework		Pricework						Pricework: £1189.00
A.Lidzius ✓	Pricework		Pricework		Pricework		Pricework		Pricework						Pricework: £1362.00
G.Diaconu ✓	Pricework		Pricework		Pricework		Pricework		Pricework						Pricework: £1622.00*
B.Ramchande ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	9:30	07:30	17:00					Pricework: £455.00 + daywork
S.Hirani ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
A.Wren ✓	Pricework		Pricework		Pricework		Pricework		Pricework						Pricework: £944.40
N.Jagatia ✓	OFF		07:30	17:00	07:30	17:00	07:30	17:00	OFF						
Stephen B. (OSP agency, Labourer)	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
✓ V. Balutkevicius	07:30 PW	10:30 +													PW £1590 + DW

*Payment includes last weeks miscalculated payment £212.

2K BMA
WK 15

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: MOOR 02

TIME SHEET

COMPILED BY:
J. WRAY

W/E DATE (SUN):
10.07.2022

CONTRACT: 21 MOORFIELDS

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
21 MOORFIELDS - MOOR 02 - (RCL - PAYE)															
J. WRAY	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	
K. O'MALLEY	✓	07:30	16:30	07:30	16:30	07:30	16:30	07:30	16:30	07:30	16:00	/	/	/	Price Work All Week = £1,292.50
J. BASQUILLE	✓	07:30	17:00	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	/	/	/	
J. SMITH	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	
21 MOORFIELDS - MOOR 02 - (RCL - CIS)															
C. SANDERS	✓	07:30	16:30	07:30	16:30	07:30	16:30	07:30	16:30	07:30	16:00	/	/	/	Price Work All Week = £1,292.50
E. AMANING	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	
K. KULSINSKAS	✓	07:30	17:00	/	/	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	
Hilton Hotel Woking - WOKI - 02 - (RCL - CIS)															
K. KULSINSKAS	✓	/	/	07:30	17:00	/	/	/	/	/	/	/	/	/	

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 4/7/22

CONTRACT

OPERATION

THS Deo Verwered van
Hospital
H.O. 1000 van Doors
Lunch

REF

3 3 3 1/2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYETT

3 3 3 1/2

9 1/2

TOTALS

TYPE OF MACHINE

JMSpl.

3

HEADPl.

3

ROXPl

3

JMSpl - 24 / HEADPl - 3 / ROXPl - 16(3).
MOORPl - 2(2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 5/7/22

CONTRACT

OPERATION

Del Hoxton Lv3 Doors

H.O. Load VAN

Del Hoxton Lv3 Doors

H.O. Load VAN

Lunch

Del Stones Lv2 Hoxton

REF

2 1/2

2 1/2

2 1/2

1 1/2

1/2

2

11 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer.

2 1/2

2 1/2

2 1/2

1 1/2

1/2

2

11 1/2

Hox

11

TOTALS

9(2)

TYPE OF MACHINE

Hox Del

9(2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 6/7/22

CONTRACT

OPERATION

Jms Load Van

Del Hoxton

H.O. Solt Doors + Stones

Load Van

Lunch

Del stones w2 Hoxton

REF

3

2

1 1/2

1

1/2

2 1/2

10 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

3

2

1/2

1

1/2

2 1/2

10 1/2

Hoxton

10

TOTALS

9(1)

TYPE OF MACHINE

JMSØ1

5.

HoxRel

4(1)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 7/7/22

CONTRACT

OPERATION

Two load Van LVS frames

Dec Hexxon " "

H.O. load Van LVS frames

Lunch

Dec Moorfields

REF

3

4

1 1/2

1/2

2 1/2

11 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

3

4

1 1/2

1/2

2 1/2

11 1/2

MTG

11

TOTALS

9(2)

TYPE OF MACHINE

Jmsp1

7

Moorp2

2(2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 8/7/22

CONTRACT

OPERATION

cell veneered legs SMS

der Lees to Jms

Lunch

REF

4 1/2

4 1/2

1/2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

✓ Joe Dyett

4 1/2

4 1/2

1/2

9 1/2

TOTALS

9

TYPE OF MACHINE

JMSQ1

9.

RG RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 04/07/2022					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS							
			HOXT01	CANN01						
MONDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. DABS meeting. Weekly Paperwork. ITP Checks Level 2. Snaging.	9							
TUESDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. Price work money count. Doors delivery x2 DABS meeting RAMS Update.	9							
WEDNESDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. ITP checks and sign. Level 2 bathrooms. Delivery coordination. Vanity Units and architraves level 3. DABS meeting.	9							
THURSDAY	Hoxton Hotel 25 Cannon Street	Morning Site Walk and jobs allocation. McLaren Collaborative Meeting. ITP checks snags to carpenters riser doors. ITP Level 2 Guest Rooms. Fire mastic to door frames, level 3 photo evidence.	9							
FRIDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. DABS meeting ITP checks. Level 5 Front doors openings inspection. Meeting with McLaren. Deliveries bookings	9							
SATURDAY										
SUNDAY										
TOTAL HOURS										

Raphael Contracting Ltd Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 10/07/22			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			WOKI 02	CANN 01	HOXT 01	HEAD 01	W03
MONDAY	HH - Site	Check on progress, catch up on e-mails, order shower screen			9		
TUESDAY	office	Prep for internals, catch up on e-mails			3	6	
WEDNESDAY	Office - HH - CS	Internals Pricework times to drawings Order pull handles & push plates		1	2	6	
THURSDAY	Site - HH	Meeting with MCL, walk site with Eike, pricework times to drawings			9		
FRIDAY	Office – HH - CS - VSW - MRM	Progress Report, RCL Monthly report, meeting minutes RCL monthly report e-mail response & daywork sheet for abortive visit site visit to inspect Garden Room doors	1	1	4	3	
SATURDAY							
SUNDAY							
TOTAL HOURS							

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 04/07/2022		
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			WOKI03	HEAD01	REPT 01	WokL02	HOLS
MONDAY	Office	1/ Adjust RCL RAMs for installation of free issue ironmongery at Woking Hotel and issue to SRM 2/ Working on Coleman Street tender, print off enquiries and quotes and place in tender file & Checking Fields and Shadbolts quotes 3/ Send out enquiry to Fields for Repton Garden doors 4/ Sit in surveying and tendering meeting		7	1	2	
TUESDAY	Home	1/ Working on Coleman Street tender, checking Fields & Shadbolt quotes		10			
WEDNESDAY	Office	1/ order doors for Repton Gardens 2/ go through tenders with Simon 3/ send emails to fields and ask them to revise their Coleman Street quote for doors to suit revised info sent		10			
THURSDAY	Home	1/ Coleman Street tender pricing schedules for ST 2/ MBH tender bits for RCH		10			
FRIDAY	Holiday						
SATURDAY							
SUNDAY							
TOTAL HOURS			37	1	2		

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET			Name: Jason Wray w/c: 04/07/2022		
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			MOOR 02					
MONDAY	Site – L6 & L7	Supervising operatives fitting Selo riser door sets	1.0					
	Site – L4	DAB's meeting	1.0					
	Site – L6 & L7	Level 6 & 7 Progress/completion Meeting	1.0					
	Site – L00	Going through works with P.H & Stafford Bridge	1.0					
	Site - L1	Delivery co-ordination meeting	0.5					
	Office	Time sheets and paperwork etc	1.0					
	Office	Safety Paperwork for SRM	0.5					
TUESDAY	Site – L11 to L15	Supervising operatives sorting out Selo riser door sets	1.0					
	Office & Site – L6	Photo evidence and Handovers on FieldView	1.0					
	Office	Reading e-mails, Phone calls & Allocation sheets	1.0					
	Site – L6 & L7	Supervising operatives fitting Selo riser door sets	1.0					
	Site – L4	DAB's meeting	0.5					
	Site – L6 & L7	Level 6 & 7 Progress/completion Meeting	1.0					
	Site - L1	Delivery co-ordination meeting	0.5					
WEDNESDAY	Site – L11 to L15	Supervising operatives sorting out Selo riser door sets	1.0					
	Office	Booking Inductions for Stafford Bridge	1.0					
	Office & Site – L6	Photo evidence and Handovers on FieldView	2.0					
	Office	Reading e-mails, Phone calls & Allocation sheets	2.0					
	Site – L6 & L7	Supervising operatives fitting Selo riser door sets	1.0					
	Site – L4	DAB's meeting	0.5					
	Site - L1	Delivery co-ordination meeting	0.5					
THURSDAY	Site – L11 to L15	Supervising operatives sorting out Selo riser door sets	1.0					
	Office	Going through works & progress with P.H	1.0					
	Office & Site – L6	Booking Inductions for Stafford Bridge	1.0					
	Office	Photo evidence and Handovers on FieldView	2.0					
	Office & Site L3 – L11	Reading e-mails, Phone calls & Allocation sheets	2.0					
	Site L7 & 9	Going through available Selo door sets & sending updates	3.0					
	Site L00 & L7	Supervising operatives fitting Selo riser door sets	0.5					
FRIDAY	Site L7 – L9	Supervising operatives unloading JMS Delivery	0.5					
	Office	Supervising operatives sorting out Selo riser door sets	0.5					
	Longbow House (SRM)	Photo evidence and Handovers on FieldView	1.5					
	Office	Weekly Collaborative planning Meeting	2.0					
	Office	Reading e-mails, Phone calls & Allocation sheets	1.0					
	Site – L8 & L9	Supervising operatives fitting Selo riser door sets	1.0					
	Site L4	DAB's meeting	1.0					
SATURDAY	Site – L00 to L01	Supervising operatives sorting out Selo riser door sets	1.0					
	Site - L1	Delivery co-ordination meeting	1.0					
	Site – L00 & 00M	Going through ingress / access for Stafford Bridge on Monday with Kes7	1.5					
	Office	Ordering materials	0.5					
	Office & Site L8 & L9	Photo evidence and Handovers on FieldView	2.0					
	Office	Reading e-mails, Phone calls & Allocation sheets	1.0					
	SUNDAY							
TOTAL HOURS								



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road Tel: 020 8391 9100
Chessington, Surrey KT9 1EU
www.raphaelcontracting.com

SITE MANAGER ALLOCATION SHEET

Name: Kes Kulsinskas

w/c : 04-07-22

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
MONDAY	21 Moorsfield	Fitting selo door sets L-6 And L-7 DABS & Delivery meetings	9hrs				
TUESDAY	21 Moorsfield	Fitting selo door sets L-6 And L-7 DABS & Delivery meetings	9Hrs				
WEDNESDAY	21 Moorsfield	Fitting selo door sets DABS & Delivery meetings Dealing with shadbold delivery	9hrs				
THURSDAY	21 Moorsfield	DABS & Delivery meetings, Loading Shadbold delivery, Installing pocket door L11	9Hrs				
FRIDAY	21 Moorsfield	DABS & Delivery meetings, Loading selo doors from L-1 to L08 Installing pocket door L07	9Hrs				
SATURDAY							
SUNDAY							
TOTAL HOURS							

