

TIME SHEET
CONTRACT: 25 Cannon Street

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinkas ✓	07:30	17:00	07:30	13:00	07:30	17:00	07:30	17:00	07:30	17:00					Tuesday: 13:00-17:00 Cannon St. ✓
S.Simonovic ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
R.Rama ✓	Pricework		Pricework		Pricework		Pricework		Pricework						Invoice submitted too late for this week pay.
A.Lidzius ✓	Pricework		Pricework		Pricework				Pricework						Pricework £1054.00
G.Diaconu ✓	Pricework		Pricework		Pricework		Pricework		Pricework						Invoice submitted too late for this week pay.
B.Ramchande ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
S.Hirani ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
A.Wren ✓	Pricework		Pricework		Pricework		10:00	17:00	7:30	17:00					Pricework £646.40 +15.5 h daywork
N.Jagatia ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
Stephen B. (OSP agency, Labourer)	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
V. Balieris ✓	07:30	10:30													10:30 - 11:50

REF: MOOR 02

TIME SHEET

COMPILED BY:
J. WRAY
W/E DATE (SUN):
17.07.2022

CONTRACT: 21 MOORFIELDS

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
21 MOORFIELDS - MOOR 02 - (RCL - PAYE)															
J. WRAY	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
K. O'MALLEY	07:30	16:30	07:30	16:00	07:30	16:30	07:30	16:00	07:30	16:00	/	/	/	/	Price work all week = £1270
J. BASQUILLE	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
J. SMITH	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
21 MOORFIELDS - MOOR 02 - (RCL - CIS)															
C. SANDERS	07:30	16:30	07:30	16:00	07:30	16:30	07:30	16:00	07:30	16:00	/	/	/	/	Price work all week = £1270
E. AMANING	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
K. KULSINSKAS	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
21 MOORFIELDS - MOOR - 02 - (Stafford Bridge)															
C. ABBEY	08:00	15:30	08:00	12:30	/	/	15:00	17:00	08:00	11:00	/	/	/	/	
D. RAWLINGS	08:00	12:30	/	/	/	/	/	/	/	/	/	/	/	/	
O. STRINGER	08:00	15:30	08:00	12:30	/	/	15:00	17:00	08:00	11:00	/	/	/	/	
D. PERKINS	08:00	15:30	08:00	12:30	/	/	15:00	17:00	08:00	11:00	/	/	/	/	
S. DAVEY	08:00	13:00	/	/	/	/	/	/	/	/	/	/	/	/	
21 MOORFIELDS - MOOR - 02 - (Assa Abloy / Keenwood)															
I. MATYENKO	/	/	/	/	/	/	/	/	07:30	17:00	/	/	/	/	
V. KASSA	/	/	/	/	/	/	/	/	07:30	17:00	/	/	/	/	

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 11/07/2022		
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS			
			HOXT01	CANN01		
MONDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. DABS meeting. Weekly Paperwork. Plant inspection. Door frames Level 5 delivery, coordination.	9			
TUESDAY	Hoxton Hotel Cannon st.	Morning Site Walk and jobs allocation. Safety checks on site. JMS frames delivery, coordination. DABS meeting. Snags	6	3		
WEDNESDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. ITP checks and sign. Level 2 bathrooms. Delivery coordination. Vanity Units and architraves level 3. DABS meeting.	9			
THURSDAY	Hoxton Hotel 25 Cannon Street	Morning Site Walk and jobs allocation. McLaren Collaborative Meeting. ITP checks snags to carpenters riser doors. ITP Level 2 Guest Rooms. Fire mastic to door frames, level 3 photo evidence.	9			
FRIDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. DABS meeting ITP checks. Level 5 Front doors openings inspection. Meeting with McLaren. Deliveries bookings	9			
SATURDAY						
SUNDAY						
TOTAL HOURS						

RG RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 11-07-22				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
MONDAY	21 Moorsfield	Loading selo doors and fitting Going through paperwork with J.W DABS & Delivery meetings and L-6 &L-7 Meetings	9hrs					
TUESDAY	21 Moorsfield	Loading selo doors and fitting Going through paperwork with J.W DABS & Delivery meetings and L-6 &L-7 Meetings	9hrs					
WEDNESDAY	21 Moorsfield	DABS & Delivery meetings, Dealing with shadbold delivery, Installing selo door dets	9hrs					
THURSDAY	21 Moorsfield	DABS & Delivery meetings, Loading Shadbold delivery, Supervising.	49Hrs					
FRIDAY	21 Moorsfield	DABS & Delivery meetings, Loading selo doors from L-1 to L08 Installing pocket door L07	9Hrs					
SATURDAY								
SUNDAY								
TOTAL HOURS								

RAPHAE CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 17/07/22				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			WOKI 02	CANN 01	HOXT 01	HEAD 01	W03	
MONDAY	Site - HH	Deliver bubble wrap protection, pricework times, internal catch up			9			
TUESDAY	Office – CS - MRM - VSW - HH	Response to BAM Regarding Kebony Steps splitting Place order with JMS for GR lippings Meet JRH & show people around hotel Site visit & Deliver soap dish for benchmark room	4	1	3	1		
WEDNESDAY	Office/Home – HH - CS	Count up what wall protection we have from VSW at back of office, Book in Selo delivery, RCL Progress report, door security chain query with II Read & Issue SJM RAMS for approval		2	7			
THURSDAY	Home – HH - H/O - H/O	Chase up sanitary ware items, speak to Eike about taking doors and discuss cost with JB for storage, wall protection take off Internal Meeting minute actions Doherty trying to fix computer			5	2 2		
FRIDAY	Home – HH - H/O	Enquiry to Gradus for wall protection, arrange remaining door delivery with Mcl and Fields Doherty still trying to fix computer			7	2		
SATURDAY								
SUNDAY								
TOTAL HOURS								

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 11/07/2022			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			WOKI03	HEAD01	REPT 01	WokL02	Moorfields
MONDAY	Office	1/ working on Coleman Street tender 2/ Working on MBH tender		10			
TUESDAY	Office	1/ Working on Belgrove Tender, printing off drawings and schedules 2/ Working MBH tender, wall panels and Skirting mark ups and take offs 3/ Working on Campden Hill tender		10			
WEDNESDAY	Office	1/ My internal meeting 2/ working on all actions arising for internal meeting		10			
THURSDAY	office	1/ Adjust RCL Woking programme to show actual install dates 2/ Reply to CW Fields questions re doors for Repton Gardens 3/ RAMS for Columbus School 4/ Belgrove House Tender	2	6	2		
FRIDAY	Home	1/ fill out Moorfields induction form and fit for work questionnaire 2/ Adjust RAMS for Columbus School 3/ Belgrove House tender 4/ sort out Repton site file		6	2		2
SATURDAY							
SUNDAY							
TOTAL HOURS							

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c : 04/07/2022	
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS		
			MOOR 02		
MONDAY	Site – L6, 7, 8 & 9	Supervising operatives fitting Selo riser door sets	1.0		
	Site – L4	DAB's meeting	1.0		
	Site – L11	Level 11 Progress/completion Meeting	1.0		
	Site – L00	Going through H&S paperwork, delivery and issues with Stafford Bridge	1.5		
	Site - L1	Delivery co-ordination meeting	1.0		
	Office	Time sheets and paperwork etc	1.0		
	Office	Safety Paperwork for SRM	0.5		
TUESDAY	Site – L11 to L15	Supervising operatives sorting out Selo riser door sets	1.0		
	Office & Site – L6	Photo evidence and Handovers on FieldView	1.0		
	Office	Reading e-mails, Phone calls & Allocation sheets	1.0		
	Site – L6 & L10	Supervising operatives fitting Selo riser door sets	1.0		
	Site – L4	DAB's meeting	0.5		
	Site - L1	Delivery co-ordination meeting	0.5		
	Site – L00 to L01	Supervising operatives sorting out Selo riser door sets	1.0		
WEDNESDAY	Office	Booking Inductions for Assa Abloy	1.0		
	Office	Going through works / issues with P.H	0.5		
	Office & Levels 00 & 00M	Going through works / issues with Stafford Bridge	0.5		
	Office & Site – L6	Photo evidence and Handovers on FieldView	3.0		
	Office	Reading e-mails, Phone calls & Allocation sheets	1.0		
	Site – L5 & L10	Supervising operatives fitting Selo riser door sets	0.5		
	Site - L1	Delivery co-ordination meeting	0.5		
THURSDAY	Site – L11 to L15	Supervising operatives sorting out Selo riser door sets & loading out	0.5		
	Site – L6 & L7	Level 6 & 7 Progress/completion Meeting	1.0		
	Office	Booking Inductions for Assa Abloy	1.0		
	Office & Site – L6	Photo evidence and Handovers on FieldView	2.0		
	Site – L00	Assa Abloy / Stafford Bridge Door delivery & storage walk round with SRM	1.0		
	Office & site L3 to L11	Going through available Selo door sets & sending updates	2.0		
	Office	Reading e-mails, Phone calls & Allocation sheets	1.0		
FRIDAY	Site L3, 6 & 10	Supervising operatives fitting Selo riser door sets	0.5		
	Office & Site L0M	Going through mastic requirements for Assa Abloy with Andy Cutts	0.5		
	Site L00 & L7	Supervising operatives unloading JMS Delivery	0.5		
	Site L00	Supervising operatives unloading Stafford Bridge Delivery	0.5		
	Site L00 – L01M	Supervising operatives sorting out Selo riser door sets & loading out	0.5		
	Office	Photo evidence and Handovers on FieldView	2.5		
	Longbow House (SRM)	Delivery & Logistics meeting with SRM	2.0		
	Office	Reading e-mails, Phone calls & Allocation sheets	2.0		
	Site – L3, 9 & 10	Supervising operatives fitting Selo riser door sets	1.0		
	Site L00	Handrail Issues meeting	1.0		
	Site – L00	Supervising Stafford Bridge operatives	1.0		
	Site - L1	Delivery co-ordination meeting	0.5		
	Office	Going through RAM's & works with Assa Abloy	1.0		
	Office	Time sheets and paperwork etc	1.5		
	Office & Site L6	Safety Paperwork for SRM	0.5		
		Photo evidence and Handovers on FieldView	1.5		

	Office	Reading e-mails, Phone calls & Allocation sheets	1.0						
SATURDAY									
SUNDAY									
TOTAL HOURS									

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 11/7/22

CONTRACT

OPERATION

AMS - load Van Frames

- Del Hoxton Hotel

Lunch.

H.O. Load Van Lx 5 Doors

Del Doors Hoxton

REF

2 1/2

3

1/2

1 1/2

3

10 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYETT

2 1/2

3

1/2

1 1/2

3

10 1/2

TOTALS

10

9(1)

45 (14 1/2)

TYPE OF MACHINE

Jmspl

5 1/2

HoxTol

3 1/2(1)

Jmspl - 20

HoxTol - 21 (2 1/2)

meol2 - 4 (2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 12/7/22

CONTRACT

OPERATION

THIS LEAD VAN FRAMES
DEC FRAMES HORTON HORIZ
LUNCH
H.O. LEAD DECKS LVS.
DEC DECKS HORTON HORIZ

REF

2 1/2 3 1/2 1 1/2 3

10

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOT
HOL

JOE DYER

10

10

TOTALS

9(1)

TYPE OF MACHINE

5MS&I

5 1/2

MOX&I

3 1/2(1)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 13/7/22

CONTRACT

OPERATION

H.O. Load Van Lvs Doors

Her Doors - Hoxton Hotel

LUNCH

H.O. Load Van Lvs Stones

Her stones - Hoxton Hotel

Leaves A frames Superior Stone

REF

1 1/2

2 1/2

1/2

2

2

1 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

✓ JOE DYER

1 1/2

2 1/2

1/2

2

2

1 1/2

TOTALS

9 1/2

9 (1/2)

TYPE OF MACHINE

Hoxton

9 (1/2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 14/7/22

CONTRACT

OPERATION

REF

LOAD VAN - SORT DOORS
H.O. + FRAMES.
DEL HOXTON HOTEL
LUNCH
CORE DELTA DECKS
HARROW TREES
DEL DELTA DECKS + FRAMES
MOORFIELDS

11 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE STETT

3 2 1/2 2 1/2 3 1/2

11 1/2

WFF

11.

TOTALS

9(2)

TYPE OF MACHINE

HoxT 61-

5.

MOORP2

4.(2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 15 / 7 / 22

CONTRACT

OPERATION

CON - TRS - LOAD VAN.

DEC TMT (BARCLAYS WHARF)

LUNCH

REF

3 1/2

5 1/2

1/2

9

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TO
HO

JOE DRETT

3 1/2

5 1/2

1/2

9

TOTALS

9

TYPE OF MACHINE

Jmsd

9