

REF: Daywork/ Pricework

Wk 26

COMPILED BY: A. Kulsinskas
 W/E DATE (SUN): 14/08/22

TIME SHEET

CONTRACT: 25 Cannon Street 4/14

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinskas ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
S.Simonovic ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
R.Rama ✓	Pricework		Pricework		Pricework		Pricework		Pricework		Pricework				Pricework:£1240 +2h daywork
A.Lidzius ✓	OFF		Pricework		Pricework		Pricework		Pricework						Pricework:£910
B.Ramchande ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
S.Hirani ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
N.Jagatia ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	OFF						
A.Wren	Pricework		Pricework		Pricework		Pricework		Pricework		Pricework				Pricework:£1024
Stephen B.I.(OSP agency, Labourer)	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
L. Farrell(CitySite Soliution agency)							07:30	17:00	10:00	17:00					

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: MOOR 02

COMPILED BY:
J. WRAY

W/E DATE (SUN):
14.08.2022

TIME SHEET

CONTRACT: 21 MOORFIELDS

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
21 MOORFIELDS - MOOR 02 - (RCL - PAYE)															
J. WRAY	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	
K. O'MALLEY	✓	07:30	17:00	07:30	17:00	07:30	16:30	07:30	16:30	07:30	15:00	/	/	/	Price work Wednesday to Friday = £ 799.50 + Daywork Monday & Tuesday
J. BASQUILLE	✓	07:30	17:00	07:30	12:30	10:00	16:30	09:00	16:30	07:30	15:00	/	/	/	Price work Wednesday to Friday = £ 533.00 + Daywork Monday & Tuesday
J. SMITH	✓	07:30	17:00	07:30	HOL	07:30	07:30	17:00	07:30	17:00	07:30	/	/	/	
21 MOORFIELDS - MOOR 02 - (RCL - CIS)															
E. AMANING	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	12:30	17:00	/	/	/	Fri AM Elsewhere - See MOB
K. KULINSKAS	✓	HOL	HOL	HOL	HOL	HOL	HOL	HOL	HOL	HOL	HOL	/	/	/	
V. BALIUVICIUS	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	
21 MOORFIELDS - MOOR - 02 - (Stafford Bridge)															
D. RAWLINGS		08:00	15:00	08:00	14:00	/	/	14:00	16:30	08:00	12:30	/	/	/	
O. STRINGER		08:00	15:00	08:00	14:00	08:00	12:00	14:00	16:30	08:00	12:30	/	/	/	
B. STRINGER		08:00	15:00	08:00	14:00	08:00	12:00	14:00	16:30	08:00	12:30	/	/	/	
S. DAVEY		08:00	15:00	08:00	14:00	08:00	12:00	14:00	16:30	08:00	12:30	/	/	/	
21 MOORFIELDS - MOOR - 02 - (Assa Abloy / Keenwood)															
I. GIRBU		07:00	18:00	07:00	18:00	07:00	18:00	07:00	18:00	07:00	18:00	/	/	/	
D. KONSTANTINOV		07:00	18:00	07:00	18:00	07:00	18:00	07:00	18:00	07:00	18:00	/	/	/	
21 MOORFIELDS - MOOR - 02 - (Armour Windows)															
S. WINGENT		/	/	07:30	15:00	08:30	15:30	08:00	16:30	08:00	13:00	/	/	/	
D. BROWN		/	/	07:30	15:00	08:30	15:30	08:00	16:30	08:00	13:00	/	/	/	
A. BROWN		/	/	07:30	15:00	08:30	15:30	08:00	16:30	08:00	13:00	/	/	/	

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 08/08/2022			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			HOXT01	CANN01			
MONDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. DABS meeting. Weekly Paperwork.	9				
TUESDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. Tools inspection, request for repair. DABS meeting. Level 2 bathrooms survey before start RCL works - notes to McAlpines.	9				
WEDNESDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. JMS frames delivery, coordination. Progress meeting. DABS meeting. Survey and request for instruction – Level 3, 4 architraves rebates. Survey Level 6 Guest Rooms arches and SI request to rebate architraves.	9				
THURSDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. New carpenter to site setup. Stone tops delivery, coordination. DABS meeting	9				
FRIDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. DABS meeting. Deliveries bookings for next week. Mirrors install to Level 1 bathrooms walk with McLaren works coordination with electricians.	9				
SATURDAY							
SUNDAY							
TOTAL HOURS			45				

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 14/08/22			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			WOKI 02	CANN 01	HOXT 01	HEAD 01	W09&10
MONDAY	Home HH RG	Get Moores to change kitchen drawing to match their quote, Level 01 shower door call off, False lightwell mock up Status A drawings to JMS, visit to JMS with McLaren			3		6
TUESDAY	Home HH Office VSW HH	Pricework times Go over PPC works with Thorpo Chase up handrail approval, shower door delivery			6 2		1
WEDNESDAY	Office HH RG	Check Ironmongery schedule & send back to Iron Inovation, Mirror fitting issue, upload kitchen drawings, place wall protection order Reception desk stone, print off all JMS drawings to date for file			7		2
THURSDAY	Site/Office HH	Mirror issues to sort on site, revise mirror quote with thorpo. Go over guestroom beading with thorpo			9		
FRIDAY	Site RG HH	Site dims for JMS Start mirror fitting, chase Costi for storage costs			6		3
SATURDAY							
SUNDAY							
TOTAL HOURS							

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com	SITE MANAGER ALLOCATION SHEET	Name: Jason Wray w/c : 08/08/2022			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS		
			MOOR 02	Belgrove House	
MONDAY	Site - L00 Site - L00 Site - L01 Site - L01 Site - L00 - L06 Site - L04 Office Office Office Site - L01 Office	Supervising Asa Abloy operatives Supervising Stafford Bridge operatives Supervising RCL operatives installing pocket doors Supervising RCL operatives installing handrails Supervising RCL Labourers DAB's meeting Time sheets and paperwork etc Safety Paperwork for SRM Delivery co-ordination meeting Reading e-mails, Phone calls & Allocation sheets	1.0 1.0 1.0 1.0 1.0 0.5 0.5 0.5 0.5 0.5 1.0		
TUESDAY	Site - L00M Site - L00 Site - L01 Site - L01 Site - L00 - L06 Site - L04 Site - L00 & L00M Site - L01 Office	Supervising Asa Abloy operatives Supervising Stafford Bridge operatives Supervising RCL operatives installing pocket doors Supervising RCL operatives installing handrails Supervising RCL Labourers DAB's meeting Supervising Armour Operatives Delivery co-ordination meeting Reading e-mails, Phone calls & Allocation sheets	1.0 1.0 1.0 1.0 1.0 0.5 1.0 0.5 2.0		
WEDNESDAY	Site - L00 Site - L00 Site - L03 to L06 Site - L03 to L06 Site - L00 - L06 Site - L04 Site - L00 & L00M Site - L01 Office Office Site - L00 to L03 Office	Supervising Asa Abloy operatives Supervising Stafford Bridge operatives Supervising RCL operatives prepping Timber door sets Supervising RCL operatives installing Selo Door Sets Supervising RCL Labourers DAB's meeting Supervising Armour Operatives Delivery co-ordination meeting Booking Delivery Slots Joinery Progress & Blocker meeting with SRM Door Benchmark Meeting with SRM & Architect Reading e-mails, Phone calls & Allocation sheets	0.5 0.5 0.5 0.5 0.5 0.5 0.5 0.5 0.5 0.5 2.0 1.5 2.0		
THURSDAY	Site - L00 Site - L00 Site - L06 Site - L06 & L08 Site - L00 - L06 Site - L00 & L00M Site - L01 Office Office Longbow House (SRM) Office Office Office	Supervising Asa Abloy operatives Supervising Stafford Bridge operatives (delivery issues) Supervising RCL operatives fitting L6 C1 Timber door sets Supervising RCL operatives installing Selo Door Sets Supervising RCL Labourers Supervising Armour Operatives Delivery co-ordination meeting Booking Delivery Slots Weekly Collaborative planning Meeting Photo evidence and Handovers for FieldView Reading e-mails, Phone calls & Allocation sheets	0.5 0.5 0.5 0.5 0.5 0.5 0.5 0.5 2.5 2.5 2.5 1.0		
FRIDAY	Site - L00 Site - L00 Site - L06 Site - L06 & L08 Site - L00 - L06 Site - L00 & L00M Site - L01 Office Office Office	Supervising Asa Abloy operatives Supervising Stafford Bridge operatives Supervising RCL operatives fitting L6 C1 Timber door sets Supervising RCL Labourers Supervising Armour Operatives Delivery co-ordination meeting Booking Delivery Slots Photo evidence and Handovers for FieldView Reading e-mails, Phone calls & Allocation sheets	0.5 0.5 0.5 0.5 0.5 0.5 0.5 3.0 2.0		
SATURDAY					
SUNDAY					
			TOTAL HOURS		

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 8/8/22

CONTRACT

OPERATION

MERC VAN COVENTRY (SERVICE)
TWS LABOUR.
MERC VAN COV (COLL VAN)
LUNCH
TWS LOAD VAN. INJ.
DEL SLATS INJ (CASUALTY DAMAGE)

REF 2½ 3 2 ½ 1½ 3½ 13

CHECK No. NAME TRADE HOURS WORKED ON OPERATION TOTAL HOURS

JOE DYE

2½ 3 2 ½ 1½ 3½

13

12½

TOTALS

9(2½) 1

TYPE OF MACHINE

Jms01

9(2½) 1

45 (7)

Jms01 - 21 (2½) / MOOR02 - 10 (4½) / HEAD01 - 11½

Hox01 - 2½

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 9/8/22

CONTRACT

OPERATION

SOFT + LOAD FRAMES LVS
H.Q.
COW MARTIN HOME - H.O.
LUNCH.
DER PASLOADE + COTTLE BOX
DER FRAMES LVS MOOREHEAD.

REF

2½ 2½ ½ 2½ 3

11

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYETT

2½ 2½ ½ 2½ 3

11

MF 4/0 MF MF

10½

TOTALS

9(1½)

TYPE OF MACHINE

MOOREHEAD

4(1½)

HEAP

2½

HEAP

2½

[illegible]

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date

11/8/22

CONTRACT

OPERATION

SUP STONE COLL DEL HOX.

RTN A FRAMES SUP STONE

LONE

SORT LOAD FRAMES H.O.

DEL FRAMES MOOREFIELD

(DEL REFUSED)

REF

3

1 1/2

1/2

2 1/2

4

11 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYER

3

1 1/2

1/2

2 1/2

4

11 1/2

TOTALS

9(2)

TYPE OF MACHINE

JMSQ1.

4 1/2

MEOLW2

4 1/2 (2)

