

REF: Daywork/ Pricework

COMPILED BY: A. Kulsinskas
 W/E DATE (SUN): 28/08/22

TIME SHEET

CONTRACT: 25 Cannon Street H/4

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinskas	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00					
R.Rama	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00					
A.Lidzius	Pricework		Pricework		Pricework		Pricework		Pricework						Pricework: £ 1216
B.Ramchande	7:30	17:00	7:30	15:00	7:30	17:00	Moorfield		7:30	17:00					Pricework: £ 70 + Daywork
S.Hirani	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00					
N.Jagatia	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00					
A.Wren	Pricework		Pricework		10:30	17:00	OFF		Pricework		Pricework				Pricework: £1004 + Daywork
Stephen B.I(OSP agency, Labourer)	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00					
A.Gabor (OSP agency, carpenter)	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00					
L.Fartrell (CSS agency, carpenter)	12:45	17:00	8:00	17:00	8:00	17:00	7:30	17:00	7:30	17:00					

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: MOOR 02

COMPILED BY:
 J. WRAY
 W/E DATE (SUN):
 28.08.2022

TIME SHEET

CONTRACT: 21 MOORFIELDS

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
21 MOORFIELDS - MOOR 02 - (RCL - PAYE)															
J. WRAY	✓	07:30	17:00	07:30	17:00	12:30	07:30	17:00	07:30	17:00	/	/	/	/	Wed @ H/O
K. O'MALLEY	✓	07:30	16:00	07:30	16:00	HOL	HOL	HOL	HOL	HOL	/	/	/	/	Price work Monday & Tuesday = £ 567 On Holiday rest of the week
J. BASQUILLE	✓	07:30	16:00	07:30	16:00	07:30	17:00	17:00	07:30	17:00	/	/	/	/	Price work Monday, Tuesday & Thursday = £ 683 + Daywork Wed & Friday
J. SMITH	✓	07:30	17:00	07:30	17:00	07:30	17:00	17:00	07:30	15:30	/	/	/	/	
21 MOORFIELDS - MOOR 02 - (RCL - CIS)															
E. AMANING	✓	07:30	17:00	07:30	17:00	07:30	12:00	/	/	/	/	/	/	/	Working on the Van from Wednesday Afternoon
K. KULINSKAS	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	
V. BALIUVICIUS	✓	/	/	/	/	/	/	07:30	17:00	07:30	17:00	/	/	/	
J. RYLE	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	/	Finished Up
D. CONYERS	✓	07:30	17:00	07:30	17:00	/	/	07:30	17:00	07:30	17:00	/	/	/	
B. Ramchande	✓	/	/	/	/	/	0730	1700	/	/	/	/	/	/	
21 MOORFIELDS - MOOR - 02 - (Stafford Bridge)															
D. PERKINS		08:00	15:45	/	/	08:00	14:30	/	/	07:30	14:00	/	/	/	
O. STRINGER		08:00	15:45	08:00	13:45	/	/	/	/	/	/	/	/	/	
B. STRINGER		08:00	15:45	08:00	13:45	/	/	/	/	/	/	/	/	/	
S. DAVEY		08:00	15:45	08:00	13:45	08:00	14:30	/	/	07:30	14:00	/	/	/	

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

C. ABBEY	08:00	15:45	/	/	/	08:00	14:30	/	/	07:30	14:00	/	/	/	/
W. EVERETT	08:00	10:30	/	/	/	/	/	/	/	07:30	12:30	/	/	/	/
21 MOORFIELDS - MOOR - 02 - (Asa Abloy / Keenwood)															
I. GIRBU	07:00	18:00	07:00	18:00	07:00	18:00	07:00	18:00	07:00	18:00	18:00	/	/	/	/
D. KONSTANTINOV	07:00	18:00	07:00	18:00	/	/	/	/	/	/	/	/	/	/	/
A. CULACOV	/	/	/	/	/	/	/	/	/	07:00	18:00	/	/	/	/
21 MOORFIELDS - MOOR - 02 - (Martin Construction Group) - AGENCY															
O. SLAV	/	/	/	/	/	/	/	07:30	17:00	07:30	17:00	/	/	/	/
BELGROVE HOUSE - ESTIMATING @ HEAD OFFICE - (RCL - PAYE)															
J. WRAY	/	/	/	/	07:30	12:30	/	/	/	/	/	/	/	/	/

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 2 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

Date 22/8/22

OPERATION

H.O. Soft + Lead Lv 9 frames

dec frames (Moore)

coll grass Haworth.

17

See Grass. Twp. 100 N.

REF

2

3

21.

 $\frac{1}{2}$ $2\frac{1}{2}$

12

TO
HO

Joe Yett

2

2

21

1/2

 $2\frac{1}{4}$

11/2/2004

102

9 (1)

TYPE OF MACHINE

MOG Rpt 2

5.

Jmsf1

4 (1)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 23/8/22

CONTRACT

OPERATION

Get Accs + VANITY UNITS. Hox

coll Stone LV 5.

Get TO Hoxton

Lunch

HARROW TOOLS
H.O. coll TOOLS + Hoxton

REF

2½

1½

2

½

3

9½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Jetti

2½

1½

2

½

3

9½

TOTALS

9.

TYPE OF MACHINE

5m sq 1

46

Hoxton

3

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 24/8/22

CONTRACT

OPERATION

JMS - load VAN

HARROW TOOLS.

DEC - HOXTON

PICK UP GARNIE

LUNCH

H.O. SORT LV 10 FRAMES.

REF

2½

1

2½

1½

½

1½

9½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYER

2½

1

2½

1½

½

1½

9½

TOTALS

9

TYPE OF MACHINE

JMSØ1.

7½

MOORE2

1½

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 22/08/2022		
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS			
			HOXT01	CANN01		
MONDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. DABS meeting. Weekly Paperwork. Hang mirrors to bathrooms, Level 1	9			
TUESDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. DABS meeting. Level 1 corridor doors marking.	9			
WEDNESDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. Core 2 Handrail , marking. Weekly Subcontractors Progress Meeting. DABS meeting.	9			
THURSDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. Basement door frame install start, marking openings. DABS meeting	9			
FRIDAY	Hoxton Hotel	Morning Site Walk and jobs allocation. DABS meeting. Materials, fixings orders. Delivery bookings	9			
SATURDAY						
SUNDAY						
TOTAL HOURS			45			

RGL RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 22-08-22				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
MONDAY	21 Moorsfield	Dealing with JMS delivery ,new starters induction + paperwork, site paperwork and ordering materials.	9hrs					
TUESDAY	21 Moorsfield	Going through works with carpenters timber door set, selo door sets, Assa abloy door set , Safford bridg door set, Site Paperwork.	9hrs					
WEDNESDAY	21 Moorsfield	Taking photos for door hand overs, dealing with problems carpenters have on site , ordering materials. Dabs ,delivery meetings	9hrs					
THURSDAY	21 Moorsfield	Deling with carpenters problems on site , deliveries , meetings , paperwork and labouring.	9Hrs					
FRIDAY	21 Moorsfield	DABS , Delivery and L11/L09 meetings Moving L-6 door frames from L-7 to L-6 Sorting doors in to cores L-6 and L-7	9Hrs					
SATURDAY								
SUNDAY								
TOTAL HOURS			45					

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 28/08/22				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			WOKI 02	CANN 01	HOXT 01	MRM 01	REPT 01		
MONDAY	Office HH RG	Pricework times, RFA FOH pull handle & push plate, chase Datim, upload some As Built drawings, little bit on O&M Addendum to Elite, print off drawings			7			2	
TUESDAY	Site HH	Issue pull handle & push plate samples, go through access control drawings and send to Fields, ironmongery call off, upload Formwise drawing Rev AB			9				
WEDNESDAY	Site VSW Office HH RG	Check issue with door 1415 before getting Salto involved Valuation with JRH, update O&M Go over MCL programme and sent it back	2		5			2	
THURSDAY	Site HH RG	Walk site, try to sort out hinge issue with II Go through Elite Ironmongery schedule and make changes, upload JMS reception drawings			4.5			4.5	
FRIDAY	Home HH Site RG	Mag lock issue for Fields doors, issue 'Draft' O&M, upload Amwell As Built drawings Site walk with MCL, Pre Start meeting			4			5	
SATURDAY									
SUNDAY									
TOTAL HOURS			2		29.5			13.5	

R G L RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 22/08/2022			
DAY		SITE/LOCATION	TASK	COST HEADINGS / HOURS			
				Moorfields	HEAD01	Repton 01	MBH
MONDAY		Moorfields site	1/ Manage labour on site 2/ Go to 9 o clock site meeting 3/ Go to 9-45 o clock site meeting 4/ Go to 11 o clock meeting 5/ 1-30 SB walk around meeting on site 6/Sorting out Stafford bridge opening for ground floor area 7/ Sorting out Assa Abloy door openings for ground floor 8/ moving materials (Selo door set) on site	10			
TUESDAY		Moorfields site	1/ Manage labour on site 2/ go to 9 o clock meeting 3/ go to 9-45 meeting 4/ sorting out Stafford bridge door S/O 5/ sort general site issues throughout the day with RCL/SB & Assa Abloy operatives 6/ Site walk around with Paul 7/ RCL site internal meeting	10			
WEDNESDAY		Moorfields site	1/ Manage labour on site 2/ go to 9 o clock meeting 3/ go to 9-45 meeting 4/ sort general site issues throughout the day with RCL/SB & Assa Abloy operatives 5/ sort out clean up notice's levels 8 & 9 6/ Mark up floor plans for SB including showing fixing programme dates	10			
THURSDAY		Moorfields site	1/ go to 9 0 clock meeting 2/ go to 9-45 meeting 3/go to 11 o clock meeting 4/ Sort out labour on site Go home with a temperature LEFT SITE 12-30 OFF WITH COVID	5			
FRIDAY							
SATURDAY							
SUNDAY							
TOTAL HOURS							

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com Tel: 020 8391		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c : 22/08/2022			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			MOOR 02	Belgrove House			
MONDAY	Gate 1 & 3	Sorting & Supervising delivery for Stafford Bridge operatives	0.5				
	Gate 3	Sorting & Supervising delivery for JMS with RCL operatives	0.5				
	Site – L00 – L10	Time sheets and paperwork etc	1.5				
	Office	Safety Paperwork for SRM	0.5				
	Level –01	Delivery co-ordination meeting	0.5				
	Office	Booking Delivery Slots	1.0				
	Site – L00 – L01	Going through Stafford Bridge works with A.B of SRM, D.S & W.E of SB	2.0				
TUESDAY	Office	Photo evidence and Handovers for FieldView	1.0				
	Office	Reading e-mails, Phone calls & Allocation sheets	1.5				
	Office	Going through works with Dave & Paul	2.0				
	Office	Booking Deliveries	1.0				
	Office	Trying to sort paperwork out for new Agency Labour	1.0				
	Office	Photo evidence and Handovers for FieldView	3.0				
	Office	Reading / sending e-mails, Phone calls & Allocation sheets	2.0				
WEDNESDAY	Head Office	Belgrove House Tender		4.5			
	Head Office	Monthly Valuation	1.5				
	Head Office	Booking Deliveries & Inductions	1.5				
	Head Office	Reading / Sending e-mails & Phone calls	1.5				
THURSDAY	Office	Going through works with Assa Abloy Manager	1.0				
	Gate 3	Sorting & Supervising delivery for JMS with RCL operatives	0.5				
	Office	Sorting paperwork and booking Inductions & new starter details	1.5				
	Office	Photo evidence and Handovers for FieldView	4.0				
FRIDAY	Office	Reading / sending e-mails, Phone calls & Allocation sheets	2.0				
	Gate 3	Sorting & Supervising delivery for Assa Abloy operatives (TURNED AWAY)	0.5				
	Gate 3	Sorting & Supervising delivery for JMS with RCL operatives	0.5				
	Site – L00 – L10	Delivery co-ordination meeting & updating delivery schedule	1.0				
	Office	Going through Snags on Field-View and signing off	1.0				
	Office	Sorting out new operative induction and placing order	0.5				
	Gate 1	Fire alarm evacuation	0.5				
SATURDAY	Office	Photo evidence and Handovers for FieldView	3.0				
	Office	Reading e-mails, Phone calls & Allocation sheets	2.0				
SUNDAY							
TOTAL HOURS							