

REF: MOOR 02

COMPILED BY:
J. WRAY

W/E DATE (SUN):
18.09.2022

TIME SHEET

CONTRACT: 21 MOORFIELDS

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
21 MOORFIELDS - MOOR 02 - (RCL - PAYE)															
J. WRAY	07:30	17:00	07:30	17:00	12:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	Wed @ H/O
K. O'MALLEY	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
J. BASQUILLE	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	14:00	/	/	Price Work Mon to Fri = £1485.00 & Daywork on Sat
J. SMITH	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
21 MOORFIELDS - MOOR 02 - (RCL - CIS)															
E. AMANING	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	On Holiday Next Week
K. KULINSKAS	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	14:00	/	/	
V. BALIUVICIUS	HOL	HOL	HOL	HOL	HOL	HOL	HOL	HOL	HOL	HOL	/	/	/	/	On Holiday Next Week
D. CONVERS	07:30	17:00	07:30	17:00	07:30	17:00	/	/	07:30	17:00	08:30	14:00	/	/	
74 MOORGATE - ESTIMATING @ HEAD OFFICE - (RCL - PAYE)															
J. WRAY	/	/	/	/	07:30	12:30	/	/	/	/	/	/	/	/	
21 MOORFIELDS - MOOR - 02 - (Asa Abloy / Keenwood)															
I. GIRBU	07:30	18:00	07:30	18:00	07:30	18:00	/	/	/	/	/	/	/	/	
A. CULACOV	07:30	18:00	07:30	18:00	07:30	18:00	/	/	/	/	/	/	/	/	
21 MOORFIELDS - MOOR - 02 - (Martin Construction Group) - AGENCY															

DOCUMENT REFERENCE:	SIT-FM-009	VERSION NO:	1.0	CREATION DATE:	07/02/2013	Page 1 of 1
DOCUMENT OWNER:	DAS			LAST REVISION DATE:	N/A	
				NEXT REVIEW DATE:	07/02/2014	

O. SLAV	X	07:30	17:00	07:30	17:00	07:30	17:00	07:30	13:00	07:30	14:00	07:30	17:00	/	/	Agency carpenter
21 MOORFIELDS - MOOR - 02 - (OSB Group) - AGENCY																
M.A. HOQUE		11:00	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	07:30	17:00	/	/	Agency labourer
O. OLATUNBOSUN		/	/	07:30	17:00	/	/	08:00	17:00	07:30	17:00	09:00	17:00	/	/	Agency carpenter
R. WADE	X	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	Agency carpenter
G. GAVRILUT		/	/	/	/	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	Agency carpenter
R. OLEJINICZAK		/	/	/	/	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	Agency carpenter
M. BALC	X	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	08:30	/	/	/	/	Agency labourer - finished up
F. ROBIN		/	/	/	/	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	Agency labourer
21 MOORFIELDS - MOOR - 02 - (APPEX Resources) - AGENCY																
I. ARSENIE	X	08:00	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	Agency carpenter
ALL AGENCY WORKERS PAID FLAT RATE ON OVERTIME																

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 2 of 1
--	-------------------	--------------------	--	---------------------------------	-------------



TIME SHEET

CONTRACT:	REPTON GARDENS	REF:	
COMPILED BY:	Slav Simonovic	W/E DATE (SUN):	18/09/2022

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.2	CREATION DATE: LAST REVISION DATE: 07/02/2013 22/11/2018	Page 1 of 1
--	-------------------	--------------------	---	-------------

REF: Daywork/ Pricework

COMPILED BY: A. Kulsinkas
 W/E DATE (SUN): 18/09/22

TIME SHEET

CONTRACT: 25 Cannon Street Hoxton

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinkas	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
A.Lidzius	Pricework		Pricework		Pricework		Pricework		Pricework						Pricework: £1818
B.Ramchande	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
S.Hirani	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
N.Jagatia	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
A.Wren	Pricework		Pricework		Pricework		Pricework		Pricework						Pricework: £1631
D.Barr							07:30	17:00	07:30	17:00					
T.Forysten (OSP agency, Labourer)	07:30	17:00	OFF		07:30	17:00	07:30	17:00	OFF						
A.Gabor (OSP agency, carpenter)	07:30	17:00	07:30	17:00	OFF		OFF		OFF						
L.Fartrell (CSS agency, carpenter)	OFF		09:00	17:00	OFF		OFF		OFF						
R. Cozaru (OSP agency, carpenter)	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
V.Masymuk (CSS agency, Carpenter)	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

COMPILED BY: A. Kulsinkas
W/E DATE (SUN): 18.09.22

CONTRACT: Maggies - Royal Marsden

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 12/9/22

CONTRACT

OPERATION

H.O. ROMBERG Load Van
Dec Horton
H.O. Load Van FRAMES LV10
LUNCH
Dec Moorhead.

REF

2 2 1/2 2 1/2 1/2 3

10 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYER

2 2 1/2 2 1/2 1/2 3

10 1/2

Hox

MT

10

TOTALS

9(1)

TYPE OF MACHINE

Hox701

4 1/2

MOOR02

4 1/2 (1)

Hox701 - 4 1/2
MOOR02 - 4 1/2 (1)

JMS01 - 36 (4)

[illegible]

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 14/9/90

CONTRACT

OPERATION

TRUS LOAD VAN

CONL SOFTWOOD BPS.

DEL MDF - TM DAVENTRY

LUNCH

DEL REPTON

REF

2 1/2

1/2

1 1/2

1/2

4 1/2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe DYETI

2 1/2

1/2

1 1/2

1/2

4 1/2

9 1/2

TOTALS

9

TYPE OF MACHINE

Jmsq1

9.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 15/9/90

CONTRACT

OPERATION

LOAD VAN TMS

DEL APPX

LUNCH

DEL MOORFIELD

REF

2 1/2

4 1/2

1/2

4

11 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYETT

2 1/2

4 1/2

1/2

4

11 1/2

TOTALS

11

9(2)

TYPE OF MACHINE

JMS01

9(2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 16/9/22

CONTRACT

OPERATION

cell stone LVL 5up stone

Dec Hoxton

Lunch.

Harrow tools / Rem A frame SS

REF

3

3

1/2

3

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyett

3

3

1/2

3

9 1/2

TOTALS

9

TYPE OF MACHINE

JMSQ1

9

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 12/09/2022			
DAY		SITE/LOCATION	TASK	COST HEADINGS / HOURS			
MONDAY		Hoxton Hotel	Morning Site Walk and jobs allocation. DABS meeting. Weekly Paperwork. Shower screens delivery, coordination Level 3	9			
TUESDAY		Hoxton Hotel	Morning Site Walk and jobs allocation. DABS meeting. Materials Orders. Shower screens delivery, coordination Level 3	9			
WEDNESDAY		Hoxton Hotel	Morning Site Walk and jobs allocation. Bathroom ironmongery set outs. Weekly Subcontractors Progress Meeting. DABS meeting.	9			
THURSDAY		Hoxton Hotel	Morning Site Walk and jobs allocation. Snagging Level 2 DABS meeting Shower screens delivery, coordination Level 4	9			
FRIDAY		Hoxton Hotel	Morning Site Walk and jobs allocation. DABS meeting. Shower screens delivery, coordination Level 4 Vanity units stone delivery and coordination. Moving RCL Office to new subcontractors office space.	9			
SATURDAY		Maggies	Summer House doors repair, upgrade.	8			
SUNDAY							
			TOTAL HOURS				

RG RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Cheshington, Surrey KT9 1EU 9100 www.raphaelcontracting.com Tel: 020 8391		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 12-09-22				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
MONDAY	21 Moorsfield	Going through works with carpenters timber door set, seld door sets and supervising, Site Paperwork. Dealing with deliveries	9hrs					
TUESDAY	21 Moorsfield	Going through works with carpenters timber door set, seld door sets and supervising, Site Paperwork Taking photos for door handover	9hrs					
WEDNESDAY	21 Moorsfield	Going through works with carpenters timber door set, seld door sets and supervising, Site Paperwork Taking deliveries	9hrs					
THURSDAY	21 Moorsfield	Going through works with carpenters timber door set, seld door sets and supervising, Site Paperwork	9Hrs					
FRIDAY	21 Moorsfield	Going through works with carpenters timber door set, seld door sets and supervising, Site Paperwork	9Hrs					
SATURDAY	21 Moorsfield	Working with carpenters fitting door set	6Hrs					
SUNDAY								
TOTAL HOURS								

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 18/09/22			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			WOKI 02	MRM	HOXT 01	WOKI 03	REPT 01
MONDAY	Site RG Office HH	On the tools fitting WFH panels Internal meeting review, check door schedule			4		5
TUESDAY	Office/Site HH	Put kick plate schedule together and issue to II with addendum. Level 01-04 accessible sanitary items into the van and deliver to site			9		
WEDNESDAY	Site/Office RG Office HH	On the tools Level 01 Amenity Oak wall Go over commercial query's with JRH, issue Rev 04 door schedule to JMS & Fields			4		5
THURSDAY	Site RG Site HH	On the tools, lining through Level 01 Amenity Oak wall, 1 st fix framework to Level 01 toilet IPS Check on progress			3		6
FRIDAY	Site VSW 02 Site VSW 03 Site MRM Site HH	Check missing kick plates Check car park door closer with SRM Take garden room materials to site, adjust door closer, collect key and then deliver key to Boris at HH Move office from basement to railway arches	2	3	2	2	
SATURDAY							
SUNDAY							
TOTAL HOURS			2	3	22	2	16

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 12/09/2022	
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS		
			Moorfields	HEAD01	
MONDAY	Moorfields site	1/ Go to 9 0 clock meeting 2/Go to 11 o clock meeting 3/ Go to 12 o clock delivery meeting 4/ Sort out labour on site both RCL and Assa Abloy	10		
TUESDAY	Moorfields site	1/ Go to 9 0 clock meeting 2/ Go to the 9.45 meeting 3/Go to 11 o clock meeting 4/ Go to 12 o clock delivery meeting 5/ Sort out labour on site both RCL and Assa Abloy	10		
WEDNESDAY	Moorfields site	1/ Go to 9 0 clock meeting 2/ Go to the 9.45 meeting 3/Go to 11 o clock meeting 4/ Go to 12 o clock delivery meeting 5/ Sort out labour on site both RCL and Assa Abloy 6/ survey floor levels 8 ,9,10 &11 to see where the raised flooring has been fitted and complete	10		
THURSDAY	Moorfields site	1/ Go to 9 0 clock meeting 2/ Go to 9-45 meeting 3/Go to 11 o clock meeting 4/ Go to 12 o clock delivery meeting 6/ Sort out labour on site both RCL 7/ looking for selo riser doors and help load them out	10		
FRIDAY	Moorfields site	1/9 o'clock meeting DAB's 2/9-45 meeting -ground and mezz 3/ 11 o clock meeting – levels 9 & 11 handover to ISG meeting 4/ sort out labour on site	10		
SATURDAY					
SUNDAY					
TOTAL HOURS			50		

R G L RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Slav Simonovic w/c : 12/09/2022						
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS							
MONDAY	REPTON GARDENS	SITE SUPERVISION, PAPERWORK, ORDERS, DELIVERIES INSTALL WALL PANELS TO L1 WFH	6							
			3							
TUESDAY	REPTON GARDENS	SITE SUPERVISION, DELIVERY, INSTALL WALL PANELS TO L1 WFH,	9							
WEDNESDAY	REPTON GARDENS	INSTALL WALL PANELS TO L1 WFH, DELIVERY	9							
THURSDAY	REPTON GARDENS	SITE SUPERVISION, HANDOVER, INSTALL PANELS TO L1 WFH. SNAGGING, PROTECT PANELS	2 2 5							
FRIDAY	REPTON GARDENS	SITE SUPERVISION, PAPERWORK, HANDOVER	9							
SATURDAY										
SUNDAY										
TOTAL HOURS			45							

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c : 12/09/2022			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			MOOR 02	74 Moorgate			
MONDAY	Office	Daily Briefing & Toolbox Talk	0.5				
	Office	Time sheets and paperwork etc inc agencies.	3.5				
	Site Gate 1	Going through issues with Stafford Bridge Locks	1.0				
	Office	Photo evidence for Handovers on FieldView	1.5				
	Office	Reading e-mails, Phone calls & Allocation sheets	2.5				
TUESDAY	Office	Filling in forms a booking Inductions	2.0				
	Office	Placing orders etc & general paperwork	1.0				
	Office	Photo evidence and Handovers for FieldView inc checking keys	2.0				
	Office	Updating installation Schedules	1.0				
	Office	Reading e-mails, Phone calls & Allocation sheets	3.0				
WEDNESDAY	Head Office	74 Moorgate Tender – enquiries Osborne		4.5			
	Head Office	Monthly Valuation	2.0				
THURSDAY	Head Office	Reading / Sending e-mails & Phone calls	2.0				
	Office	Sorting RCL Safety Paperwork out	1.5				
	Office	Photo evidence and Handovers on FieldView	3.0				
	Office	Sorting deliveries & placing orders	1.0				
	Office	e-mails, Phone calls & Allocation sheets	2.5				
FRIDAY	Office	General paperwork & filling	1.0				
	Office	General paperwork & filling	1.0				
	Office	Photo evidence for Handovers on FieldView	1.0				
	Office	Booking Inductions	4.0				
	Office	RCL meeting to discuss labour/programme issuers	1.0				
SATURDAY	Office	e-mails, Phone calls & Allocation sheets	2.0				
SUNDAY							
TOTAL HOURS							