

REF: Daywork

COMPILED BY: A. Kulsinkas
 W/E DATE (SUN): 17/04/22

TIME SHEET

CONTRACT: 25 Cannon Street

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinkas ✓	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00							
R.Rama ✓	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00							
G.Diaconu ✓	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00							
V.Monacu ✓	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00							
S.Simonovic ✓	7:30	12:00	Hoxton Hotel		Hoxton Hotel		7:30		17:00						
A.Lidzius ✓	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00							
I.Neagu ✓	7:30	17:00	7:30	17:00	OFF		OFF								
B.Ramchande ✓	7:30	12:00	Hoxton Hotel		Hoxton Hotel		7:30		17:00						
D.Theodoridis ✓	7:30	12:00	Hoxton Hotel		Hoxton Hotel		7:30		17:00						
E.Amaning ✓	7:30	12:00					7:30		17:00						

REF:

 COMPILED BY:
 Slav Simonovic

 W/E DATE (SUN):
 17/04/22

TIME SHEET

HOXTON HOTEL

CONTRACT:

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
S. Simonovic ✓	12:00	5:00	7:30	5:00	7:30	5:00	Cannon	Srt.	B/H	B/H					On Monday
D. Theodoridis ✓	12:00	5:00	7:30	5:00	7:30	5:00	Cannon	Srt.	B/H	B/H					Before
B. Ramchande ✓	12:00	5:00	7:30	5:00	7:30	5:00	Cannon	Srt.	B/H	B/H					12:00
E. Amaning ✓	12:00	5:00	7:30	5:00	7:30	5:00	Cannon	Srt.	B/H	B/H					At Cannon str

REF: MOOR 02

COMPILED BY:
J. WRAY

W/E DATE (SUN):
17.04.2022

TIME SHEET

CONTRACT: 21 MOORFIELDS

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
21 MOORFIELDS - MOOR 02 - (RCL - PAYE)															
J. WRAY	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	B/H	B/H	/	/	/	/	
K. O'MALLEY	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	B/H	B/H	/	/	/	/	
J. BASQUILLE	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	B/H	B/H	/	/	/	/	College all next week
J. SMITH	✓ 07:30	17:00	07:30	17:00	< 16:45	17:00	17:00	17:00	B/H	B/H	/	/	/	/	@ H/O Wed & Thur
21 MOORFIELDS - MOOR 02 - (ASSA ABLOY / KEENWOOD JOINERY)															
I. MATUIYENKO	/	/	/	/	07:30	17:00	07:30	17:00	B/H	B/H	/	/	/	/	
M. MARESI	/	/	/	/	07:30	17:00	07:30	17:00	B/H	B/H	/	/	/	/	

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

COMPILED BY: M. ROBINSON
W/E DATE (SUN): 17/04/22

TIME SHEET

CONTRACT: HOXTON HOTEL

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: **WOKI 02 &
WOKI 03**

TIME SHEET

COMPILED BY:
J. WRAY

W/E DATE (SUN):
17.04.2022

CONTRACT: **VSW - Hilton Hotel (02) & Public WC's & Red carpark (03)**

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
Red Carpark & Public Toilets - Woking - WOKI 03 - (RCL - PAYE)															
Hilton Hotel Woking - Woking - WOKI 02 - (RCL - PAYE)															
Red Carpark & Public Toilets - Woking - WOKI 03 - (RCL - CIS)															
K. KULSINSKAS			07:30	17:00			07:30	17:00	/	/	/	/	/	/	
M.BYTAUTAS			07:30	17:00			07:30	17:00	/	/	/	/	/	/	
Hilton Hotel Woking - Woking - WOKI 02 - (RCL - CIS)															
K. KULSINSKAS		07:30	17:00		07:30	17:00			/	/	/	/	/	/	
M.BYTAUTAS		07:30	17:00		07:30	17:00			/	/	/	/	/	/	

RG&L RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 11/04/2022					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			CANN01						
MONDAY	25 Cannon Street	Morning Site Walk and jobs allocation. Weekly RCL Paperwork. Weekly Safety Paperwork for BAM. Level 5 Kebony Cladding check. Skirting to Staff Room carpenter setup.	9						
TUESDAY	25 Cannon Street	Morning Site Walk and jobs allocation. Ground floor ironmongery checks and orders. DDA Toilet box capping. Toilet rails mark.	9						
WEDNESDAY	25 Cannon Street	Morning Site Walk and jobs allocation. Install new infills to Toilet dividers. System to install and acceptable finish agree. Paint Order for new infills.	9						
THURSDAY	25 Cannon Street	Morning Site Walk and jobs allocation. SI materials Order and carpenters setup for works. RCL storage relocation to basement.	9						
FRIDAY	25 Cannon Street		9						
SATURDAY									
SUNDAY									
TOTAL HOURS									

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET			Name: Kes Kulsinskas w/c : 11-04-22		
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			WOKI02	WOKI03				
MONDAY	Woking Car park & Hotel	Cutting doors in Hotel to suit bathroom floors . SI29	9Hrs					
TUESDAY	Woking Car park & Hotel	Snagging in car park and fitting wall key cabinets for SRM S.Sainsbury		9Hrs				
WEDNESDAY	Woking Car park	Snagging in Hotel , Going through snagging on field view, paperwork and emails.	9Hrs					
THURSDAY	Woking Car park	Snagging in Hotel , Going through snagging on field view, paperwork and emails.		9Hrs				
FRIDAY								
SATURDAY								
SUNDAY								
TOTAL HOURS			18				18	

Raphael Contracting Ltd Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 17/04/22				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			WOKI 02	CANN 01	HOXT 01	HEAD 01	W03	
MONDAY	Home – CS HH	Addendum to JMS for shower bench, kebonny stair treads. E-mail to Formwise new cubicle infill detail Start to set up pricework schedules, Vegas times, sanitary enquiry's		4	5			
TUESDAY	Site – CS HH	Chase MJ Glazing & Formwise, order drop down rails. Progress report 01, locker enquiry, Nichba payment		4	5			
WEDNESDAY	Office – CS HH VSW	Fabric long lead-in Valuation with JRH, EMHO devise issue, eye spy height issue Lunch with architect	5	1	3			
THURSDAY	Site – CS HH	Go to Shadbolt and collect 3 x doors Site visit to see what is available		6	3			
FRIDAY		Good Friday				9		
SATURDAY								
SUNDAY								
TOTAL HOURS			5	15	16	9		

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 11/04/2022			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				Lords
			WOKI03	HEAD01	REPT 01	WokL02 PC works	
MONDAY	Head Office	1/ Do times 2/Print off Belgrave tender drawings and put together a tender file 3/ Send tender enquiries for Belgrave 4/ Send JMS Repton site survey measurements for Repton		10			
TUESDAY	Home	1/ working the following tenders for ST -Campden Hill, QEH, Belgrave Rd		10			
WEDNESDAY	Head Office	1/ working the following tenders for ST -Campden Hill, QEH, Belgrave Rd & Repton surgery		10			
THURSDAY	Marylebone House tender	1/ Samples meeting at Marylebone house 2/ Issue JMS construction drawings on 4P for Repton 3/Belgrave tender		9	1		
FRIDAY	Holiday						
SATURDAY							
SUNDAY							
TOTAL HOURS				39	1		

RG RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET			Name: Slav Simonovic w/c : 11/04/22						
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS									
			Hoxton									
MONDAY	HOXTON HOTEL	Unload Delivery	5h.									
TUESDAY	HOXTON HOTEL	Distribute skirting to L1	9h.									
WEDNESDAY	HOXTON HOTEL	Distribute Skirting to L2	9h.									
THURSDAY	N/A											
FRIDAY	B/H											
SATURDAY												
SUNDAY												
TOTAL HOURS			27									

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c : 11/04/2022	
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS			
			MOOR 02			
MONDAY	Site - L3	Supervising operatives fitting Sliding pocket Door set in core 6	1.5			
	Site - L1 & L00M	DAB's meetings	1.5			
	Office	Time sheets and paperwork etc	1.5			
	Site L3 to 10	Toolbox Talk & Daily Briefing & RAM's	0.5			
	Office	Walking site going through available works	1.5			
	Office	Logistics meeting	0.5			
TUESDAY	Office	H & S Paperwork for SRM	0.5			
	Office	Reading e-mails, Phone calls & Allocation sheets	1.5			
	Site - L3	Going through sliding pocket & riser door sets with Selo rep's, cores 3, 4 & 6	1.5			
	Site - L1	DAB's meeting	0.5			
	Site - L3	Going through sliding pocket door sets with SRM, cores 4 & 6	0.5			
	Site - L3	Supervising operatives adjusting Sliding pocket Door set in cores 4 & 6	0.5			
	Site - L3 to L10	Supervising operatives sorting & loading out riser door sets cores 1 & 2	0.5			
	Office	Going through Assa Abloy door sets with P.H	0.5			
	Site - L3	Supervising operatives fitting Selo door sets core 2	0.5			
	Office	Booking Selo operatives in for induction	1.0			
WEDNESDAY	Site - L00 & L00M	Supervising & helping to unload SELO door set delivery	2.0			
	Office	Toolbox Talk & Daily Briefing	0.5			
	Office	Reading e-mails, Phone calls & Allocation sheets	1.5			
	Site - L4 & L5	Supervising operatives fitting Selo frames core 1	1.5			
	Site - L1	DAB's meeting	1.0			
THURSDAY	Office	Going through paperwork & drawings for Assa Abloy & printing off	1.5			
	Site - L00 & L00M	Going through paperwork, drawings & works with Assa Abloy fitters	1.5			
	Office & Site - L3	Progress Meeting with SRM	1.0			
	Office & Site L4 & L5	Photo evidence & Handovers on FieldView	1.0			
	Office	Reading e-mails, Phone calls & Allocation sheets	1.5			
	Site - L6 to L10	Supervising operatives fitting Selo frames core 2 W/C's	1.5			
	Site - L1	DAB's meeting	0.5			
	Office & Site L00 to L5	H & S Visit with Rachael	2.0			
	Site - L00M	Supervising Assa Abloy fitters	1.5			
	Office	Photo evidence & Handovers on FieldView	1.0			
FRIDAY	Site - L6 to L10	Going through S/O issues in cores 2 W/C's with A.B of SRM	0.5			
	Office	Booking deliveries for Salto	0.5			
	Office	Reading e-mails, Phone calls & Allocation sheets	1.5			
	B/H	B/H	B/H			
SATURDAY						
SUNDAY						
TOTAL HOURS			36			