

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 2/1/23

CONTRACT

OPERATION

BANK
HOLIDAY

REF

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYBET

28 1/2

TOTALS

TYPE OF MACHINE

BTHOL - 9. / REPPE1 - 7 1/2 (1) / JMSB1 - 11 / MOGLP2 - 7 1/2 (1/2).
HGA061 - 2 1/2 / KANIC01 (PP) - 6 1/2. / HoxPE1 - 1 (2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 03/1/23

CONTRACT

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

3 3 2 1/2 1/2 1

10

Ref 1/2

mf

9 1/2

TOTALS

9 (1/2)

TYPE OF MACHINE

Ref 1/2

5 1/2

Jmspl

3

Mool 1/2

1 (1/2)

CONTRACT

Date 4/1/23

[illegible]

Date 5/1/23

Date 6/1/23

CONTRACT

OPERATION

Load Van Ties

Der Campden Hill

Del Hampton Deors

1224

Call +10xten

Dec 22 H.O.

REF

 $2\frac{1}{2}$ $2\frac{1}{2}$

3

4

2

114-

HECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL HOURS

Joe Dyer

 $2\frac{1}{2}$ $2\frac{1}{2}$

3

1/2

2

 $11\frac{1}{2}$

1907

17

TOTALS

 $9(2)$

TYPE OF MACHINE

Imseel

8.

HoxBe1 -

1 (2)

TIME SHEET

CONTRACT: Hoxton Hotel

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------



TIME SHEET

CONTRACT:	REPTON GARDENS	REF:	
COMPILED BY:	Slav Simonovic	W/E DATE (SUN):	08/01/2023

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO:	1.2	CREATION DATE: LAST REVISION DATE:	07/02/2013 22/11/2018	Page 1 of 1
--	-------------------	-------------	-----	---------------------------------------	--------------------------	-------------

REF: MOOR 02

COMPILED BY:
 J. WRAY
 W/E DATE (SUN):
 08.01.2023

TIME SHEET

CONTRACT: 21 MOORFIELDS

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
21 MOORFIELDS - MOOR 02 - (RCL - PAYE)															
J. WRAY	B/H	B/H	HOL	HOL	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
K. O'MALLEY	B/H	B/H	/	/	/	/	/	/	/	/	/	/	/	/	
J. SMITH	B/H	B/H	HOL	HOL	HOL	HOL	HOL	HOL	HOL	HOL	/	/	/	/	
21 MOORFIELDS - MOOR 02 - (RCL - CIS)															
E. AMANING	B/H	B/H	07:30	17:00	07:30	17:00	07:30	17:00			/	/	/	/	
K. KULINSKAS	B/H	B/H	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
V. BALIUVICIUS	B/H	B/H	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
G. DIACONU	B/H	B/H	/	/	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	FINISHED UP
A. BULICANU	B/H	B/H	/	/	/	/	/	/	/	/	/	/	/	/	FINISHED UP
D. BARR	B/H	B/H	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
B. RAMCHANDE	B/H	B/H	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
H. MANILAL	B/H	B/H	/	/	/	/	/	/	/	/	/	/	/	/	
21 MOORFIELDS - MOOR 02 - (APPEX Resources) - AGENCY															
I. ARSENIE	B/H	B/H	07:30	17:00	07:30	17:00	07:30	17:00	08:00	17:00	/	/	/	/	Agency carpenter - FINISHED UP
S. GEDEGAUDAS	B/H	B/H	/	/	/	/	/	/	/	/	/	/	/	/	Agency carpenter - FINISHED UP
E. CHIRLOV	B/H	B/H	/	/	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	Agency carpenter
P. DOBIC	B/H	B/H	/	/	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	Agency carpenter
21 MOORFIELDS - MOOR 02 - (Stafford Bridge / 247 National)															

C. HART	B/H	B/H	/	/	/	/	/	/	/	07:30	11:30	/	/	/	/	/
M. THOMAS	B/H	B/H	/	/	/	/	/	/	/	07:30	11:30	/	/	/	/	/
ALL AGENCY WORKERS PAID FLAT RATE ON OVERTIME																

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 2 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 02/01/2023						
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS							
			HOXT01							
MONDAY	Hoxton Hotel									
TUESDAY	Hoxton Hotel	Supervising, paperwork, install door ID stickers.	9							
WEDNESDAY	Hoxton Hotel	Supervising, install Bad Wall Panels	9							
THURSDAY	Hoxton Hotel	Supervising, ITP signing off.	9							
FRIDAY	Hoxton Hotel	Supervising, install grabrail and seat to Staff DDA Toilet, cut down door set	9							
SATURDAY										
SUNDAY										
TOTAL HOURS										

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 02-01-23				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
MONDAY								
TUESDAY	21 Moorsfield	First day back after Xmas holiday. Unpacking and setting new office . Showing carpenters they jobs . Making list of outstanding works . Paperwork.	9hrs					
WEDNESDAY	21 Moorsfield	Going though works with carpenters. Paper work, Getting ready door handover photos	9hrs					
THURSDAY	21 Moorsfield	Going though works with carpenters. Paper work, Getting ready door handover photos	9Hrs					
FRIDAY	21 Moorsfield	Going though works with carpenters. Paper work, Getting ready door handover photos	9 Hrs					
SATURDAY								
SUNDAY								

RAPHAE CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 08/01/23				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/O	MBH	HOXT 01	RG	WOKI 03	
MONDAY	Bank Holiday		9					
TUESDAY	Office MBH VSW RG	Contractor pre-start minutes, go over Aconex with ISG & upload JMS drawings Ironmongery Take off for Salto handles & enquiry to Salto Revise RAMS		3		2		4
WEDNESDAY	Site HH Office MBH	Check on progress, go through NVQ with Boris Check my drawings to tender drawings with ST		3	6			
THURSDAY	Site/Office RG Office HH VSW	Check on finished job, chase SI for Huts & Cushions, speak with McL about O&M invite, progress report, monthly report. Monthly report Look into & respond to SRM door issue queries			1	7		1
FRIDAY	MBH	Visit Elite to look at PVD samples		9				
SATURDAY								
SUNDAY								
TOTAL HOURS				15	7	9		5

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 02/01/2023					
DAY		SITE/LOCATION	TASK	COST HEADINGS / HOURS					
				Moorfields	HEAD01				
MONDAY		Bank holiday							
TUESDAY		Moorfields	1/ Move and unload and set up office equipment in new offices 2/ working from level 15 down to level 1 all cores, do outstanding works list including noting missing ironmongery and damage 3/ start to type out outstanding works list as item 2 above	10					
WEDNESDAY		Moorfields site	1/ Go to 9 0 clock meeting 2/ Go to 9-45 meeting 3/ Go to 11 0 clock level 3 walk around meeting 4/ Sort out RCL labour on site 5/ finish typing out outstanding works lists	10					
THURSDAY		Moorfields site	1/ Go to 9 o clock meeting 2/ Go to 9-45 meeting ground & Mezz 3/ sort labour out on site 4/ Site shut down for removal of power cables, 5/ update outstanding works lists	10					
FRIDAY		Moorfields Site	1/ Go to 9 0 clock meeting 2/ Go to 9-45 meeting 3/ Go to 11 0 clock level 3 walk around meeting 4/ Sort out RCL labour on site 5/ site measure wall panels for east lift core level 1	10					
SATURDAY									
SUNDAY									
TOTAL HOURS				40					

RAPHAE CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: Slav w/c: 02/01/2023					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS							
			Repton							
MONDAY		N/A	N/A							
TUESDAY	Repton Gardens	Supervision, Paperwork, Plant check, Snagging, French polishing, Fire mastic, Protection.	9							
WEDNESDAY	Repton Gardens	Supervision, French Polishing, Snagging, Protect finished joinery, Handover. Plant collection.	9							
THURSDAY	Head Office	Roof insulation	9							
FRIDAY	Head Office	Roof insulation	9							
SATURDAY										
SUNDAY										
TOTAL HOURS										

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason w/c : 02/01/2023			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			MOOR 02				
MONDAY	B/H	B/H	B/H				
TUESDAY	HOL	HOL	HOL				
WEDNESDAY	Office	Daily Briefing & Toolbox Talk	1.0				
	Office	Photo evidence for Handovers on FieldView & updating schedules	1.0				
	Office	Start to report Thefts on site last month	0.5				
	Office	Going through Outstanding Works & Marking up drawings for M.O.B	4.0				
	Office	E-mails, Phone calls & Allocation sheets etc	2.5				
THURSDAY	Office	Toolbox Talk	0.5				
	Office	Booking Inductions	1.0				
	Office	Going through Outstanding Works & Marking up drawings for M.O.B	3.0				
	Office	Photo evidence for Handovers on FieldView & updating schedules	2.0				
	Office	E-mails, Phone calls & Allocation sheets etc	2.5				
FRIDAY	Office	Induction & going through works with 247 National for Stafford Bridge	2.0				
	Office	Doing take offs and placing orders for NoD 52	1.5				
	Office	Sorting out labour / induction paperwork etc	1.5				
	Office	Photo evidence for Handovers on FieldView & updating schedules	2.0				
	Office	E-mails, Phone calls & Allocation sheets etc	2.0				
SATURDAY							
SUNDAY							
TOTAL HOURS							