

REF: MOOR 02

 COMPILED BY:
 J. WRAY
 W/E DATE (SUN):
 22.01.2023

TIME SHEET

CONTRACT: 21 MOORFIELDS

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
21 MOORFIELDS - MOOR 02 - (RCL - PAYE)															
J. WRAY	✓	07:30	09:00	07:30	17:00	07:30	08:30	07:30	17:00	07:30	17:00	/	/	/	/
K. O'MALLEY	✓	07:30	17:00	07:30	17:00	/	/	/	/	/	/	/	/	/	Next week at MLG - See p 10
J. SMITH	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	Fri & next Mon @ Knightsbridge
21 MOORFIELDS - MOOR 02 - (RCL - CIS)															
K. KULINSKAS	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/
V. BALIUVICIUS	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	Fri & next Mon @ Knightsbridge
A. KULINSKAS	✓	07:30	17:00	07:30	13:00	07:30	14:00	07:30	17:00	07:30	17:00	/	/	/	Tue afternoon @ Hoxton Hotel, 4 Wed afternoon @ Cannon St 3
S. SIMONOVIC	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	Thur, Fri & Next week at Woking
D. BARR	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/
B. RAMCHANDE	✓	07:30	17:00	07:30	17:00	07:30	14:00	07:30	17:00	07:30	17:00	/	/	/	Wed afternoon @ Cannon St
A. LIDZIUS	✓	07:30	17:00	07:30	17:00	/	/	/	/	/	/	/	/	/	Next week at MLG
H. MANILAL	✓	/	/	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/
84 MOORGATE - ESTIMATING - (RCL - PAYE)															
J. WRAY	✓	09:00	13:30	/	/	/	/	/	/	/	/	/	/	/	/
QUEEN ELIZABETH HOSPITAL - ESTIMATING - (RCL - PAYE)															
J. WRAY	✓	13:30	17:00	/	/	15:30	17:00	/	/	/	/	/	/	/	/

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------



TIME SHEET

CONTRACT:		REF:	
COMPILED BY:	Slav Simonovic	W/E DATE (SUN):	22/01/2023

[illegible]

DOCUMENT REFERENCE:	SIT-FM-009	VERSION NO:	1.2	CREATION DATE:	07/02/2013	Page 1 of 1
DOCUMENT OWNER:	DAS			LAST REVISION DATE:	22/11/2018	

COMPILED BY: A. Kulsinskas
W/E DATE (SUN): 22/01/23

TIME SHEET

CONTRACT: 25 Cannon St.

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

TIME SHEET

HOXTON

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 16/1/23

CONTRACT

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE STETT

2½ 2 2 ½ 1½ 1½

10

Washed

9½

TOTALS

9(½)

TYPE OF MACHINE

JMSO1.

6½

HEAD1.

2½(½)

JMSO1 - 24½ (4¼) ½ / HEAD1 - 30(1½) / WASH1 - 2½ / PERT1 - 3
MLC1 - 2½ HOURS - 9.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 17/1/23

CONTRACT

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyet

2½

3

2½

½

1½

10½

Wincel

Refrol

Jmsol

H/O

9½

40

TOTALS

9½

TYPE OF MACHINE

Wincel

2½

Refrol

3

Jmsol

2½

H/O

#(4)

Date 18/1/23

OPERATION

per Mrs.

Coll Resistance

Der Alter

1. 2. 3.

her Mother & sister

Joe Whiteall

See H.O.

REF

 $2\frac{1}{2}$

1

1

 $\frac{1}{2}$

2

2

2 1/2

11 1/4

TOTAL HOURS

Joe Dyett

 $2\frac{1}{2}$

1

1

4/2

3

2

 $2\frac{1}{2}$ $11\frac{1}{4}$

11/11/2023

10 314

 $9(1\frac{3}{4})$

MLCHP/

25.

Imso 1.

 $6\frac{1}{2}(1\frac{3}{4})$

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 19/1/23

CONTRACT

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

REF

3

4

3

1/2

2

12 1/2

OPERATION

FRANK CON LOARY

CON RETON

DEE JUS

LUNCH

R-N LOARY FRANK

TOTALS

9 (2 1/2) 1/2

TYPE OF MACHINE

J m 801

9 (2 1/2) 1/2

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 16/01/2023			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			HOXT01	CANN01	Moorfields		
MONDAY	21 Moorfields	Carpentry works, install ironmongery			9		
TUESDAY	21 Moorfields	Carpentry works, install ironmongery			9		
WEDNESDAY	21 Moorfields 25 Cannon St.	Carpentry works, install ironmongery Install Mirrors back.		3	6		
THURSDAY	21 Moorfields	Carpentry works, install ironmongery			9		
FRIDAY	21 Moorfields	Carpentry works, install ironmongery			9		
SATURDAY							
SUNDAY							
TOTAL HOURS				3	42		

RGL RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 16-01-23				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			Moorsfield					
MONDAY	21 Moorsfield	Going though works with carpenters. Snagging carpenters works. Paper work, Getting ready door handover photos	9hrs					
TUESDAY	21 Moorsfield	Going though works with carpenters. Snagging carpenters works. Paper work, Getting ready door handover photos	9hrs					
WEDNESDAY	21 Moorsfield	Going though works with carpenters. Snagging carpenters works. Paper work, Getting ready door handover photos	9hrs					
THURSDAY	21 Moorsfield	Going though works with carpenters. Snagging carpenters works. Paper work, Getting ready door handover photos	9Hrs					
FRIDAY	21 Moorsfield	Going though works with carpenters. Snagging carpenters works. Paper work, Getting ready door handover photos	9 Hrs					
SATURDAY								
SUNDAY								
TOTAL HOURS			45					

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 22/01/23				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			W02	MBH	HOXT01	RG	NPY	CS	KNIG01 (W)
MONDAY	Office NPY RG HH	Prepare RAMS Arrange lorry collection of cushions and Huts Do quote & issue to MCL for new door set DB-34			1	1	7		
TUESDAY	Site RG Office HH MBH	Meet Joe to collect cushions Respond to MCL e-mail regarding puncture to soil pipe e-mail door schedules to Profab, look at ISG programme Rev 05		2	2	5			
WEDNESDAY	Office W02 MBH	Site box and tools to start site again Print off Profab schedule and check costs to order, issue Profab RFI, start RCL Door schedule	2	7					
THURSDAY	Site W02 Office CS MBH Site H/O	Deliver plant & materials & walk job with Slav & SRM, issue CoC statement Daywork sheet & issue. Issue CoC statement Continue with door schedule Meet Dave at football club & assess water damage – Enquiry to JMS for replacement heater panel Continue with door schedule	4	2				1	2
FRIDAY	Office RG MBH			8		1			
SATURDAY									
SUNDAY									
TOTAL HOURS			6	19	3	7	7	1	2

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 16/01/2023			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			Moorfields	HEAD01			
MONDAY	Moorfields	1/ Go to 9 o clock meeting 2/ Go to 9-45 meeting 3/ Sort labour on site 4/ Attend Snagging meeting on levels 6&7 for cores 1,2,4&6	10				
TUESDAY	Moorfields	1/Go to 9 o clock meeting 2/ Sort out scaffold removal to floor trench area ground floor core 2 3/ Snagging to levels 6&7 cores 1&6 4/ sorting out labour on site 5/ sorting out works for Stafford bridge actuators installers	10	-			
WEDNESDAY	Moorfields site	1/Go to 9 o clock meeting DABS 2/ Go to 9-45 meeting ground floors DABS 3/ Go through works with SB actuator installers 4/ sorting labour out on site 5/ snagging works levels 6 & 7 all cores 6/ sorting out cylinders for Selo doors various floors	10				
THURSDAY	Moorfields site	1/Go to 9 o clock meeting DABS 2/ Go to 9-45 meeting ground floors DABS 3/ Go through works with SB actuator installers 4/ sorting labour out on site 5/ snagging works levels 6 & 7 all cores	10				
FRIDAY	Moorfields Site	1/ Go to 9 o clock meeting to discuss requirements for MDF infills to Core 3 ceiling around lift cars 2/ Sorting out RCL labour on site, snagging etc 3/ Sorting out SB labour on site (actuators) showing them which areas to work 4/ Walk around site with mastic man, who starts on site Monday 5/ Go thro snagging with Jason	10				
SATURDAY							
SUNDAY							
TOTAL HOURS			50				

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: Slav w/c: 16/01/2023			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			21M	Woking				
MONDAY	21M	Install Key cylinders, Repair locks	9					
TUESDAY	21M	Install Key cylinders, Repair locks	9					
WEDNESDAY	21M	Install Key cylinders, Repair locks	9					
THURSDAY	Woking	Daywork		9				
FRIDAY	Woking	Daywork		9				
SATURDAY								
SUNDAY								
TOTAL HOURS			27	18				

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c : 16/01/2023			
		COST HEADINGS / HOURS					
DAY	SITE/LOCATION	TASK	MOOR 02	84 Moorgate - Osborne	QE Hospital - McLaren	10 Spring Gardens - ISG	
MONDAY	Head Office Head Office Head Office Head Office	E-mails, Phone calls & Allocation sheets Photo evidence for Handovers on FieldView Checking New Door Schedule and sending out Addendum 01 enquiries Printing & Checking New Drawings and sending out enquiries	1.0 0.5	4.0	3.5		
TUESDAY	Office Office Office Office Office	Daily Briefing & Toolbox Talk Time sheets / Price work and paperwork etc inc agencies. Photo evidence for Handovers on FieldView & updating schedules. Going through works in ISG areas for SB / 247 E-mails, Phone calls & Allocation sheets	1.0 2.5 1.5 1.0 3.0				
WEDNESDAY	Head Office Head Office Head Office	E-mails, Phone calls & Allocation sheets Printing new quotes & Updating the Door Comparison Schedule Updating the Door Comparison Schedule	1.0		1.5	6.5	
THURSDAY	Office Office Office Office	Toolbox Talk Sorting out works & paperwork & booking Induction for A S Cutts (mastic) Photo evidence and Handovers for FieldView & updating schedules. E-mails, Phone calls & Allocation sheets	0.5 2.0 3.5 3.0				
FRIDAY	Office Office & Longbow House (SRM) Office	Photo evidence and Handovers on FieldView & updating schedules Prep, travel and attend meeting on core 3 lift ceilings NoD 39 E-mails, Phone calls & Allocation sheets etc	5.0 2.0 2.0				
SATURDAY							
SUNDAY							
TOTAL HOURS							