

WK 21

COMPILED BY: A. Kulsinkas
W/E DATE (SUN): 20/08/23

CONTRACT: 57 Campden Hill

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: MOORGATE

COMPILED BY:
 D Sanders
 W/E DATE (SUN):
 20.08.2023

TIME SHEET

CONTRACT: 84 Moorgate

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
84 MOORGATE - MOOR 02 - (RCL - PAYE)															
J. SMITH	07:30	17:00	07:30	17:00	07:30	15:00	07:30	14:00	08:30	14:00	/	/	/	/	
J SMITH															
84 MOORGATE - MOOR 02 - (RCL - CIS)															
R CANACRAI	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
I SAHOTA	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	14:30	/	/	/	/	6
B. RAMCHAND	✓ /	/	07:30	17:00	07:30	16:00	Gone to	Working	07:30	11:30	/	/	/	/	MONDAY Camden hill road 2
I ANDRONIC	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	11:30	/	/	/	/	
S SIMONOVIC	/	/	07:30	17:00	07:30	17:00	11:30	17:00	07:30	11:30	/	/	/	/	Holiday on Monday

REF: MOOR 02

 COMPILED BY:
 D Sanders
 W/E DATE (SUN):
 20.08.2023

TIME SHEET

CONTRACT: 21 MOORFIELDS

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
21 MOORFIELDS - MOOR 02 - (RCL - PAYE)															
J SMITH						15:00	17:00	14:00	17:00	07:30	08:30	/	/	/	/
21 MOORFIELDS - MOOR 02 - (RCL - CIS)															
S SIMONOVIC								07:30	11:30	11:30	17:00	09:00	14:00	/	/
B BRAMCHAND						16:00	17:00			11:30	17:00			/	/
I SAHOTA										14:30	17:00	/	/	/	/
21 MOORFIELDS - MOOR 02 - (Stafford Bridge / 247 National)															
C. HART	/	/	/	/	/	/	/	09:00	17:00	09:00	16:00	/	/	/	/
21 MOORFIELDS - MOOR 02 - (LS SURFACE REPAIRS)															
F ANDRES		08:00	/	/	/	/	/	/	/	/	/	/	/	/	/

22

COMPILED BY: A. Kulsinkas
W/E DATE (SUN): 20/08/23

TIME SHEET

CONTRACT: Hilton-Woking

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

MOORG3 - 2 / CAMPEL - 2 / JMSQ1 - 28 / HEADP1 - 10.2
CAMPEL (PF) - 2.2 (1)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 16/8/23

CONTRACT

OPERATION

CON GEORIE

TAKE TO H.O.

DEL WOL CRASS ESSEX

LUNCH

CALL RUBBISH MOB.

DEL H.O.

REF

2

1½

3

½

2

1½

10½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYETT

2

1½

3

½

2

1½

10½

REL.

REL.

JMS

MOB

MOB

10

TOTALS

9(1)

TYPE OF MACHINE

HEAPPI

3½

JMSPI

3.

CAMPPI (PF)

2½(1)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 17/8/23

CONTRACT

OPERATION

JMS - LEAD VAN

DER MUCKGATE

LUNCH.

DER RUBBISH COLL BAGS

REF

3

3½

½

2½

9½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYETT

3

3½

½

2½

9½

JMS

JMS

RCL

TOTALS

9

TYPE OF MACHINE

JMSQ1

6½

12

HEAGG1

2½

Date 18/8/23

RAPHAE CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 14/08/2023		
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			HOXT01	CANN01	CAMP01	WOKI-04	Millennium Bridge
MONDAY	Campden Hill	Supervising, install wardrobes			9h		
TUESDAY	Campden Hill	Supervising, install wardrobes			9h		
WEDNESDAY	Campden Hill	Supervising, install wardrobes			9h		
THURSDAY	Hilton-Woking	Modify flush bolts to Level 6 Ball Hall doors.				9h	
FRIDAY	Campden Hill	Supervising, install vanity units			9h		
SATURDAY							
SUNDAY							
TOTAL HOURS					36		9

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 14-08-23				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
MONDAY		Holiday						
TUESDAY		Holiday						
WEDNESDAY		Holiday						
THURSDAY		Holiday						
FRIDAY		Holiday						
SATURDAY								
SUNDAY								
			TOTAL HOURS					

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Chessington, Surrey KT9 1EU 9100 Tel: 020 8391 www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 14/08/2023			
DAY		SITE/LOCATION		COST HEADINGS / HOURS			
TASK				Moorfields	HEAD01	84 Moorgate	
MONDAY	Moorfields & 84 Moorgate	Moorfields 1/ Time sheets and paperwork, emails etc 2/ Manage Magic man labour on site 84 Moorgate 1/ Go to 8 o'clock DABS 2/ Daily briefing and toolbox talks 3/ Time sheets and paperwork, emails etc 4/ Manage RCL labour on site		3		7 (1).	
TUESDAY	84 Moorgate	84 Moorgate 1/ Go to 8 o'clock DABS 2/ Daily briefing and toolbox talks 3/ Paperwork, emails etc 4/ Manage RCL labour on site 5/ Working RCL door schedule, & send it to JMS and Fields for manufacture 6/ walk site with Osborne to view scope on works on windows and window boards plus dado wall panelling				10 (1).	
WEDNESDAY	84 Moorgate & Moorfields	84 Moorgate 1/ Go to 8 o'clock DABS 2/ Go to 11 O'clock site progress meeting 3/ Daily briefing and toolbox talks 4/ Paperwork, emails etc 5/ Manage RCL labour on site Moorfields 1/ Meet SRM on site to discuss installation of level 13 core 2 actuator, Plasterboard ceiling to be adjusted by P&R to accommodate it		2 (1)		8	
THURSDAY	84 Moorgate & 21 Moorfields	84 Moorgate 1/ Go to 8 o'clock DABS 2/ Daily briefing and toolbox talks 3/ Paperwork, emails etc 4/ Manage RCL labour on site 5/ Checking Allgood ironmongery schedule and making comments against each ironmongery set Moorfields 1/ Paperwork, emails etc 2/ Manage RCL & 24/7 labour on site 3/ arranging for level 13 core 2 door set removal and reposition for actuator install		4 (1).		6	
FRIDAY	84 Moorgate & 21 Moorfields	84 Moorgate 1/ Go to 8 o'clock DABS 2/ Daily briefing and toolbox talks 3/ Paperwork, emails etc 4/ Write out daywork sheets, issue 2 to Osborne and others to James internally 5/ Sort out internal door details and issue to Fields and JMS Moorfields 1/ Paperwork, emails etc 2/ Manage RCL & 24/7 labour on site 3/ start packing up office for Tuesday move to 84 Moorgate		4 (1)		6	
SATURDAY							
SUNDAY							
				13		37	

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET			Name: Mark Robinson w/e: 20/08/23			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/O	MBH	NPY	CS	CHR	VSW-04	
MONDAY	Office	Fitting security plate to RCL van back door	9						
TUESDAY	Holiday		9						
WEDNESDAY	Office	Drop off van to Ford & collect Draw & add site dims to medicine cabinet 3.01 Revise Lev 07 door schedule to Rev AB & upload Respond to RCL monthly actions MBH internal items meeting	2 1	3			2	1	
THURSDAY	Site Site	Go through works with Boris, remove ballroom cylinders & fit escutcheon blanks. Site visit, chase up level 03 wardrobe drawing, check medicine cabinet with BSB					4.5	4.5	
FRIDAY	Office/site	RFI medicine cabinet, check dims 3.02 wardrobe, site dim 3.03 wardrobe Addendum to JMS, order panel lifter, download mock up approvals and issue Pricing with JRH		3			5	1	
SATURDAY									
SUNDAY									
TOTAL HOURS			21	6			11.5	6.5	