

REF: MOORGATE

 COMPILED BY:
 D Sanders

 W/E DATE (SUN):
 27.08.2023

TIME SHEET

CONTRACT: 84 Moorgate

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
84 MOORGATE - MOOR 02 - (RCL - PAYE)															
J. SMITH	07:30	17:00	07:30	17:00	07:30	17:00	07:30	14:00	13:30	17:00	/	/	/	/	
E AMANING	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	/	/	/	/	Thursday CHR & Friday holiday
84 MOORGATE - MOOR 02 - (RCL - CIS)															
R CANACRAI	07:30	17:00	07:30	17:00	/	/	/	/	/	/	/	/	/	/	Off Tuesday to Friday
I SAHOTA	07:30	17:00	/	/	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	Off Tuesday
B. RAMCHANDE	07:30	17:00	07:30	17:00	07:30	11:30	/	/	07:30	17:00	/	/	/	/	Thursday CHR
I ANDRONIC	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
S SIMONOVIC	13:00	17:00	/	/	/	/	14:00	17:00	13:30	17:00	/	/	/	/	10.5 -

REF: MOOR 02

COMPILED BY:
D Sanders

W/E DATE (SUN):
27.08.2023

TIME SHEET

CONTRACT: 21 MOORFIELDS

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

COMPILED BY: A. Kulsinkas
W/E DATE (SUN): 27/08/23

TIME SHEET

CONTRACT: 57 Campden Hill

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	------------------------	--	---------------------------------	-------------

REF: J. Wray Times

COMPILED BY:
J. WRAY

W/E DATE (SUN):
27.08.2023

TIME SHEET

CONTRACT: Jason Wray Times

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
21 MOORFIELDS (SRM) - MOOR 02 - (RCL - PAYE)															
J. WRAY	07:30	09:30	09:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
HEAD OFFICE (General & Meetings) - ESTIMATING - (RCL - PAYE)															
J. WRAY	12:30	13:30	/	/	/	/	/	/	/	/	/	/	/	/	
COLEMAN STREET (BAM) - ESTIMATING - (RCL - PAYE)															
J. WRAY	09:30	10:30	07:30	08:30	/	/	/	/	/	/	/	/	/	/	
23 FINSBURY CIRCUS (OSB) - ESTIMATING - (RCL - PAYE)															
J. WRAY	10:30	11:30	/	/	/	/	/	/	/	/	/	/	/	/	
84 MOORGATE (OSB) - ESTIMATING - (RCL - PAYE)															
J. WRAY	13:30	17:00	08:30	09:30	/	/	/	/	/	/	/	/	/	/	
NATIONAL GALLERY (SRM) - ESTIMATING - (RCL - PAYE)															
J. WRAY	11:30	12:30	/	/	/	/	/	/	/	/	/	/	/	/	

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 23/8/23

CONTRACT

OPERATION

JMS - LOAD VAN.

DEL COLL SCREWFIX.

DEL MOORCATE

LUNCH.

H.O. LOAD VAN^{4 CAMPDEN}

REF

3½

½

3

½

2½

10

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE BYETT

3½

½

3

½

2½

10

(JMS)

(JMS)

(JMS)

(JMS)

9½

TOTALS

9(½)

TYPE OF MACHINE

JMS41

9(½)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 24/8/23

CONTRACT

OPERATION

cont Ernie
Der CAMDEN X 3
H.O. LOAD VAN X 3.
Lunch

REF

1 4 4 1/2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYET

1 4 4 1/2

9 1/2

~~(KCH)~~
(JMS)

TOTALS

TYPE OF MACHINE

JMS 81.

9.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 25/8/23.

CONTRACT

OPERATION

DEL H.O.

LUNCH.

JMS RIN VAN.

REF

3

1/2

6

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE RYETT

3

1/2

6.

9 1/2

(REL)

(JMS)

TOTALS

TYPE OF MACHINE

HGA 291

3.

JMS 891

6.

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 21/08/2023			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				Millennium Bridge
			HOXT01	CANN01	CAMP01	WOKI-04	
MONDAY	Campden Hill	Supervising, install vanity units			9h		
TUESDAY	Campden Hill	Supervising, install vanity units			9h		
WEDNESDAY	Campden Hill	Supervising, remove sliding door set, deliveries			9h		
THURSDAY	Campden Hill	Supervising, install vanity units			9h		
FRIDAY	Campden Hill	Supervising, reinstall back sliding door set, window boards.			9h		
SATURDAY							
SUNDAY							
TOTAL HOURS					45		

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 21-08-23				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
MONDAY		Holiday						
TUESDAY		Holiday						
WEDNESDAY		Holiday						
THURSDAY		Holiday						
FRIDAY		Holiday						
SATURDAY								
SUNDAY								
			TOTAL HOURS					

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 27/08/23				
DAY	SITE/LOCATION	TASK	H/O	MBH	RG	CS	CHR	VSW-04
MONDAY	Office	Issue site dimmed drawings to JMS, arrange delivery of Level 01 items Progress report, put together 'understandings' list for RCH, add door handing's to Profab schedule,		5.5			3.5	
TUESDAY	Office	Response to mock ups, go over 'fire stopping' SI and decline, check shadbolt quote, check Assa V Lock assessment Check ISF certificate against the spec for RCH		7	2			
WEDNESDAY	Site /office	Site visit, check selo quote, lead-in dates to ISG		9				
THURSDAY	Site	3 x deliveries from JMS for level 01, all materials to go straight up to level 01 on the beam hoist					9	
FRIDAY	Office	Reply to ISG ref Assa V Lock assessment, pocket door drawings to JMS & Elite, soffit drawing Rev 03 to aconex, reply to ISG Trada e-mail, cylinder heights to profab schedule.		9				
SATURDAY								
SUNDAY								
TOTAL HOURS				30.5	2		12.5	

RAPHAEL CONTRACTING LTD 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com SITE MANAGER ALLOCATION SHEET Name: D Sanders w/c: Monday 21/08/2023																					
DAY		SITE/LOCATION		TASK		Moorfields		HEAD01		84 Moorgate											
MONDAY		Moorfields & 84 Moorgate		Moorfields 1/ Time sheets and paperwork, emails etc 84 Moorgate 1/ Go to 8 o'clock DABS 2/ Daily briefing and toolbox talks 3/ Time sheets and paperwork, emails etc 4/ Manage RCL labour on site 5/ site measure heritage structural door openings		2				8 (1)											
TUESDAY		Moorfields & 84 Moorgate		84 Moorgate 1/ Go to 8 o'clock DABS 2/ Daily briefing and toolbox talks 3/ Paperwork, emails etc 4/ Manage RCL labour on site 5/ Meeting with Osborne to go through the ironmongery schedule 6/ Move from SRM office to new office on Osborne 84 Moorgate and set office up 7/ Order additional Selo doors addendum 12 21 Moorfields 1/ Manage RCL labour on site 2/ Paperwork and emails 3/ arrange a meeting with SRM/ Stafford bridge to sort issues with SB doors on level 1 core2 4/ look a snag with Slaw on site		3 (1)				7											
WEDNESDAY		84 Moorgate & Moorfields		84 Moorgate 1/ Go to 8 o'clock DABS 2/ Daily briefing and toolbox talks 3/ Paperwork, emails etc 4/ Manage RCL labour on site 5/ Check Allgood ironmongery schedule revision 8 against revision 5. Send Allgood an addendum with all construction information and list of my questions re their schedules. 6/ Walk Rachel Widdows around site and show her site office paperwork for H&S monthly visit Moorfields 1/ Emails and paperwork 2/ Manager RCL labour on site 3/ Meet SRM & SB 24/7 on site to discuss issues with level 1 core 2 actuators and locks		3 (1)				7											
THURSDAY		84 Moorgate & 21 Moorfields		84 Moorgate 1/ Go to 8 o'clock DABS 2/ Daily briefing and toolbox talks 3/ Paperwork, emails etc 4/ Manage RCL labour on site 5/ Walk around site with Osborne to look at window board extensions for secondary glazing units 6/ Attend SHE H&S meeting from 10 to 11:20 Moorfields 1/ Paperwork, emails etc 2/ Manage RCL labour on site		4 (1)				6											
FRIDAY		84 Moorgate & 21 Moorfields		84 Moorgate 1/ Go to 8 o'clock DABS 2/ Daily briefing and toolbox talks 3/ Paperwork, emails etc 4/ Manage RCL labour on site Moorfields 1/ Paperwork, emails etc 2/ Manage RCL labour on site 3/ attend meeting with SRM and building control to discuss how to use the SB doors and how the locks and actuators work 4/ work out how to deactivate the cylinders within the Selo doors in the dry riser, building control do not want a cylinder on these doors		4 (1)				6											
SATURDAY																					
SUNDAY																					
						16						34									

Raphael Contracting Ltd Raphael House, 123 Roebuck Road 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c: 21/08/23				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			MOOR 02	63-65 Coleman Street	84 Moorgate	General / Meetings	23 Finsbury Circus	National Gallery
MONDAY	Head Office	E-mails, Phone calls etc	1.0	1.0	1.0		1.0	
	Head Office	Photo evidence for Handovers on FieldView & updating schedules.	1.0			1.0		
	Head Office	Tender Meeting			2.0			
	Head Office	Meeting Minutes						
TUESDAY	Head Office	E-mails, Phone calls etc	1.0	1.0	1.0			
	Head Office	Doing IT&P sheets for Timber Door Sets and issuing to SRM via e-mail.	6.0					
WEDNESDAY	Head Office	E-mails, Phone calls etc	1.0					
	Head Office	Doing IT&P sheets for Timber Door Sets and issuing to SRM via e-mail.	8.0					
THURSDAY	Head Office	E-mails, Phone calls etc	1.0					
	Head Office	Doing IT&P sheets for Timber Door Sets and issuing to SRM via e-mail.	6.0					
	Head Office	Sorting details for Assa Abloy & Stafford Bridge ITPs	2.0					
FRIDAY	Head Office	E-mails, Phone calls etc	1.0					
	Head Office	Sorting details for Assa Abloy & Stafford Bridge ITPs	1.0					
	Head Office	Doing IT&P sheets for Assa Abloy Door Sets and issuing to SRM.	6.0					
	Head Office	Time Sheet & Allocation Sheet	1.0					
SATURDAY								
SUNDAY								
TOTAL HOURS			36	2.0	4.0	1.0	1.0	1.0