

TIME SHEET

COMPILED BY:
D Sanders

W/E DATE (SUN):
01.10.2023

01.10.2023

[illegible]

REF: 57CH

TIME SHEET
CONTRACT: 57 Campden Hill
COMPILED BY:
 K.Kulsinskas
W/E DATE (SUN):
 01.10.2023

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K.Kulsinskas	✓ 7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	/	/	/	/	
A.Kulsinskas	✓ 7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	/	/	/	/	
V.Balulevicius	✓ Holiday	Holiday	Holiday	Holiday	Holiday	Holiday	Holiday	Holiday	Holiday	Holiday	/	/	/	/	
K.OMalley	✓ 7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	/	/	/	/	
B.Ramchande	✓ 7:30	17:00	84M	84M	7:30	17:00	7:30	17:00	7:30	17:00	/	/	/	/	
A.Lydzius	✓ 7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	/	/	/	/	New Starter
V.Gustainis	✓ 7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	/	/	/	/	New Starter
D.Marciulaitis	✓ 7:30	17:00	7:30	17:00	/	/	7:30	17:00	7:30	17:00	/	/	/	/	New Starter
A.Makarauskas	✓ 7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	/	/	/	/	New Starter

DOCUMENT REFERENCE:	SIT-FM-009	VERSION NO:	1.0	CREATION DATE:	07/02/2013	Page 1 of 1
DOCUMENT OWNER:	DAS			LAST REVISION DATE:	N/A	
				NEXT REVIEW DATE:	07/02/2014	

REF: J. Wray Times

TIME SHEET

CONTRACT: Jason Wray Times

 COMPILED BY:
 J. WRAY

 W/E DATE (SUN):
 01.10.2023

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
21 MOORFIELDS (SRM) - MOOR 02 - (RCL - PAYE)															
J. WRAY	07:30	08:30	07:30	08:30	07:30	08:30	/	/	07:30	10:00	/	/	/	/	
84 MOORGATE (OSB) - ESTIMATING - (RCL - PAYE)															
J. WRAY	08:30	09:30	13:00	17:00	12:00	14:00	/	/	/	/	/	/	/	/	
23 FINSBURY CIRCUS (OSB) - ESTIMATING - (RCL - PAYE)															
J. WRAY	09:30	14:30	/	/	10:00	12:00	/	/	/	/					
HEAD OFFICE (General & Meetings) - ESTIMATING - (RCL - PAYE)															
J. WRAY	14:30	16:00	/	/	08:30	10:00	07:30	17:00	/	/	/	/	/	/	Thursday @ RCL Golf Day.
MUSEUM OF LONDON (SRM) - ESTIMATING - (RCL - PAYE)															
J. WRAY	16:00	17:00	08:30	13:00	14:00	17:00	/	/	10:00	13:00	/	/	/	/	
MILLENNIUM BRIDGE HOUSE (IS6) - ESTIMATING - (RCL - PAYE)															
J. WRAY	/	/	/	/	/	/	/	/	13:00	17:00	/	/	/	/	

DOCUMENT REFERENCE:	SIT-FM-009	VERSION NO:	1.0	CREATION DATE:	07/02/2013	Page 1 of 1
DOCUMENT OWNER:	DAS	LAST REVISION DATE:		NEXT REVIEW DATE:	07/02/2014	

RAPHAEL CONTRACTING LIMITED

DAILY ALLOCATION SHEET

CONTRACT

Date

25/9/23

CHECK No.

NAME

Joe Dyer

TRADE

REF

OPERATION

HOURS WORKED ON OPERATION

TOTAL HOURS

TOTALS
TYPE OF MACHINE

5msq1

9(2 1/2) 1

9(2 1/2) 1

12 1/2

Tues

Tues

Tues

Tues

3 1/2 2 1/2 2 1/2 1 1/2 4

13

13

Rtn Lower fraction (cov)
Load Van Tues.
Der finish fac
Lunch.
Der Control (NOTTS)

5msq1-35 (3) 1-1 / camp 1-9 / Hcadd 1-1 (1)

RAPHAEL CONTRACTING LIMITED

DAILY ALLOCATION SHEET

Date

26/9/23

CONTRACT

CHECK No.

Joe Dyett

NAME

TRADE

REF

OPERATION

HOURS WORKED ON OPERATION

TOTAL HOURS

TOTALS

TYPE OF MACHINE

5m8411

9.

9.

JMS
JMS
JMS

3 3 3 1/2 3

UNLOAD - LOAD VAN JUD
DER MOORCATE
LUNCH.
DER H.O.

9 1/2

9 1/2



RAPHAEL CONTRACTING LIMITED

DAILY ALLOCATION SHEET

CONTRACT

Date

28/9/23

CHECK No.

NAME

Joe Dyer

TRADE

REF

OPERATION

HOURS WORKED ON OPERATION

TOTAL HOURS

10

TOTALS

TYPE OF MACHINE

5 msc 1

9 (1/2)

9 (1/2)

9 1/2

Jus

Jus

Jus

3 1/2 3 1/2 3

3 1/2 3 1/2 3

CELL LOLEY FRANKLIN

LOAD LOLEY Jus

LUNCH

See CAMDEN Hill

RAPHAEL CONTRACTING LIMITED

DAILY ALLOCATION SHEET

Date

29/9/23

CONTRACT

CHECK No.

NAME

Joe Dyett

TRADE

REF

OPERATION

HOURS WORKED ON OPERATION

TOTAL HOURS

10 1/2

10 1/2

TOTALS

TYPE OF MACHINE

3 m 841
H 69401

8
(1)

9
(1)

10

Jus

Jus

Jus

Jus

Rc

Run lower freaking

unload Van Jus

Jus B. Coe fin factory

Jus Jus. load Van

Lunch

Jus H.O.

2 1/2

2

2

1 1/2

1 1/2

2

2

2

2

2

2



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road Tel: 020 8391 9100
Chessington, Surrey KT9 1EU
www.raphaelcontracting.com

**SITE MANAGER ALLOCATION
SHEET**

Name: Auris Kulsinskas
w/c : 25/09/2023

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			HOXT01	CANN01	CAMP01	WOKI-04	Millennium Bridge
MONDAY	Campden Hill	Install vanity unit Level 2			9h		
TUESDAY	Campden Hill	Install vanity unit Level 2			9h		
WEDNESDAY	Campden Hill	Install vanity unit Level 2			9h		
THURSDAY	Campden Hill	Install vanity unit Level 1			9h		
FRIDAY	Campden Hill	Install vanity unit Level 1			9h		
SATURDAY							
SUNDAY							
TOTAL HOURS					45		



RAPHAEL
CONTRACTING LTD
Raphael House, 123 Roebuck Road Tel: 020 8391 9100
Chessington, Surrey KT9 1EU
www.raphaelcontracting.com

**SITE MANAGER ALLOCATION
SHEET**

Name: Kes Kulsinskas
w/c : 25-09-23

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
MONDAY	57CHR	Sorting out new starters paperwork, Fitting joinery varies locations, paperwork.	9hrs					
TUESDAY	57CHR	Fitting joinery to L-1 bathrooms and bedrooms Paperwork	9hrs					
WEDNESDAY	57CHR	Fitting joinery to L-1 and L-2 bathrooms and bedrooms JMS Delivery loading to needed areas. Going through works with carpenters. Paperwork	9hrs					
THURSDAY	57CHR	Fitting tv unit G.02, fitting medicine cabinet 2.01. JMS delivery. Paperwork	9hrs					
FRIDAY	57CHR	Fitting tv unit G.02, fitting medicine cabinet 2.01. JMS delivery. Paperwork	9hrs					
SATURDAY								
SUNDAY								
TOTAL HOURS			45					



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road Tel: 020 8391 9100

Chessington, Surrey KT9 1EU

www.raphaelcontracting.com

SITE MANAGER ALLOCATION SHEET

Name: Mark Robinson
w/e: 01/10/23

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/O	MBH	RG	CS	NPY	VSUW-04
MONDAY	Office	RAMS for table alterations and issue to MCL MBH meeting with MOB, RCH, view JMS alternative door & wall panels and upload, upload RCL Programme		4	5			
TUESDAY	Site/office	Deliver alternative door set & wall panel to site, addendum to Elite for additional doors Sorting security access Order materials for alterations		7	1		1	
WEDNESDAY	Office	Profab door schedule from aconex review then send to profab to revise, query comments on profab schedule, revise RCL door schedule to include doors on SI-1028, JMS monthly,		9				
THURSDAY	Site	RCL golf day Commercial meeting with JRH	5	4				
FRIDAY	Holiday		9					
SATURDAY								
SUNDAY								
TOTAL HOURS			14	24	6		1	



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road Tel: 020 8391 9100
Chessington, Surrey KT9 1EU
www.raphaelcontracting.com

SITE MANAGER ALLOCATION SHEET

Name: **D Sanders**
w/c: Monday 25/09/2023

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			Moorfields	HEAD01	84 Moorgate		
MONDAY	84 Moorgate & 21 Moorfields	<u>84 Moorgate</u> 1/ Go to 8 o clock DABS 2/ Daily briefing and toolbox talks 3/ Paperwork, emails etc 4/ Manage RCL labour on site 5/ H&S walk around site inspection with Rachel 14:00 6/ Ironmongery meeting with Osborne and Architect <u>21 Moorfields</u> 1/ Paperwork, email paperwork 2/ Attend ISG Site induction at 9 3/ Attend a 10:30 meeting on site re changing Mag lock positions 4/ Meet Alex and Chris (SB) to discuss SB door/lock issues 5/ Manage RCL & SB labour on site	5		5		
TUESDAY	84 Moorgate & 21 Moorfields	<u>84 Moorgate</u> 1/ Go to 8 o clock DABS 2/ Daily briefing and toolbox talks 3/ Paperwork, emails etc 4/ Manage RCL labour on site 5/ Work on heritage door schedule most of the day <u>21 Moorfields</u> 1/ Walk around site checking SB doors & Alex checking the SB doors that Chris worked on today	2		8		
WEDNESDAY	84 Moorgate & 21 Moorfields	<u>84 Moorgate</u> 1/ Go to 8 o clock DABS 2/ Daily briefing and toolbox talks 3/ Paperwork, emails etc 4/ Manage RCL labour on site <u>21 Moorfields</u> 1/ Manage RCL labour on site 2/ Emails and paperwork 3/ Check latest snag lists	2		8		
THURSDAY	Head Office	RCL Golf Day		10			
FRIDAY	84 Moorgate	<u>84 Moorgate</u> 1/ Go to 8 o clock DABS 2/ Daily briefing and toolbox talks 3/ Paperwork, emails etc 4/ Manage RCL labour on site			10		
SATURDAY							
SUNDAY			9 (3)	10 (6)	31 (6)		



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road Tel: 020 8391 9100
Chessington, Surrey KT9 1EU
www.raphaelcontracting.com

SITE MANAGER ALLOCATION SHEET

Name: Jason Wray
w/c: 25/09/23

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			MOOR 02	84 Moorgate	23 Finsbury Circus Stage 4	General / Meetings	Museum of London	Millenium Bridge House
MONDAY	Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Going through last week's Tender South refurb works with S.T Updating pricing schedule for Add/Omit Items Tender Meeting Downloading drawings / docs for General & Specialist Joinery	1.0	1.0	4.5	1.5	1.0	
TUESDAY	Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Printing off docs and setting up the Tender file. Sorting photos for South refurb Panel works & setting up schedule. Going through South refurb Pricing schedule with S.T	1.0	3.0 1.0			4.0	
WEDNESDAY	Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Setting up a JMS mock up & sample register for RCH. Surveying & Tender Meeting catch up (84M Commercial) Going through Pricing schedule with S.T Go through south panel photos with Slav & update pricing schedule. Printing off docs and setting up the Tender file.	1.0	2.0	1.5	0.5 1.0	3.0	
THURSDAY	West Middlesex Golf Club	RCL Golf Day.				9.0		
FRIDAY	Head Office Head Office Head Office Head Office	E-mails, Phone calls etc Time Sheet & Allocation Sheet Printing off docs and setting up the Tender file. Checking drawings & adding wall types to door schedule.	1.5 1.0				2.5	4.0
SATURDAY								
SUNDAY								
TOTAL HOURS			5.5	7	6	12	10.5	4