

REF:

TIME SHEET

CONTRACT: WEMBLEY W04

W/E DATE (SUN):

21/1/24

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/03/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: MOORGATE

TIME SHEET

COMPILED BY:
D Sanders

W/E DATE (SUN):
21.01.2024

CONTRACT: 84 Moorgate

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
84 MOORGATE - MOOR 02 - (RCL - PAYE)															
J SMITH	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
84 MOORGATE - MOOR 02 - (RCL - CIS)															
S SIMONOVIC	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	Tuesday, Wednesday & Friday working in 21 Moorfield's
I ANDRONIC	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
I SAHOTA	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
A LIDZIUS	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	Tuesday , Wednesday working in 21 Moorfield's
M BHANJI	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
J KIDECHA	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
R CANCRAI	/	/	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	

COMPILED BY: A. Kulsinkas
W/E DATE (SUN): 14/01/24

TIME SHEET

CONTRACT: Millennium Bridge

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: MOOR 02

COMPILED BY:
D Sanders

W/E DATE (SUN):
21.01.2024

TIME SHEET

CONTRACT: 21 MOORFIELDS

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	------------------------	--	---------------------------------	-------------



REF: 57CH

COMPILED BY:
K.Kulsinskas

W/E DATE (SUN):
21.01.2024

TIME SHEET

CONTRACT: 57 Campden Hill

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: J. Wray Times

COMPILED BY:
J. WRAY

W/E DATE (SUN):
21.01.2024

TIME SHEET

CONTRACT: Jason Wray Times

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
HEAD OFFICE (General & Meetings) - ESTIMATING - (RCL - PAYE)															
J. WRAY	07:30	11:00	07:30	09:30	07:30	11:00	07:30	09:30	07:30	10:00	/	/	/	/	
MUSEUM OF LONDON (SRM) - ESTIMATING - (RCL - PAYE)															
J. WRAY	11:00	17:00	14:00	17:00	11:00	13:00	/	/	/	/	/	/	/	/	
NATIONAL GALLERY (SRM) - ESTIMATING - (RCL - PAYE)															
J. WRAY	/	/	09:30	12:00	13:00	15:00	/	/	/	/	/	/	/	/	
84 MOORGATE (OSB) - ESTIMATING - (RCL - PAYE)															
J. WRAY	/	/	12:00	14:00	15:00	17:00	/	/	/	/	/	/	/	/	
196 - 222 KINGS ROAD (OSB) - ESTIMATING - (RCL - PAYE)															
J. WRAY	/	/	/	/	/	/	09:30	17:00	10:00	17:00	/	/	/	/	

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 15/1/22

CONTRACT

OPERATION

TRUS - LOAD VAN (DELETED)

DEE SAMPLE NAT CALL

DEE CAMPBELL HILL

LUNCH

DEE MILL BRIDGE

CALL H.O.

REF

2 1/2

1 1/2

2

1/2

2 1/2

1 1/2

10 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYETT

2 1/2

1 1/2

2

1/2

2 1/2

1 1/2

10 1/2

TRUS

TRUS

TRUS

TRUS

TRUS

10

TOTALS

90

TYPE OF MACHINE

JMS01

90

JMS01 - 41(2) / HEAD01 - 2 1/2 (1 1/2) / WEMB05 - 1 1/2

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 16/1/24

CONTRACT

OPERATION

Jms Cleaning

Lunch

fire
Del Templates Glass

REF

4

1/2

5

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

4

1/2

5

9 1/2

Jms

Jms

Jms

TOTALS

9

TYPE OF MACHINE

Jmsel

9

DAILY ALLOCATION SHEET

OPERATION

H.O. Jera Car

Der Mini Bridge

Der Mookgate

Levet.

coll carbon hie

REF

 $2\frac{1}{2}$ $3\frac{1}{2}$

2

 $\frac{1}{2}$

10 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL HOURS

Joe Yeti

 $2\frac{1}{2}$ $3\frac{1}{2}$

2

 $\frac{1}{2}$ $10\frac{1}{2}$

two

Ans

Thus

two

10

TOTALS

9(i)

TYPE OF MACHINE

Jm841

96)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 18/1/24

CONTRACT

OPERATION

two - UNLOAD VAN (BINS)

Lunch

* come panels 4 rework

coll 4.0.

REF

4

1/2

4

2 1/2

11

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE RYETT

4

1/2

4

2 1/2

11

two

Revan Just

RC

10 1/2

TOTALS

9 (1 1/2)

TYPE OF MACHINE

Jmsol

8

HEAD PL

1 (1 1/2)

* Anders

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 19/1/24

CONTRACT

OPERATION

UNLOAD - load van JWS.

Dec MOB.

coll Wembley

Dec + coll Moorgate

Luscut.

Dec Campden.

REF

2½

1½

1½

3

½

½

9½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joc Jyer

2½

1½

1½

3

½

½

9½

JWS

(MOB)

(Goodie)

JWS

JWS

TOTALS

9

TYPE OF MACHINE

Jmsol -

6.

Header

1½

Womber

1½

Raphael Contracting Ltd Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 15/01/2024				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					Millennium Bridge
			HOXT01	CANN01	CAMP01	W03		
MONDAY	Millennium Bridge	Ceiling panels delivery coordination, Carpenters setup, Safety site walk with Rachel, Monday Weekly paperwork prepare and send to Office, DABS meeting.						9h
TUESDAY	Millennium Bridge	Morning meeting with carpenters regarding panels fitting and cabling to Pauls Walk ceiling, Booking in deliveries, DABS meeting.						7h
WEDNESDAY	W03	Prepare Handover Sheets No.12, No16 and No18					2h	9
	Millennium Bridge	Pauls Walk Panels delivery coordination, DABS meeting, inspecting ceiling levels to Pauls Walk.						
THURSDAY	Millennium Bridge	Supervising, Plant inspection, DABS meeting.						9
FRIDAY	Millennium Bridge	Mooring site walk, carpenters setup, ISG Safety meeting, Ceiling Panels delivery for Pauls Walk coordination, DABS meeting.						9
SATURDAY								
SUNDAY								
TOTAL HOURS							2	43

RAPHAE CONTRACTING LTD Raphael House, 123 Roebuck Road 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com SITE MANAGER ALLOCATION SHEET Name: Kes Kulsinskas w/c : 15-01-24		COST HEADINGS / HOURS							
DAY	SITE/LOCATION	TASK	CAMP01						
MONDAY	57CHR	Weekly paperwork, Snagging our works	9Hrs						
TUESDAY	57CHR	Making outstanding work list paperwork	9Hrs						
WEDNESDAY	57CHR	Paperwork, snagging, making outstanding work list. Supervising	9Hrs						
THURSDAY	57CHR	Paperwork, snagging, preparing works for carpenters and floor layers.	9Hrs						
FRIDAY	57CHR	Going through drawings and planning works. And soring out issues with JMS joinery on site	9Hrs						
SATURDAY									
SUNDAY									
TOTAL HOURS			45						

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 21/01/24					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/O	MBH	MOL	W04	WPG	NPY	
MONDAY	Site/office	Progress report, review soffit level issue with ISG & PCo, print off various drawings at H/O (no printer on site). Order hardwood packers & fire mastic Update fire mastic report to McLaren		6			1	2	
TUESDAY	Site	Check progress Prep and issue RAMS for approval View 1 st soffit install		1			4	4	
WEDNESDAY	Site	Scope meeting, meeting notes, enquiries update. Respond to Shadbolt queries		4					5
THURSDAY	JMS/site	JMS factory visit to view soffit panel screw issue, check soffit panel screws on site		9					
FRIDAY	Site	Ironmongery issue with Elite Issue safety report, progress meeting with ISG, notes from JMS visit & soffit screw issue, addendum to Elite, revise RAMS Update progress report and issue to McLaren		6			1	2	
SATURDAY									
SUNDAY									
TOTAL HOURS				26			6	8	5

 RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 15/01/2024			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			Moorfields	HEAD01	84 Moorgate		
MONDAY	84 Moorgate	<u>84 Moorgate</u> 1/ Do times etc and send to H/O 2/ Daily briefing and toolbox talks 3/ Paperwork, emails etc 4/ H&S visit walk site with Rachel 9 o clock meeting 5/ Manage RCL labour on site 6/ Go to 3 o clock DABS			10		
TUESDAY	84 Moorgate	<u>84 Moorgate</u> 1/ Daily briefing and toolbox talks 2/ Paperwork, emails etc 3/ Manage RCL labour on site 4/ Go to 3 o clock DABS			10		
WEDNESDAY	84 Moorgate	<u>84 Moorgate</u> 1/ Daily briefing and toolbox talks 2/ Paperwork, emails etc 3/ Go to Clerkenwell screws to purchase screws for 21M closer covers and 84 Moorgate secondary glazing casement hinges 4/ Manage RCL labour on site 5/ Go to 3 o clock DABS			10		
THURSDAY	84 Moorgate	<u>84 Moorgate</u> 1/ Daily briefing and toolbox talks 2/ Paperwork, emails etc 3 Attend door security meeting from 10-30 4/ Manage RCL labour on site 5/ unloading ironmongery and checking quantities 6/ Go to 3 o clock DABS meeting			10		
FRIDAY	Moorgate	<u>84 Moorgate</u> 1/ Daily briefing and toolbox talks 2/ Paperwork, emails etc 3/ Manage RCL labour on site 4/ Go to 3 o clock DABS meeting 5/ Daywork sheets 6/send James information for valuation			10		
SATURDAY							
SUNDAY							
					50		

RAPHAE CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c: 15/01/24					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			General / Meetings	Museum of London	National Gallery	84 Moorgate	196 – 222 Kings Road	23 Finsbury Circus Stage 4	MOOR 02
MONDAY	Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Tender Meeting. Go through meeting minutes with MOB & update. Mark up drawings for FLH-05 flooring and add to pricing document. Update minutes following Tender meeting & distribute.	1.5 1.5	1.0 4.0 1.0					
TUESDAY	Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Looking for Bickerdale Allen document on Noise/Vibration in Wilkins. Checking the Heritage refurbishment work summary. Checking Heritage skirting supply & Fit price for J.H. Going through meeting minutes with S.T for response to SRM.	2.0	3.0	2.0	1.5 0.5			
WEDNESDAY	Head Office Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Future opportunities meeting. RCL response/actions meeting following post bid meeting held 09/01. Checking Silent door / Acuphon quote & commenting. Order Queries meeting. Checking Roche's H&S documents. Put together a schedule for Heritage Ironmongery supply & labour costs.	1.5 1.5	0.5 1.5	0.5 1.5	2.0			
THURSDAY	Head Office Head Office	E-mails, Phone calls etc. Checking changes on new drawings & specs.	2.0				7.0		
FRIDAY	Home Home Home	E-mails, Phone calls etc. Time Sheet & Allocation Sheet. Checking changes on new drawings & specs and doing a report.	1.0 1.0				7.0		
SATURDAY									
SUNDAY									
TOTAL HOURS			12	11	4	4	14		