

74 VK.

5msø1 - 27½ / Moore3 - 4(1) / MBH5ø1 - 5½
Campø1 (AP) - 2 / WEMR05 - 6

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 13/2/24

CONTRACT

OPERATION

Trus Load Van
Der Camden Hill Rd.
Der NAT Gallery
Lunch
Der Milk Bodge
Cov H.O. (MODERATE)

REF

2 1/2 2 1/2 1 1/2 1/2 1 1/2 2 10 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYETT

2 1/2 2 1/2 1 1/2 1/2 1 1/2 2

10 1/2

Trus
Trus
Trus
Trus
Roe

9(1)

TOTALS

TYPE OF MACHINE

Jmsp1

8

MOORE3

1(1)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 14/2/24

CONTRACT

OPERATION

Load Van Jws (Hills Br.)

Der Mob. (Tower)

Der Min. Basse

Lunch

Coll. Moorgate

REF

2 1/2

2

3

1/2

1 1/2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYETT

2 1/2

2

3

1/2

1 1/2

9 1/2

Jws

MOB.

Jws

Jws

TOTALS

9

TYPE OF MACHINE

Campel (PF).

2

JMSel

7

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 15/2/24

CONTRACT

OPERATION

Com Wembley.

Dev H.O.

Lunch

Dev Main Bridge

REF

3

3

1/2

3

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYER

9 1/2

Site Box RCL

RCL

Brackets RCL.

TOTALS

9.

TYPE OF MACHINE

WEMBLEY

6.

MBHSP1

3.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 16/2/24

CONTRACT

OPERATION

CON MOOREHEAD

DEC H.O.

LUNCH

DEC JWS - LONDON VAN

REF

3 1/2

2

1/2

3 1/2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYER

3 1/2

2

1/2

3 1/2

9 1/2

JWS

JWS

JWS

TOTALS

TYPE OF MACHINE

5m Sed

9.

REF: MOORGATE

COMPILED BY:
 D Sanders
 W/E DATE (SUN):
 18.02.2024

TIME SHEET

CONTRACT: 84 Moorgate

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
84 MOORGATE - MOOR 02 - (RCL - PAYE)															
J SMITH		Off	sick	sick	Off	sick	Off	sick	Off	Sick	/	/	/	/	
K O'MALLEY	✓	07:30	17:00	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
84 MOORGATE - MOOR 02 - (RCL - CIS)															
S SIMONOVIC	✓	07:30	17:00	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
I ANDRONIC	✓	07:30	17:00	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
I SAHOTA	✓	07:30	17:00	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
A LIDZIUS	✓	07:30	17:00	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
M BHANJI	✓	07:30	17:00	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
J KIDECHA	✓	07:30	17:00	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
R CANGRAI	✓	07:30	17:00	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
D RASCICLAL	✓	07:30	17:00	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
J BASQUILLE	✓	07:30	17:00	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
A STATTS	✓	07:30	17:00	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
84 MOORGATE - MOOR 02 - (MJ Glazing)															

TIME SHEET
CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinskas ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
B.Ramchande ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
A.Makarauskas ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
V. Gustainis ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
D.Marciulaitis ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
D.Nunes ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
I.Neagu ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
G.Diaconu ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
A.Fediuk ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
E. Amang ✓	0730	1700	0730 1700 (PF)		0730 1700 (PF)		0730 1700 (PF)		0730 1700 (PF)		0730 1700 (PF)		0730 1700 (PF)		

REF: 57CH

COMPILED BY:
 K.Kulsinskas
 W/E DATE (SUN):
 18.02.2024

TIME SHEET

CONTRACT: 57 Campden Hill

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K.Kulsinskas ✓	7:30	17:00	7:30	17:00	7:30	17:00	7:30	13:00	7:30	17:00	/	/	/	/	Thur N6200 13:00to17:00
V.Baliulevicius ✓	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	/	/	/	/	
✓ W.EMERSONS (WPG)															
✓ B. GEASIMANICKAS															
✓ V. Meskanskas															

REF: J. Wray Times

COMPILED BY:
J. WRAY
W/E DATE (SUN):
18.02.2024

TIME SHEET

CONTRACT: Jason Wray Times

NAME		MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
		IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
HEAD OFFICE (General & Meetings) - ESTIMATING - (RCL - PAYE)																
J. WRAY		07:30	09:30	07:30	11:00	07:30	09:30	07:30	08:30	07:30	09:00	/	/	/	/	½ day Hols Friday afternoon
196 - 222 KINGS ROAD (OSB) - ESTIMATING - (RCL - PAYE)																
J. WRAY		09:30	15:00	11:00	13:00	09:30	15:00	/	/	/	/	/	/	/	/	½ day Hols Friday afternoon
AELTC MILLENIUM BUILDING (SRM) - ESTIMATING - (RCL - PAYE)																
J. WRAY		15:00	17:00	13:00	17:00	15:00	17:00	08:30	15:00	09:00	12:00	/	/	/	/	½ day Hols Friday afternoon
CITY OF LONDON SCHOOL (OSB) - ESTIMATING - (RCL - PAYE)																
J. WRAY	/	/	/	/	/	/	15:00	17:00	/	/	/	/	/	/	/	½ day Hols Friday afternoon

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 12/02/2024				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					Millennium Bridge
			HOXT01	CANN01	CAMP01	WOKI-04		
MONDAY	Millennium Bridge	Daily Safe Start. DABS meeting. Weekly RCL Paperwork submission. Lambeth Hill carpenters works check. Door frames delivery coordination.						9h
TUESDAY	Millennium Bridge	Morning meeting - Daily Safe Star. DABS meeting. Materials orders, delivery booking. Door frames delivery coordination. Lambeth Hill works inspection.						9h
WEDNESDAY	Millennium Bridge	Daily Safe Start with team. Site Safety Walk with ISG. Deliveries booking, DABS meeting. Doors frames de3livery coordination.						9h
THURSDAY	Millennium Bridge	Daily Safe Start meeting with team. Lambeth hill panels to ceiling install check. DABS meeting. Skirting delivery coordination and storage allocation.						9h
FRIDAY	Millennium Bridge	Site Managers Safety Meeting, DABS meeting, panels to Lambeth Hill install check. Friday Pack for ISG prepare and load to system.						9h
SATURDAY								
SUNDAY								
TOTAL HOURS								45

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 12-02-24				
DAY	SITE/LOCATION	TASK		COST HEADINGS / HOURS				
MONDAY	57CHR	Fitting additional dividing panels under worktop between fridges.In B1 Back bar.		9hrs				
TUESDAY	57CHR	Fitting all glass shelves varies locations and floors		9hrs				
WEDNESDAY	57CHR	Fitting leather doors to hers dressing room		9hrs				
THURSDAY	57CHR	Fitting leather doors and handles to hers dressing room		9Hrs				
FRIDAY	57CHR	Fitting leather doors and handles to hers dressing room		9Hrs				
SATURDAY								
SUNDAY								
TOTAL HOURS				45				

RG RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 18/02/24					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/O	MBH	WOKI-04	W04	WPG	NPY	
MONDAY	Site/Office	RCL progress report, print off JMS drawings, download commented drawings, e-mails regarding veneers colour issue.		9					
TUESDAY	Site	Profab visit, upload latest JMS drawings Walk site with Flatley & Barratt to handover doors, vision panel issue with SDC		3				6	
WEDNESDAY	Site	Veneer wall panel colour issue, check Lambeth hill soffit progress, check elite Rev 04 schedule & return, discuss PCo comments on JMS drawings with PCo		9					
THURSDAY	JMS/site	Meeting with JMS & Shadbolt to view veneer colour issue Chase SDC regarding replacement glass		8				1	
FRIDAY	Site	Meeting minutes from shadbolt/JMS visit, review PCo draft key suiting and reply, e-mail regarding LED temperature, BREEAM tracker		9					
SATURDAY									
SUNDAY									
TOTAL HOURS				38				7	

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 12/02/2024			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			Moorfields	HEAD01	84 Moorgate		
MONDAY	84 Moorgate	84 Moorgate 1/ Do times etc and send to H/O 2/ Daily briefing and toolbox talks 3/ Paperwork, emails etc 5/ Manage RCL labour on site 6/ Go to 3 o clock DABS 7/ check Allgood ironmongery delivery items			10		
TUESDAY	84 Moorgate	84 Moorgate 1/ Daily briefing and toolbox talks 2/ Paperwork, emails etc 3/ Manage RCL labour on site 4/ Go to 3 o clock DABS			10		
WEDNESDAY	84 Moorgate	84 Moorgate 1/ Daily briefing and toolbox talks 2/ Paperwork, emails etc 3/ Manage RCL labour on site 4/ site survey the main stair handrails including removing and refitting protection 5/ Go to 3 o clock DABS			10		
THURSDAY	84 Moorgate	84 Moorgate 1/ Daily briefing and toolbox talks 2/ Paperwork, emails etc 3/ Manage RCL labour on site 4/ Go to 3 on clock DAB 5/ Sorting out cylinders and tagging keys (most of the day)			10		
FRIDAY	84 Moorgate	84 Moorgate 1/ Daily briefing and toolbox talks 2/ Paperwork, emails etc 3/ Manage RCL labour on site 4/ Go to 3 o clock DABS meeting			10		
SATURDAY							
SUNDAY							
					50		

Raphael Contracting Ltd Raphael House, 123 Roebuck Road Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c: 12/02/24			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			General / Meetings	196 – 222 Kings Road	AELTC Millennium Building	City of London Boys School	
MONDAY	Head Office Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Write a Side & Over Panel schedule and send to C W Fields & EDSi. Update Ironmongery Labour & Supply schedule. Writing the tender letter & pricing notes. Send Door Frame enquiry to JMS. Start to sort drawings for Joinery works.	2.0	2.0 1.0 2.0	1.0 1.0		
TUESDAY	Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Writing the tender letter & pricing notes. Going through pricing docs, tender letter & pricing notes with S.T. Sort through joinery drawings & send enquiry to JMS. Updating SRM RFI schedule.	3.0	1.0 1.0	3.0 1.0		
WEDNESDAY	Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Add Shadbolt's new prices on the door comparison. Going through pricing docs, tender letter & pricing notes with S.T. Going through drawings, specs etc & filling quotes received.	2.0	4.0 1.0	2.0		
THURSDAY	Home Home Home Home	E-mails, Phone calls etc. Setting up pricing docs & putting in Formwise prices. Setting up door comparison & putting in EDSi prices & labour costs Setting up pricing docs.	1.0		3.0 3.0	2.0	
FRIDAY	Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Time Sheet & Allocation Sheet Ironmongery schedule including labour & John Planck prices. ½ Day Holiday	0.5 1.0 4.5		3.0		
SATURDAY							
SUNDAY							
TOTAL HOURS			14	12	17	2.0	