

REF: N6200

TIME SHEET

CONTRACT: National Gallery

COMPILED BY:
 D Sanders
W/E DATE (SUN):
 14.07.2024

Wk15

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinskaskas	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	
K Warner	✓	/	/	/	07:30	17:00	8:00	17:00	8:00	17:00	/	/	/	/	
S Simonovic	✓	07:30	17:00	07:30	17:00	07:30	17:00	13:00	hols	hols	/	/	/	/	Thurs 13:00 to 17:00 84 Moorgate
D Conyers	✓	/	/	/	/	/	/	/	07:30	17:00	/	/	/	/	
B Ramsing	(agency) ✓	07:30	17:00	07:30	17:00	/	07:30	17:00	07:30	17:00	/	/	/	/	
V Baliuievicius	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	
J Basquilly	✓	/	/	/	/	/	07:30	17:00	07:30	17:00	/	/	/	/	
HUTCHISON FLOORING															
ABBEYWOOD FLOORING															
Lee Oxbby	/	/	/	/	/	/	08:00	15:30	08:00	15:30	/	/	/	/	
Med (White rock)															
E Carpenter	07:30	11:00	/	/	/	/	/	/	08:00	15:00	/	/	/	/	
T Wase	/	/	/	/	/	/	/	/	08:00	15:00	/	/	/	/	
PLANET (Level 1 glazed screen)															
L Turawka	/	/	/	/	/	/	/	/	07:30	14:00	/	/	/	/	
M Kostrzanowski	/	/	/	/	/	/	/	/	07:30	14:00	/	/	/	/	
J Hac	/	/	/	/	/	/	/	/	07:30	14:00	/	/	/	/	

DOCUMENT REFERENCE:	SIT-FM-009	VERSION NO:	1.0	CREATION DATE:	07/02/2013	
DOCUMENT OWNER:	DAS			LAST REVISION DATE:	N/A	
				NEXT REVIEW DATE:	07/02/2014	Page 1 of 1

REF: J. Wray Times

TIME SHEET

CONTRACT: Jason Wray Times

COMPILED BY:
J. WRAY

W/E DATE (SUN):
14.07.2024

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO:	1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	-------------	-----	--	---------------------------------	-------------



TIME SHEET

CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A. Kulsinskas	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
B. Ramchande	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
K.O'Malley	✓ Pricework		07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					Pricework:£260
V. Gustainis	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
D.Marciulaitis	✓ 07:30	17:00	07:40	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
I.Sahota	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
A.Lidzius	✓ Pricework		07:30	17:00	07:30	17:00	07:30	17:00	07:30	Holiday					Pricework:£260
I.Neagu	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
J.Smith	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
A.Makarauskas	✓ 07:30	17:00	07:40	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
D.Nunes	✓ 07:30	16:50	07:30	16:50	07:30	16:50	07:30	16:50	OFF						Not coming back
B.V.Khetani(Agency)	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
L.K.Patel(Agency)	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 8/7/

CONTRACT

OPERATION

coll Van from service

lunch

REF

9

1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

Joe Dyer

9

1/2

RCL

45 - (15)

TOTALS

9.

TYPE OF MACHINE

HEADPI

9.

HEADPI - 11 / HEADPI (ECC) - 6 1/2 / CAMPER (PP) - 3
MBHSEI - 1(2) / JMSQI - 1 7/8 (2) / CAUER - 1 1/2 / MOOROS - 4 1/2 (1)

RAPHAEL CONTRACTING LIMITED

DAILY ALLOCATION SHEET

Date 9/7/24

CONTRACT

OPERATION

come ERNIE / LICENSING WORK
come MOB & SCAR
Der Jns
Load Van
Lunch.
Der Nav Gravel
Der Main Bridge

CHECK
No.

NAME

Joe Ayer

REF

1 1/2

1 1/2

2

1

1/2

2

3

TRADE

HOURS WORKED ON OPERATION

1 1/2

TOTAL
HOURS

1 1/2

1 1/2

2

1

1/2

2

3

1 1/2

MOB.

MOB.

Jns

Jns

Jns

Jns

TOTALS

11

9(2)

TYPE OF MACHINE

CAMPBELL (PP)

3

JMSPL

6(2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 10/7/24

CONTRACT

OPERATION

Call Control (NOTTS)

per hrs.

lunch.

Call H.O. (SEAR)

REF

4½

3½

½

3

11½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

4½

3½

½

3.

11½

hrs

hrs

Act (min 0.050)

11

TOTALS

9(2)

TYPE OF MACHINE

Jmsø 1.

8

MB4501

1(2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 11/2/24

CONTRACT

OPERATION

DEL MIN BRIDGE

DEL NAT GALLERY

LUNCH

CON H.O.

DEL MOOREGATE

REF

3

1 1/2

1/2

2 1/2

3

TRADE

HOURS WORKED ON OPERATION

10 1/2

TOTAL HOURS

10 1/2

CHECK No.

NAME

Joe Dyett

Jms

REL

REL

REL

TOTALS

10

9(1)

TYPE OF MACHINE

Jms 801

3

QA401

1 1/2

MOOR63

4 1/2(1)

RAPHAEL CONTRACTING LIMITED

DAILY ALLOCATION SHEET

Date 12/7/3

CONTRACT

OPERATION

con RUBBISH RICHARDS
Dec to Jms.
clean VAN
Lunch
CATCH TRAIN. HOME

CHECK
No.

NAME

REF

TRADE

HOURS WORKED ON OPERATION

9 1/2

TOTAL
HOURS

9 1/2

Be DYETT.

2 1/2 4 1/2 1/2 2

2 1/2 4 1/2 1/2 2

RICHARDS
"
Jms
R.C.

TOTALS

TYPE OF MACHINE

HEATER (EG) 6 1/2
Jms 1
Hender 1
2



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road Tel: 020 8391 9100
Chessington, Surrey KT9 1EU
www.raphaelcontracting.com

**SITE MANAGER ALLOCATION
SHEET**

Name: Auris Kulsinskas
w/c : 08/07/2024

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			HOXT01	CANN01	CAMP01	WOKI-04	Millennium Bridge
MONDAY	Millennium Bridge	Daily Safe Start with team meeting. DABS meeting. Weekly RCL Paperwork submission. Level 6 riser doors instal – carpenters setup. Level 4 doors instal- carpenters setup.					9h
TUESDAY	Millennium Bridge	Daily Safe Start with team. DABS meeting. West Atrium Wall panels install marking locations and checks. Panels and frames delivery coordination.					9h
WEDNESDAY	Millennium Bridge	Daily Safe Start with team. DABS meetings. Ironmongery delivery check. West Atrium lift lobby panels set out / marking for installation. Panels delivery coordination.					9h
THURSDAY	Millennium Bridge	Daily Safe Start meeting with team. DABS meeting. ITP check. 2 weeks look ahead meeting. West Atrium frames delivery coordination. Stair strings inspection/ snag – core 2.					9h
FRIDAY	Millennium Bridge	Site Managers Safety Meeting, Site Safety Walk with ISG, DABS meeting. Friday Pack for ISG prepare and load to system. Materials order. Fire mastic to doors check/ photos.					9h
SATURDAY							
SUNDAY							
TOTAL HOURS							45



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road [Tel: 020 8391 9100](tel:02083919100)

9100

Chessington, Surrey KT9 1EU

www.raphaelcontracting.com

SITE MANAGER ALLOCATION SHEET

Name: **Kes Kulsinskas**

w/c : **08-07-24**

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
MONDAY	NG200	Sorting out new starters paperwork and SRM Site induction. Helping load materials andt tool to whiterock.Fitting ironmongery,paperwork.	9Hrs					
TUESDAY	NG200	Moving doors from G.F to L-1 Instaling door sets	9hrs					
WEDNESDAY	NG200	Instaling G.F Door set,protecting doors and taking /uploading fire mastic photos.	9hrs					
THURSDAY	NG200	Dealing with deliveries, paperwork, instaling door set	9Hrs					
FRIDAY	NG200	New starters paperwork/site induction Dealing with glass panel delivery, Going through works with all Planet/whiterock and our carpenters.	9Hrs					
SATURDAY								
SUNDAY								
TOTAL HOURS			45					



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road [Tel: 020 8391 9100](tel:02083919100)

Chessington, Surrey KT9 1EU

www.raphaelcontracting.com

SITE MANAGER ALLOCATION SHEET

Name: Mark Robinson
w/e: 14/07/24

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/O	MBH	WOKI-04	MOL	W04	NPY
MONDAY	Site	Stay with Haldane to do site measure		9				
TUESDAY	Site	Directors meeting, meeting notes, remove Profab door & try removing tape, e-mails to profab Re protection tape		9				
WEDNESDAY	Site	Remove lev 04 door protection, chase Haldane, review M&E P/Hill issues on site with ISG & PCo, handovers		9				
THURSDAY	Site	JMS panel delivery, chase elite for delivery to office & PVD sample, request meeting with ISG & Otis		9				
FRIDAY		Cricket		9				
SATURDAY								
SUNDAY								
TOTAL HOURS			9	36				



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road [Tel: 020 8391 9100](tel:02083919100)
Chessington, Surrey KT9 1EU
www.raphaelcontracting.com

SITE MANAGER ALLOCATION SHEET

Name: D Sanders
w/c: Monday 08/07/2024

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			NG200	HEAD01			
MONDAY	NG200	1/ Site paperwork - TBT, Safe start, Emails etc 2/ Sorting out White rock man 3/ Manage labour on site 4/ Attend DAB'S meetings 5/ Help unloading and loading out deliveries 6/ helping lads on site	10				
TUESDAY	NG200	1/ Site paperwork - TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ Attend Collaboration meeting 5/ Sorting outdoors on site and loading out to openings 6/ helping lads on site	10				
WEDNESDAY	NG200	1/ Site paperwork - TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ helping lads on site 5/ Moving materials on site	10				
THURSDAY	H/O	Holiday					
FRIDAY	H/O	Holiday					
SATURDAY							
SUNDAY							
			30	20			



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road [Tel: 020 8391 9100](tel:02083919100)

Chessington, Surrey KT9 1EU

www.raphaelcontracting.com

SITE MANAGER ALLOCATION SHEET

Name: Jason Wray

w/c: 08/07/24

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/Q & General Meetings	196 – 222 Kings Road The Gaumont	50 Berkeley Street	Museum of London Poultry Market	Jahn Court		
MONDAY	Head Office Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Tender Meeting. Check Washroom quote & price Vanity & Mirror units etc as RCL install. Sorting drawings & send Vanity Tops enquiry to Superior Stone. Reprice Ironmongery Update pricing notes & letter Check Ascot updated quote & put prices on door comparison.	1.0 1.0	1.0 1.0 2.0 2.0	1.0				
TUESDAY	Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Updating Washroom pricing docs. Update Tender Check List. Going through Vanity unit work with J.G (JMS). Updating the BoQ addendum doc with WW updated prices. Putting Ironmongery costs & labour on BoQ.	2.0	2.0 1.0 1.0 2.0 1.0					
WEDNESDAY	Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Tender Catch up Meeting. Going through Tender with S.T & making changes Post Tender meeting on Teams. Going through progress on Tender with S.T.	1.0 1.0	4.5	1.0	1.5			
THURSDAY	Home Home	E-mails, Phone calls etc. Checking Selo's updated quote and re-doing the door comparison doc adding in new prices.	1.0		8.0				
FRIDAY	Home Home Home Home	E-mails, Phone calls etc. Time Sheet & Allocation Sheet. Updating BAW's pricing doc with Selo's prices and making comments. Doing the Post Tender meeting minutes & issuing.	1.0 1.0		4.5	2.5			
SATURDAY									
SUNDAY									
TOTAL HOURS			9	17.5	14.5	4			