

REF: NG200

 COMPILED BY:
 D Sanders

 W/E DATE (SUN):
 21.07.2024

TIME SHEET

CONTRACT: National Gallery

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinkas	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
K Warner	07:30	17:00	College		/	/	07:30	17:00	07:30	17:00	/	/	/	/	* not paid as College closed.
S Simonovic	84M 07:30	17:00	84M 07:30	17:00	84M & 13:00	17:00	07:30	17:00	07:30	17:00	/	/	/	/	Working in 84 Moorgate
D Conyers	/	/	/	/	/	/	/	/	/	/	/	/	/	/	
B Ramsing	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
V Baliuievicius	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
J Basquilly	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	/	/	
HUTCHISON FLOORING															
A Mastac	07:30	14:00	07:30	14:00	07:30	16:00	07:30	13:30	08:00	12:00	/	/	/	/	
ABBEYWOOD FLOORING															
Lee Oxby	/	/	08:00	14:00	08:00	14:30	10:00	16:00	08:00	13:30	/	/	/	/	
F Kent	/	/	/	/	08:00	14:30	08:00	16:00	08:00	13:30	/	/	/	/	
MGD (White rock)															
PLANET (Level 1 glazed screen)															
L Turawka	/	/	/	/	/	/	/	/	/	/	/	/	/	/	
M Kostrzanowski	/	/	/	/	/	/	/	/	/	/	/	/	/	/	
J Hac	/	/	/	/	/	/	/	/	/	/	/	/	/	/	

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

TIME SHEET
CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinskas	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
B.Ramchande	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
K.O'Malley	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
J.Smith	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
D.Marciulaitis	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
I.Sahota	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
I.Neagu	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
A.Makarauskas	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
B.V.Khetani(Agency)	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
L.K.Patel(Agency)	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
V.V.Khetani (Agency)			07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
K.V.Patel Agency)			07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: MOORGATE

TIME SHEET

COMPILED BY:
S Simonovic

W/E DATE (SUN):
21.07.2024

CONTRACT: 84 Moorgate

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: J. Wray Times

COMPILED BY:
J. WRAY

W/E DATE (SUN):
21.07.2024

TIME SHEET

CONTRACT: Jason Wray Times

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 15/07/2024					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			HOXT01	CANN01	CAMP01	WOKI-04	Millennium Bridge
MONDAY	Millennium Bridge	Daily Safe Start with team meeting. DABS meeting. Weekly RCL Paperwork submission. Peters Hill wall panels inspection and snagging. Temp. handrails install carpenters setup.					9h
TUESDAY	Millennium Bridge	Daily Safe Start with team. DABS meeting. Panels to West Atrium delivery coordination. Basement skirting install – carpenters setup. West Atrium frames install marking setup.					9h
WEDNESDAY	Millennium Bridge	Daily Safe Start with team. DABS meetings. Ironmongery delivery check. Panels delivery to West Atrium delivery coordination. Levels to door set install check, snagging.					9h
THURSDAY	Millennium Bridge	Daily Safe Start meeting with team. DABS meeting. ITP check. 2 weeks look ahead meeting. Level 3,4,5 WC entrance doors snagging.					9h
FRIDAY	Millennium Bridge	Site Managers Safety Meeting, Site Safety Walk with ISG, DABS meeting. Friday Pack for ISG prepare and load to system. Materials order. West Atrium pelmets install checks and snagging.					9h
SATURDAY							
SUNDAY							
TOTAL HOURS							45

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com Tel: 020 8391		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 15-07-24			
DAY		SITE/LOCATION	TASK	COST HEADINGS / HOURS			
					CAMP01		
MONDAY		NG200	Fitting ironmongery, clearing materials for tower (Hutchinsons) Fire mastic door frames, taking and uploading fire mastic photos.	9Hrs			
TUESDAY		NG200	Fitting door set	6hrs			
		57CHR	Damaged mirror replacement L-1 Hers wardrobe	3hrs			
WEDNESDAY		NG200	Fitting GF FCU Stainless steel top sections	9hrs			
THURSDAY		NG200	Fitting GF FCU Stainless steel top sections Going through works with carpenters	9Hrs			
FRIDAY		NG200	Going through works with carpenters/supervising	9Hrs			
SATURDAY							
SUNDAY							
TOTAL HOURS				42	3		

Raphael Contracting Ltd Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 21/07/24					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/O	MBH	WOKI-04	MOL	W04	NPY	
MONDAY	Office	Elite delivery, download SI's & Drawing from Aconex, drawings 1-10 sent to JMS to change to As Built,		9					
TUESDAY	Site	Directors meeting, meeting minutes, walk site & update progress report.		9					
WEDNESDAY	Site	Deliver ironmongery to site, daywork sheets, daywork to Profab, handover & upload, JMS Delivery Collect thresholds from MBH		8				1	
THURSDAY	Site	Co-ordination with Otis setting out lift indicators, QR readers, destination panels, snag to comms room door		6.5					2.5
FRIDAY	Site	Review pre commencement prelim notes, upload some of JMS As Built drawings, upload handovers, on the tools fitting PH pelmets		9					
SATURDAY									
SUNDAY									
TOTAL HOURS				41.5				1	2.5

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com	SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 15/07/2024			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS			
			NG200	HEAD01		
MONDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ helping lads on site	10			
TUESDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 5/ Do kick plate schedule 6/ helping lads on site	10			
WEDNESDAY	NG200	1/ Pop into 84 Moorgate to meet David @ Parkeray and drop fire mastic to Slav. 2/ Go to NG200 Site 3/ Site paperwork -TBT, Safe start, Emails etc 4/ Manage labour on site 5/ Attend DAB'S meetings 6/ helping lads on site 7/Check doors on site which have kick plates	10			
THURSDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ helping lads on site 5/walk around site with paul looking at available works 6/ sort out areas for Abbey wood flooring and details	10			
FRIDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ helping lads on site 5/Dealing with Abbey wood flooring issues 6/ sorting out general details with SRM	10			
SATURDAY						
SUNDAY						
			50			

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c: 15/07/24				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/Q & General Meetings	196 – 222 Kings Road The Gaumont	50 Berkeley Street	Museum of London Poultry Market	Broadgate Tower	
MONDAY	Head Office	E-mails, Phone calls etc.	1.0					
	Head Office	Tender Meeting.	1.5					
	Head Office	Updating BAM's pricing doc with Selo's prices and making comments.						
	Head Office	Checking original BofQ against New BofQ & Addendum pricing docs.		2.0	2.0			
	Head Office	Checking JMS mirror & shelf quote & comparing against WW.		2.0				
	Head Office	Update the post tender meeting minutes.				0.5		
TUESDAY	Head Office	E-mails, Phone calls etc.	2.0					
	Head Office	Checking JMS & CW Fields quotes, updating door comparison & BofQ.			2.0			
	Head Office	Sending a new enquiry to CW Fields for Temporary Door Sets.			1.0			
	Head Office	Checking addendum docs for TRM-32 trims & send enquiry to JMS.				2.0		
	Head Office	Checking addendum docs for Skirting changes & do new take off.				2.0		
WEDNESDAY	Head Office	E-mails, Phone calls etc.	1.5					
	Head Office	Tender Catch up Meeting.	1.0					
	Head Office	Checking Fields new Temp Door Set Quote & send questions to Fields.			1.0			
	Head Office	Going through issues in the Door comparison with S.T						
	Head Office	Go through docs for metal balustrade & send enquiry to JMS.				1.5		
	Head Office	Review sample / mock up schedule & send enquiry to JMS.				1.5		
	Head Office	Check SRM's comments on their Addendum BofQ & re-price Door Sets.				1.5		
THURSDAY	Home	E-mails, Phone calls etc.	1.0					
	Home	Send updated skirting enquiry to JMS.						
	Home	Going through with JMS their items from post tender meeting.						
	Home	Re-price skirting & update RCL pricing doc & BofQ Addendum.						
	Home	Download docs & set up Tender Docs file on the server						
	Home	Go through docs & do a draft PM tender report.					2.5	
FRIDAY	Home	E-mails, Phone calls etc.	2.0					
	Home	Time Sheet & Allocation Sheet.	1.0					
	Home	Send Fixed price e-mails to the supply chain.						
	Home	Check JMS quote & Price RCL pricing doc & BofQ Addendum for TRM-32			1.5			
	Home				1.5			
SATURDAY								
SUNDAY								
TOTAL HOURS			11	5	9	15	5	