

REF: NG200

 COMPILED BY:
 D Sanders
 W/E DATE (SUN):
 28.07.2024

TIME SHEET

CONTRACT: National Gallery

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinkas	07:30	17:00	07:30	17:00	06:00	23:00	07:30	17:00	07:30	17:00	/	/	/	/	
K Warner	07:30	17:00	/	/	/	/	07:30	17:00	07:30	17:00	/	/	/	/	
S Simonovic	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
D Conyers	07:30	17:00	07:30	17:00	10:00	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
B Ramsing	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
V Baluievicius	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
											/	/	/	/	
HUTCHISON FLOORING															
A Mastac	07:30	13:00	/	/	/	/	07:30	14:00	09:00	12:00	/	/	/	/	
ABBEYWOOD FLOORING															
Lee Oxby	07:30	14:00	07:30	14:00	07:30	14:00	07:30	14:30	07:30	15:00	/	/	/	/	
F Kent	07:30	14:00	/	/	07:30	14:00	/	/	07:30	15:00	/	/	/	/	
MGD (White rock)															
D Winchester	07:30	15:00	/	/	/	/	/	/	/	/	/	/	/	/	
PLANET (Level 1 glazed screen)															
L Turawka	/	/	07:30	15:30	/	/	/	/	/	/	/	/	/	/	
M Koszrzanowski	/	/	07:30	15:00	/	/	/	/	/	/	/	/	/	/	
J Hac	/	/	07:30	15:00	/	/	/	/	/	/	/	/	/	/	

REF: Daywork

COMPILED BY: A. Kulsinkas
 W/E DATE (SUN): 28/07/24

TIME SHEET

CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinkas	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
B.Ramchande	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
K.O'Malley	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					Pricework £290.00
J.Smith	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
D.Marciulaitis	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
I.Sahota	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
I.Neagu	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					Pricework £290.00
A.Makarauskas	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
B.V.Khetani(Agency)	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
L.K.Patel(Agency)	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
V.V.Khetani (Agency)	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
K.V.Patel Agency)	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					

E. Amey - Off last week

16.00

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: J. Wray Times

COMPILED BY:
J. WRAY

W/E DATE (SUN):
28.07.2024

TIME SHEET

CONTRACT: Jason Wray Times

NAME		MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
		IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT			
HEAD OFFICE (General & Meetings) - ESTIMATING - (RCL - PAYE)																
J. WRAY	07:30	09:00	07:30	09:30	07:30	09:30	07:30	09:00	07:30	10:00	/	/	/	/	/	
BROADGATE TOWER (BAM) - ESTIMATING - (RCL - PAYE)																
J. WRAY	09:00	15:30	09:30	17:00	09:30	17:00	09:00	15:30	10:00	17:00	/	/	/	/	/	
MOL - POULTRY MARKET (SRM) - ESTIMATING - (RCL - PAYE)																
J. WRAY	15:30	17:00	/	/	/	/	/	/	/	/	/	/	/	/	/	
196 - 222 KINGS ROAD - THE GAUMONT (McLaren) - ESTIMATING - (RCL - PAYE)																
J. WRAY	/	/	/	/	/	/	15:30	17:00	/	/	/	/	/	/	/	
50 BERKELEY STREET (BAM) - ESTIMATING - (RCL - PAYE)																
J. WRAY	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 22/07/2024			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				Millennium Bridge
			HOXT01	CANN01	CAMP01	WOKI-04	
MONDAY	Millennium Bridge	Daily Safe Start with team meeting. DABS meeting. Weekly RCL Paperwork submission. Carpenters setup to West Atrium panels works, basement door sets.					9h
TUESDAY	Millennium Bridge	Daily Safe Start with team. DABS meeting. Panels to West Atrium delivery coordination. Panels inspection West Atrium ramp. Doors snagging core Level3, 4.					9h
WEDNESDAY	Millennium Bridge	Daily Safe Start with team. DABS meetings. Ironmongery delivery check. Skirting and stairstrings snagging Core3. Lift arches to West Atrium check/snag.					9h
THURSDAY	Millennium Bridge	Daily Safe Start meeting with team. DABS meeting. ITP check. 2 weeks look ahead meeting. Sliding doors to core 3 L3 install setup. Riser doors install markup.					9h
FRIDAY	Millennium Bridge	Site Managers Safety Meeting, Site Safety Walk with ISG, DABS meeting. Friday Pack for ISG prepare and load to system. Works inspection Level 1,2, 3,5. Materials order.					9h
SATURDAY							
SUNDAY							
TOTAL HOURS							45

Rg RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 22-07-24				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
				CAMP01				
MONDAY	NG200	Working with carpenters	6Hrs					
	57CH	Removing and refitting all access panels (Inspection with Hary)		3HRS				
TUESDAY	NG200	Working with carpenters fitting door sets, protection, mastic door frames.	9hrs					
WEDNESDAY	NG200	Instalation of National gallery mock up sign. Woking with carpenters(See allocation sheet)	17hr					
THURSDAY	NG200	Chery picker collection, fitting locks, wall paneling, protecting vinyl floors	9Hrs					
FRIDAY	NG200	Working with carpenters (See allocation sheets)	9Hrs					
SATURDAY								
SUNDAY								
TOTAL HOURS			50	3				



RAPHAEL

CONTRACTING LTD

Raphael House, 123 Roebuck Road
9100 Chessington, Surrey KT9 1EU
www.raphaelcontracting.com

Tel: 020 8391

SITE MANAGER ALLOCATION

SHEET

Name: Mark Robinson

w/e: 28/07/24

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/O	MBH	WOKI-04	MOL	W04	NPY
MONDAY	Office	Pre-con prelims with JRH & RR and revise notes Revise RCL programme to SRM/JW comments		5		4		
TUESDAY	Site	Directors meeting, sort out issues with fitting peters hill panels		9				
WEDNESDAY	Site	Fit sample threshold Daywork sheet, issue H&S Report, level 06 reveals & arc's		5			4	
THURSDAY	Site	Handovers, out on site. Respond to McL threshold sample email & check coloured fire mastic.		8			1	
FRIDAY	Site	Out on site.		9				
SATURDAY								
SUNDAY								
TOTAL HOURS				36		4	5	

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 22/07/2024	
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS			
			NG200	HEAD01		
MONDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ helping lads on site 5/ sorting out the White rock wall panel installer	10			
TUESDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ helping lads on site 5/Help unloading wall panels and espresso bar 6/finalize kick plate schedule and order them	10			
WEDNESDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ helping lads on site 5/ setting out espresso bar joinery and wall panels	10			
THURSDAY	NG200	1/ Supervise collection of cherry picker from site 2/ Site paperwork -TBT, Safe start, Emails etc 3/ Manage labour on site 4/ Attend DAB'S meetings 5/ helping lads on site 6/ setting out espresso bar and Vestibule wall panels	10			
FRIDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend H&S meeting @12:00 3/ Attend DAB'S meetings@14:00 4/ helping lads on site	10			
SATURDAY						
SUNDAY						
			50			

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c: 22/07/24			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			H/Q & General Meetings	Museum of London Poultry Market	Broadgate Tower	196 – 222 Kings Road The Gaumont	50 Berkeley Street
MONDAY	Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Tender Meeting. Going through marked up scope drawings and setting up the Tender File. Going through BofQ's and Addendums with S.T.	1.0 0.5	1.5	6.0		
TUESDAY	Head Office Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Sorting docs & send joinery enquiry to JMS. Sorting docs & send Add 01 Wall finishes enquiry to JMS. Sorting docs & send Add 02 Skirting enquiry to JMS. Sorting specifications & breaking them down. Updating the Tender check list & PM report.	2.0		2.0 2.0 1.0 1.0 1.0		
WEDNESDAY	Head Office Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Tender Catch up Meeting. Converting Door Schedules to Excel and cleaning up. Sorting docs & send Add 03 Door frames (lower floors) enquiry to JMS. Send Door (lower floors) enquiry to EDSi, CW Fields Selo. Going through queries for doors to L21 & I25-L33 & e-mail BAM.	1.0 1.0		3.0 1.0 2.0 1.0		
THURSDAY	Home Home Home Home Home	E-mails, Phone calls etc. Sorting docs & send metal/glass door enquiry to Radii. Sorting docs & send Ironmonger enquiry to 3V & J Planck. Setting up Door Comparison doc for ground to Third Doing a Breakdown of RCL quote for RCH.	1.5		2.0 2.0 2.0	1.5	
FRIDAY	Home Home Home Home Home	E-mails, Phone calls etc. Time Sheet & Allocation Sheet. Setting up Door Comparison doc for ground to Third & add Labour etc. Setting up Door Comparison doc for Levels 21 & 25 to 33. Going through JMS TRF's, Sorting & Sending Drawings.	1.5 1.0		2.0 3.0 1.5		
SATURDAY							
SUNDAY							
TOTAL HOURS			9.5	1.5	32.5	1.5	