

REF: N6200

 COMPILED BY:
 D Sanders

 W/E DATE (SUN):
 25.08.2024

TIME SHEET

CONTRACT: National Gallery

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinkas	Bank	Holiday	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
S Simonovic	Bank	Holiday	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
V Baliuievicius	Bank	Holiday	/	/	/	/	06:00-10:41	/	/	/	/	/	/	/	
D Conyers	Bank	Holiday	/	/	/	/	/	/	/	/	/	/	/	/	
B Ramsing	Bank	Holiday	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
HUTCHISON FLOORING															
ABBEYWOOD FLOORING															
L Oxby	Bank	Holiday	08:00	14:30	08:00	14:30	08:00	14:30	08:00	12:00	/	/	/	/	
F Kent	Bank	Holiday	08:00	14:30	08:00	14:30	08:00	14:30	08:00	12:00	/	/	/	/	
Richard Eden	Bank	Holiday	08:00	14:30	08:00	14:30	08:00	14:30	/	/	/	/	/	/	
WHITEHALL															
G Hughes	/	/	/	/	07:30	11:00	/	/	/	/	/	/	/	/	
TRISLINGTON															
Paul Lilley	/	/	/	/	/	/	07:30	10:30	/	/	/	/	/	/	
Lee Gardner	/	/	/	/	/	/	07:30	16:00	07:30	12:30	/	/	/	/	
James Ogilvie	/	/	/	/	/	/	07:30	16:00	07:30	12:30	/	/	/	/	
Kevin Deery	/	/	/	/	/	/	07:30	16:00	07:30	12:30	/	/	/	/	
Carl Roberts	/	/	/	/	/	/	07:30	16:00	/	/	/	/	/	/	
Adrian Quinn	/	/	/	/	/	/	/	/	/	/	/	/	/	/	

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

COMPILED BY: A. Kulsinkas
W/E DATE (SUN): 01/09/24

CONTRACT: Millennium Bridge House

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------



TIME SHEET

CONTRACT:	Woking	REF:	WOKI04
COMPILED BY:	M Robinson	W/E DATE (SUN):	01/09/24

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.2	CREATION DATE: LAST REVISION DATE: 07/02/2013 22/11/2018	Page 1 of 1
--	-------------------	--------------------	---	-------------

REF: J. Wray Times

COMPILED BY:
J. WRAY
W/E DATE (SUN):
01.09.2024

TIME SHEET

CONTRACT: Jason Wray Times

NAME		MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
		IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
HEAD OFFICE (General & Meetings) - ESTIMATING - (RCL - PAYE)																
J. WRAY		B/H	B/H	07:30	09:00	07:30	08:30	07:30	08:30	07:30	10:30	/	/	/	/	
BROADGATE TOWER (BAM) - ESTIMATING - (RCL - PAYE)																
J. WRAY		B/H	B/H	11:30	17:00	08:30	17:00	08:30	16:00	10:30	14:00	/	/	/	/	
QUEEN ELIZABETH HOSPITAL - WARD 26 (McLaren) - ESTIMATING - (RCL - PAYE)																
J. WRAY		B/H	B/H	11:00	11:30	/	/	/	/	/	/	/	/	/	/	
ST MAGNERS HOUSE (STSK) - ESTIMATING - (RCL - PAYE)																
J. WRAY		B/H	B/H	09:00	11:00	/	/	16:00	17:00	14:00	17:00	/	/	/	/	

Raphael Contracting Ltd Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 26/08/2024				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			RCL Office	Millennium Bridge				
MONDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, ISG prestart meeting. Allocating carpenters works. RCL Weekly Paperwork submission to Office. DABS meeting.		9h				
TUESDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. Materials deliveries. Works inspection/ Handovers.		9h				
WEDNESDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. Materials delivery. DABS meeting. Site walk with ISG.		9h				
THURSDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. DABS meeting. Works inspection.		9h				
FRIDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. ISG Safety meeting, DABS meeting. Submitting Friday Pack to ISG.		9h				
SATURDAY								
SUNDAY								
TOTAL HOURS				45				

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 26-08-24						
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS							
MONDAY		Bank holiday								
TUESDAY	NG200	Removing and refitting doors for vinyl floor guys on GF, Fitting vestibuli door frames, fitting ironmongery	9hrs							
WEDNESDAY	NG200	Sorting out all doors/missing doors. Hanging Level 1 doors	9hrs							
THURSDAY	NG200	Fitting wall panels on level 1	9Hrs							
FRIDAY	NG200	Protecting floors, rehanging doors (removed for vinyl) Supervising	9Hrs							
SATURDAY										
SUNDAY										
TOTAL HOURS			36							

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 01/09/24					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/O	MBH	WOKI-04	MOL	W04	NPY	
MONDAY	Bank Holiday		9						
TUESDAY	Site	Directors site walk, RCL progress report, handovers, review Forza drawing & return		9					
WEDNESDAY	Site	Upload signed handovers, walk site with Sam (ISG) to view door openings, activating cylinders Meet MOB at 25 Cannon St with SRM		7.5			1.5		
THURSDAY	Site	Reply to 'coffins' email, issue east atrium model, order door set 6.03 with CWF, activating cylinders		9					
FRIDAY	Site	On site, activating riser locks & changing cylinders		9					
SATURDAY									
SUNDAY									
TOTAL HOURS			9	34.5			1.5		

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 26/08/2024			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			NG200	HEAD01			
MONDAY	NG200	Bank Holiday					
TUESDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings@14:00 4/ attend 15:00 collaboration meeting 5/ helping lads on site 6/ site meeting to view Hutchinson sample flooring	10				
WEDNESDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Assit Whitehall installing Corian worktop and sink 4/ Attend DAB'S meetings@14:00 5/ helping lads on site	10				
THURSDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings&14:00 4/ helping lads on site 5/Thrislingtons start on site Help with unloading /loading out their delivery	10				
FRIDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ 12 o clock H&S meeting 3/ Attend DAB'S meetings@14:00 4/ helping lads on site	10				
SATURDAY							
SUNDAY							
			40				

SITE MANAGER ALLOCATION SHEET			Name: Jason Wray w/c: 26/08/24						
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/Q & General Meetings	St Magners House (SISK)	Broadgate Tower	Queen Elizabeth Hospital Ward 26	196 – 222 Kings Road The Gaumont	50 Berkeley Street	Museum of London Poultry Market
MONDAY	Bank Holiday	Bank Holiday	9.0						
TUESDAY	Head Office Head Office Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Tender meeting. Check EDSI Door quote & put figures on the Door comparison. Check JMS Frame quote & put figures on the Door comparison. Measuring roof & putting labour against works. Putting Ironmongery costs on the door comparison (Ground to 3 rd) Putting Ironmongery costs on the door comparison (L21 & L25 to L33) Putting RCL labour against JMS items.	1.0 0.5 1.0 1.0	1.0 1.0	1.0 1.0 3.0	0.5			
WEDNESDAY	Head Office Head Office Head Office	E-mails, Phone calls etc. Putting RCL labour against JMS items. Putting JMS prices on the pricing document	1.0		4.0 4.0				
THURSDAY	Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Putting RCL labour against JMS items. Putting JMS prices on the pricing document Going through pricing document with S.T. Sorting docs & answering JMS RFI's.	1.0	1.0	2.5 2.5 2.0				
FRIDAY	Home Home Home Home Home Home	E-mails, Phone calls etc. Time Sheet & Allocation Sheet. Updating BofQ to include PEPS & other changes as agreed with S.T. Doing a RCL check sheet. Going through docs & answering JMS RFI's. Adapting new BofQ for RCL rates	2.0 1.0	1.5 1.5	2.0 1.0				
SATURDAY									
SUNDAY									
TOTAL HOURS			14.5	7	23	0.5			

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 26/8/24

CONTRACT

OPERATION

BANK Holiday

REF

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Yett

TOTALS

TYPE OF MACHINE

B1101-9. / Hous-9. / 5ms01-23 1/2 (1 1/2) / MSW01-1 1/2 (1 1/2)

HEADOL-2.

+ PAID £38 SQP. for wle 11/8.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 27/8/24

CONTRACT

OPERATION

CONC. CONTROL FAB.

DEC. JWS

LOAD - VAN

LUNNETT

CONC. TAYLOR MADE

DEC. JWS.

REF

4½

2½

½

½

1½

1

10½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYETT

4½

2½

½

½

1½

1

10½

JWS

JWS

JWS

JWS

JWS.

9(1)

TOTALS

10

TYPE OF MACHINE

5ms01

9(1)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 28/8/24

CONTRACT

OPERATION

Trus load Van

See Mat Gaudy

See & Come Home Bagge

Lunch

See H.O.

REF

3 1/2

2

2

1/2

2

10

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Jett

3 1/2

2

2

1/2

2

10

Trus

Trus

Trus

Rev.

9 1/2

TOTALS

9 (1/2)

TYPE OF MACHINE

5m 801

7 1/2

MT 801

1 1/2

DAILY ALLOCATION SHEET

Howdy

TOTAL HOURS

TYPE OF MACHINE