

COMPILED BY: A. Kulsinskas
W/E DATE (SUN): 15/09/24

TIME SHEET

CONTRACT: Millennium Bridge House

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

TIME SHEET

CONTRACT:

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: NG200

COMPILED BY:
D Sanders

W/E DATE (SUN):
15.09.2024

TIME SHEET

CONTRACT: National Gallery

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinkas ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
V Baliuievicius ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
J Basquille ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
											/	/	/	/	
											/	/	/	/	
HUTCHISON FLOORING															
ABBEEWOOD FLOORING															
L Oxby	/	/	/	/	/	/	14:00	15:30	/	/	/	/	/	/	
C Russell	/	/	/	/	/	/	14:00	15:30	/	/	/	/	/	/	
TRRISLINGTON															
Paul Lilley	/	/	11:30	13:00	/	/	/	/	/	/	/	/	/	/	
Lee Gardner	/	/	/	/	/	/	/	/	/	/	/	/	/	/	
James Ogilvie	08:00	15:00	08:00	15:00	08:00	15:00	08:00	14:30	/	/	/	/	/	/	
Kevin Deery	08:00	15:00	08:00	15:00	08:00	15:00	08:00	14:30	/	/	/	/	/	/	
Carl Roberts	/	/	/	/	/	/	/	/	/	/	/	/	/	/	
Adrian Quinn	08:00	15:00	08:00	15:00	08:00	15:00	08:00	14:30	/	/	/	/	/	/	
Ian Ogilvie	08:00	15:00	08:00	15:00	08:00	15:00	08:00	14:30	/	/	/	/	/	/	
Luke Stappleton	08:00	15:00	08:00	15:00	08:00	15:00	08:00	14:30	/	/	/	/	/	/	

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

SITE MANAGER ALLOCATION SHEET			Name: Auris Kulsinskas w/c : 09/09/2024			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS			
			RCL Office	Millennium Bridge		
MONDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, ISG prestart meeting. Allocating carpenters works. RCL Weekly Paperwork submission to Office. DABS meeting.		9h		
TUESDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. DABS meeting. Materials orders, booking in deliveries. DABS meeting.		9h		
WEDNESDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. Materials delivery. DABS meeting. Works inspection.		9h		
THURSDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. DABS meeting.		9h		
FRIDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. ISG Safety meeting, DABS meeting. Submitting Friday Pack to ISG.		9h		
SATURDAY						
SUNDAY						
TOTAL HOURS				45		

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 09-09-24				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
MONDAY	NG200	Paperwork, supervising , meetings plus working on site with carpenters	9Hrs					
TUESDAY	NG200	Cutting and fitting wall panels to suit wall on siteL-1	9hrs					
WEDNESDAY	NG200	Marking all wc IPS panels for all hole that needs to be cut out .	9hrs					
THURSDAY	NG200	Fitting kick plates, rehanging wc doors,moving RCL materials, paperwork	9Hrs					
FRIDAY	NG200	Fitting ironmongery G.F and L-1	9Hrs					
SATURDAY								
SUNDAY								
TOTAL HOURS			45					

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 15/09/24				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/O	MBH	WOKI-04	MOL	W04	NPY	
MONDAY	Site Home	Meet Slav on site to start thresholds. BREEAM report, RCL Progress report, chase Haldane model. NVQ	2	3.5				3.5	
TUESDAY	Site	Directors site walk, issue handovers, addendum to Profab, upload As Built drawings,		9					
WEDNESDAY	Site	Clearing snags off ACC system, upload handovers onto Aconex, setting out L/H wall panels, wall panel snags NVQ	2	7					
THURSDAY	Office	Doherty looking at laptop. Collect ironmongery from office & deliver to site, meet Elite at John Desmond. Collect plant from H/O & deliver to Wembley	1	5				3	
FRIDAY	Site	Upload As Built schedules, speak with john Desmond, confirm kick plate sample with elite, chase profab cylinders, Daywork sheet, times		8				1	
SATURDAY									
SUNDAY									
TOTAL HOURS			5	32.5				7.5	

5th Nov

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 09/09/2024			
DAY		SITE/LOCATION		COST HEADINGS / HOURS			
				NG200	HEAD01		
MONDAY		NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ helping lads on site 5/ Sorting out IPS panel cutouts and marking panels for WC pans /Flush sensors & sink pipes for Thrislington to cut	10			
TUESDAY		NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend door security meeting 4/ Attend DAB'S meetings 5/ attend collaboration meeting 6/ helping lads on site 7/ On site meeting with superior stone/ Mirror subbie & Hutchinson	10			
WEDNESDAY		NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4 /Update RCL Programme and outstanding works lists 5/ supervision & helping lads on site 6/ Cutting and fitting Protection to WC IPS panels on level 1 , plus check veneered wall panel protection and re-protect where necessary	10			
THURSDAY		NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 5/ helping lads on site	10			
FRIDAY		NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ 2 o clock DABs meeting 4/ helping lads on site 5/ deal will clean up notices	10			
SATURDAY							
SUNDAY							
				50			

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 9/9/24

CONTRACT

OPERATION

Joe Jans - Load Van

Joe M. Bousse

Lunch

Coll Russell Mob

REF

3½

4

½

1½

9½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

✓ Joe Jans

3½

4

½

1½

9½

Jans

Jans

MOB.

TOTALS

9

TYPE OF MACHINE

Jmsø1

7½

GAUø1 (PF)

1½

Jmsø1 - 17½ / GAUø1 (PF) - 4½ / Hømp1 - 11½ + 138

GAUø1 - 2½

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 10/9/24

CONTRACT

OPERATION

Der H.O.

Ins - con

Lunch

Der & Coll Hollow Tools

REF

3

4½

½

1½

9½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

3

4½

½

1½

9½

MOB.

Ins

REL.

TOTALS

9.

TYPE OF MACHINE

GALLOP (PF)

3.

JMS 61.

4½.

HEASCO

1½.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 11/9/24

CONTRACT

OPERATION

Der & coll M.L. Budge

Lunch

Clean H.O.

REF

5 1/2

1/2

3 1/2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

5 1/2

1/2

3 1/2

9 1/2

Two

Rec.

TOTALS

9.

TYPE OF MACHINE

5m Sp 1

5 1/2

HCA Sp 1

3 1/2

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 12/9/24

CONTRACT

OPERATION

clean H.O.

Dec NAT Gravel

lunch

Dec Harrow 100's.

REF

5

2½

½

1½

9½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

5

2½

½

1½

9½

Rec

Rec

Rec.

TOTALS

9

TYPE OF MACHINE

Head 1

6½

gaul

2½