

REF: NG200

COMPILED BY:
 D Sanders
 W/E DATE (SUN):
 22.09.2024

TIME SHEET

CONTRACT: National Gallery

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinkas	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
V Baliuievicius	✓ 07:30	17:00	/	/	/	/	07:30	17:00	07:30	17:00	/	/	/	/	
J Basquille	✓ 07:30	17:00	07:30	17:00	/	/	/	/	/	/	/	/	/	/	
S Simonovic	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
HUTCHISON FLOORING															
Lee Sherwin	/	/	/	/	/	/	07:30	12:30	/	/					
M Ziura	/	/	/	/	/	/	07:30	09:30	/	/					
ABBNEYWOOD FLOORING															
											/	/	/	/	
											/	/	/	/	
TRISLINGTON															
											/	/	/	/	
											/	/	/	/	
											/	/	/	/	
											/	/	/	/	

REF: Daywork

COMPILED BY: A. Kulsinskas
 W/E DATE (SUN): 22/09/24

TIME SHEET

CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinskas	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00					
B.Ramchande	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00							
V. Gustainis	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00							
I.Sahota	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00							
A.Lidzius	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00							
V.Guzauskas	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00							
J.Smith	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00					
E.Amaning	✓ 07:30	17:00													
D.Rascical	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00							
A.Makarauskas	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00							
I.Neagu	✓		✓ 07:30	17:00	✓ 07:30	17:00	✓ 07:30	17:00							

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------



TIME SHEET

REF: J. Wray Times

COMPILED BY:
J. WRAY

W/E DATE (SUN):
22.09.2024

CONTRACT: Jason Wray Times

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 16/09/2024			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			RCL Office	Millennium Bridge			
MONDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, Allocating carpenters works. RCL Weekly Paperwork submission to Office.		9h			
TUESDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, Allocating carpenters works. DABS meeting. Works inspection.		9h			
WEDNESDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, Allocating carpenters works. Materials delivery. DABS meeting. Site walk with ISG Managers.		9h			
THURSDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, Allocating carpenters works. Removing RCL toolboxes off site.		9h			
FRIDAY	Millennium Bridge House	Shutting site, remove RCL belongings.		9h			
SATURDAY							
SUNDAY							
TOTAL HOURS				45			

RG RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com Tel: 020 8391		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 16-09-24						
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS							
MONDAY	NG200	Weekly Paperwork . Making and fitting timber carcass for L-1 kitchen vestibuli wall panels, fitting door set,	9Hrs							
TUESDAY	NG200	Fitting ply packers for all wcs between wc and IPS panels .	9hrs							
WEDNESDAY	NG200	Fitting ply packers for all wcs between wc and IPS panels . cutting holes in wall panels for sockets.	9hrs							
THURSDAY	NG200	Fitting ply packers for all wcs between wc and IPS panels .	9Hrs							
FRIDAY	NG200	Snagging L-1 and GF	9Hrs							
SATURDAY										
SUNDAY										
TOTAL HOURS			45							

SITE MANAGER ALLOCATION SHEET			Name: Mark Robinson w/e: 22/09/24						
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/O	MBH	WOKI-04	MOL	W04	NPY	
MONDAY	Site	Collect materials & plant NVQ Walk site, check progress in Lambeth Hill wall panels	3	3				3	
TUESDAY	Site	Directors walk, wax & stain Oak frames Lev 06, search meeting minutes/e-mails for climate issues for MOB, NVQ	3	6					
WEDNESDAY	Site	Checking basement structural opening then loading out door sets, e-mails Re wall panels turning white, check through ISF lacquer assessment.	3	6					
THURSDAY	Site	Divert Forza door to H/O, go home & collect van to clear site boxes.		9					
FRIDAY	Site	Collect belongings from site.		9					
SATURDAY									
SUNDAY									
TOTAL HOURS			9	33					3

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 16/09/2024			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			NG200	HEAD01			
MONDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ helping lads on site 5/ Fitting timber packers for WC pans level 1 toilets	10				
TUESDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ attend collaboration meeting 6/ helping lads on site	10				
WEDNESDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/Attend B1 Link programme meeting 4/ Attend DAB'S meetings 5/ Helping Lads on site	10				
THURSDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ helping lads on site 5/ Moving and restoring our materials on site	10				
FRIDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ 2 o clock DABs meeting 4/ helping lads on site	10				
SATURDAY							
SUNDAY							
			50				

SITE MANAGER ALLOCATION SHEET

Name: Jason Wray
w/c: 16/09/24

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/Q & General Meetings	Museum of London Poultry Market	Broadgate Tower	St Magners House (SISK)	Queen Elizabeth Hospital Ward 26	50 Berkeley Street	196 – 222 Kings Road The Gaumont
MONDAY	HOLS	HOLS	9.0						
TUESDAY	HOLS	HOLS	9.0						
WEDNESDAY	Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Going through updates for metal doors with S.T. Tender catch up meeting for metal doors. Do an excel door schedule for internal door sets. Do a Tender check list for metal door sets.	3.5	0.5 0.5 3.5 1.0					
THURSDAY	Head Office Head Office Head Office Home	Do a PM report. Send compliance reminders & complete/update the Tender check list E-mails, Phone calls etc. Travel & attend clients drinks at The Glassblower. Piccadilly.	2.0 3.0	3.0 1.0					
FRIDAY	Home Home Home Home Home	E-mails, Phone calls etc. Time Sheet & Allocation Sheet. Sorting docs & send enquiry to Ascot Doors. Checking Clark Doors quote against the original. Checking suppliers quotes against specs & schedules.	2.0 1.0	2.0 2.0 2.0					
SATURDAY									
SUNDAY									
TOTAL HOURS			29.5	15.5					

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 16/9/24

CONTRACT

OPERATION

cone control (NOTES)

see this -

lunch.

Load Van. (M40 closed)

REF

5 3 1/2 2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

Joe Dyett

5 3 1/2 2

hrs

hrs

hrs.

10

TOTALS

9(1)

TYPE OF MACHINE

Jms01

9(1)

Jms01 - 3 1/2 (1) 1/4 / MSMS01 - 6 1/2 (2) 1/4

HEAD01 - 4

42
(3 1/2) 1 1/2

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 17/9/24

CONTRACT

OPERATION

der Mine Beuge
der Nat Gravelly
Lunch
com H.O.
der Nat Gravelly.

REF

2 1/2 2 1/2 2 1/2 2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

2 1/2 2 1/2 2 1/2 2

9 1/2

two two two two

TOTALS

TYPE OF MACHINE

5ms01

9.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 18/7/24

CONTRACT

OPERATION

core control (NOTES)

Dec Jms.

Lunch.

Load Van.

REF

5 1/2 2 1/2 1 1/2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer.

5 1/2 2 1/2 1 1/2

9 1/2

Jms

Jms

Jms.

TOTALS

TYPE OF MACHINE

Jmspl

01

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 20/9/24

CONTRACT

OPERATION

Ins. der Sasse.
con. Hine Brücke.

REF

3

3

6

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyett

3

3

6

Ins.
Rel.

6.

TOTALS

TYPE OF MACHINE

JMSØ1

3.

MBMSØ1

3.