

REF: N6200

TIME SHEET
CONTRACT: National Gallery

COMPILED BY:
 D Sanders
W/E DATE (SUN):
 27.10.2024

WL 30'

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinskaskas	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
K O'Malley	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
S Simonovic	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	off	sick	/	/	/	/	
<i>f. Amerys</i>	✓ 0730	1700	0730	1700											
HUTCHISON FLOORING															
Lee Sherwin	08:00	15:30	08:00	15:30	08:00	15:30	08:00	15:00	08:00	15:30	/	/	/	/	
Chris Potter	08:00	15:30	08:00	15:30	08:00	15:30	08:00	15:00	08:00	15:30	/	/	/	/	
N Pocius											/	/	/	/	
L Archenoul											/	/	/	/	
M Ziura											/	/	/	/	
N Juras															
C REVILL LTD															
Christopher Revill					07:30	18:00					/	/	/	/	
Simon Revill					07:30	18:00									
Paul Whittaker					07:30	18:00									
Stephane Whittaker					07:30	18:00									
ROCHE SHUTTERS															
Jordan Dunne					07:30	14:30	08:00	12:00							
Pierre Le Roux					07:30	14:30	08:00	12:00							

REF: Daywork

COMPILED BY: A. Kulsinskas
 W/E DATE (SUN): 22/09/24

TIME SHEET

CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A. Kulsinskas ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
I. Sahota ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
V. Guzauskas ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
J. Smith ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	11:00	07:30	17:00					Thursday: From 11:00am helping Joe collect and transfer benches. 15.8.25
D. Rascial ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
A. Makarauskas ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO:	1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	-------------	-----	--	---------------------------------	-------------

SUPERIOR STONE															
Adam Mierzynski								/	/	/	/	/			
Jose Roque								/	/	/	/	/			
Stephen Denny								/	/	/	/	/			
Matija Stankovic								/	/	/	/	/			
THRISLINGTON															
Paul Lilley								/	/	/	/	/			
Lee Gardner								/	/	/	/	/			
James Ogilvie								/	/	/	/	/			
Kevin Deery				08:00	15:00	08:00	15:00	08:00	12:00	/	/	/	/		
Carl Roberts										/	/	/	/		
Adrian Quinn	08:00	15:00	08:00	15:00	08:00	15:00	08:00	15:00	08:00	12:00	/	/	/		
N Nickless	08:00	15:00	08:00	15:00	08:00	15:00	08:00	15:00	08:00	12:00					
Ian Ogilvie	08:00	15:00	08:00	15:00	/	/				/	/	/	/		
Leroy Lynx										/	/	/	/		
Luke Strapleton	08:00	15:00	08:00	15:00	08:00	15:00	08:00	15:00	08:00	10:00	/	/	/	/	
Chris Ward	08:00	15:00	08:00	15:00	08:00	15:00	08:00	15:00	08:00	10:00					
PLANET															
Lee Ansell	08:00	15:00													
Ewan	08:00	15:00													

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO:	1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 2 of 1
--	-------------------	-------------	-----	--	---------------------------------	-------------

SITE MANAGER ALLOCATION

SHEET

Name: **Auris Kulsinskas**
 w/c : 21/10/2024

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			Millennium Bridge	RCL Office				
MONDAY	Millennium Bridge House	Back to site, Induction, supervising, setup carpenters.	9h					
TUESDAY	Millennium Bridge House	Supervising and carpentry works.	9h					
WEDNESDAY	Millennium Bridge House	Supervising and carpentry works.	9h					
THURSDAY	Millennium Bridge House	Supervising and carpentry works.	9h					
FRIDAY	Millennium Bridge House	Supervising and carpentry works.	9h					
SATURDAY								
SUNDAY								

TOTAL HOURS

45								
----	--	--	--	--	--	--	--	--



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road Tel: 020 8391

9100

Chessington, Surrey KT9 1EU

www.raphaelcontracting.com

SITE MANAGER ALLOCATION SHEET

Name: Kes Kulsinskas
w/c : 21-10-24

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			GALL01					
MONDAY	NG200	Unloading L-1 Bar Stone delivery and moving to L-1 bar area. Fitting temp cylinders L-1/GF	9Hrs					
TUESDAY	NG200	Installing server counter Drilling Holes in frame for doo contacts Paperwork meetings emails	9hrs					
WEDNESDAY	NG200	Fitting L-1 Bar inside panels, footrail brackets. Sorting out site induction paperwork for new starters	9hrs					
THURSDAY	NG200	Snagging on site and signing of on fields view	9Hrs					
FRIDAY	NG200	Fitting L-1 Bar foot rail	9Hrs					
SATURDAY								
SUNDAY								
TOTAL HOURS			45					



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road Tel: 020 8391 9100
Chessington, Surrey KT9 1EU

www.raphaelcontracting.com

SITE MANAGER ALLOCATION SHEET

Name: Mark Robinson
w/e: 27/10/24

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/O	MBHS02	WOKI-04	CS	W04	NPY
MONDAY	Site	Site induction, walk site & put together a report for any changes found, walk site and note blockers		9				
TUESDAY	Site	Put together blockers list & issue to JRL, JMS delivery & load out doors to Lev 02 & 06, chase up Haldane for dates.		9				
WEDNESDAY	Site/office	Snagging/waxing pellets Collect spray paint/plant from H/O		9				
THURSDAY	Site	Online training & test to renew security pass Clean wall panels, email to JMS Re milky panels, handovers.		6.5				2.5
FRIDAY	Site	Collect security pass Stain level 06 door frames, issue stair model & Haldane RAMS		6.5				2.5
SATURDAY								
SUNDAY								
TOTAL HOURS				40				5

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			NG200	HEAD01				
MONDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site -Timber flooring /Planet Thrisslington &RCL 3/ Attend DAB'S meetings 4/ helping lads on site 5/ Remove protection from level 1 Vinyl floors and skip	10					
TUESDAY	NG200	1/ Unload and load out Stone for main bar level 1 2/ Site paperwork -TBT, Safe start, Emails etc 3/ Attend DAB'S meetings 4/ Protection timber floor on level 1 5/ Remove protection from vinyl floors level 1 6/ helping lads on site	10					
WEDNESDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ sorting out ground floor side entrance shutter with installers 4/ sorting out main bar stone with installers 5/ Attend DAB'S meetings 6/ Unload and load out bench seating to B1 7/ Helping Lads on site 8/ attend collaboration meeting	10					
THURSDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ Snagging	10					
FRIDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ 2 o clock DABs meeting 4/ helping lads on site 5/ Issue handovers 6/ fitting Main bar foot rails	10					
SATURDAY								
SUNDAY			50					



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road Tel: 020 8391 9100

Chessington, Surrey KT9 1EU

www.raphaelcontracting.com

SITE MANAGER ALLOCATION SHEET

Name: Jason Wray
w/c: 21/10/24

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/Q & General Meetings	St Magners House (SISK)	Broadgate Tower	Museum of London Poultry Market	Queen Elizabeth Hospital Ward 26	50 Berkeley Street	196 – 222 Kings Road The Gaumont
MONDAY	Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Tender meeting. Send Plumstead Library enquiry to JMS Checking quants. Converting 3V schedules to excel & send add 01 enquiry to John Planck.	2.0 1.0 1.0	2.0	3.0				
TUESDAY	Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Collecting & Collating evidence for NVQ. Checking Sunrays quote & adding comments to comparison. Checking Sunrays quote & adding prices to door comparison.	1.0 4.0			3.0 1.0			
WEDNESDAY	Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. RCL Opportunities meeting RCL Monthly meeting Collecting & Collating evidence for NVQ. Going through quants checks with S.T Going through door comparisons with S.T	1.0 0.5 1.5 4.0	1.0		1.0			
THURSDAY	Home Home Home Home	E-mails, Phone calls etc. Collecting & Collating evidence for NVQ. Downloading docs for West one Oxford Street. Updating quant checks as advised by S.T.	1.0 6.0 1.0	1.0					
FRIDAY	Home Home Home	E-mails, Phone calls etc. Time Sheet & Allocation Sheet. Collecting & Collating evidence for NVQ.	1.0 1.0 7.0						
SATURDAY									
SUNDAY									
TOTAL HOURS			33	4	3	5			

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 21/10/24

CONTRACT

OPERATION

4 hrs - load Van
Lunch
5 hrs Nat Gallery

REF

4 1/2 5

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

4 1/2 5

9 1/2

4 hrs

4 hrs

4 1/2

TOTALS

9

TYPE OF MACHINE

Jmsø1

9

Jmsø1 = 36 1/2 (3.5) 1/2 / Høxø1 - 2 1/2 / Gæxø1 (PR) - (1).

M.B.H.Sø2 - 6.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 22/10/24

CONTRACT

OPERATION

H.O. Soet Mire Besse
der Mire Besse
Luvrett.
Der Nat Gravelly

REF

3 3 1/2 3 9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

3 3 1/2 3 9 1/2

RCR
RCR
JWS.

TOTALS

9.

TYPE OF MACHINE

JMS01

3.

MBHS02

6.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 24/10/24

CONTRACT

OPERATION

per H.O.

coll Auma.

per H.O.

Lunch

coll Auma

per H.O.

REF

2

2½

2½

½

2½

2½

12½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

2

2½

2½

½

2½

2½

12½

Ans (Ans)

Ans

Ans

Ans

Ans

Ans

9(2½) ½

TOTALS

12

TYPE OF MACHINE

Jmsø1

9(2½) ½

