

TIME SHEET
CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A. Kulsinskas ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
I. Sahota ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
V. Guzauskas ✓	07:30	17:00	OFF		07:30	17:00	07:30	17:00	07:30	17:00					
J. Smith ✓	07:30	17:00	07:30	17:00	07:30	17:00			07:30	17:00					Thursday at Cambden Hill.
D. Rascical ✓	08:00	17:00	07:30	17:00	07:30	16:00	09:00	17:00	07:30	17:00					-3
A. Makarauskas ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					

REF: N6200

TIME SHEET

COMPILED BY:
 D Sanders
W/E DATE (SUN):
 03.11.2024

CONTRACT: National Gallery

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinkas	07:30	17:00	07:30	17:00	CHR	CHR	07:30	17:00	07:30	17:00	/	/	/	/	
K O'Malley	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
S Simonovic	Off	sick	Off	sick	Off	sick	Off	sick	Off	Sick	/	/	/	/	
V Baliuievicius	hols	hols	hols	hols	hols	hols	07:30	17:00	07:30	17:00	/	/	/	/	
J Basquille							07:30	17:00	07:30	17:00					
HUTCHISON FLOORING															
Lee Sherwin	08:00	15:30	07:30	15:30	07:30	15:30	07:30	13:00	/	/	/	/	/	/	
Chris Potter	08:00	15:30	07:30	15:30	07:30	15:30	/	/	/	/	/	/	/	/	
C REVILL LTD															
Christopher Revill	07:30	14:00									/	/	/	/	
Simon Revill	07:30	14:00									/	/	/	/	
Paul Whittaker	07:30	14:00									/	/	/	/	
Stephane Whittaker	07:30	14:00									/	/	/	/	
SJM															
D Hughes	08:00	16:00	/	/	08:00	14:00	08:00	15:30	08:00	08:00	/	/	/	/	
ROCHE SHUTTERS															
Jordan Dunne															
Pierre Le Roux															
SUPERIOR STONE															
Adam Mierzynski							09:00	15:30			/	/	/	/	

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

Jose Roque									09:00	15:30				/	/	/	/	
Stephen Denny									09:00	15:30				/	/	/	/	
Matija Stankovic														/	/	/	/	
THRISLINGTON																		
Paul Lilley														/	/	/	/	
Lee Gardner														/	/	/	/	
James Ogilvie	08:00	15:00	08:00	15:00	08:00	16:30	08:00	08:00	08:00	11:30	08:00	13:00	08:00	08:00	/	/	/	Company H&S meeting wed 11:30 onwards off site
Kevin Deery	08:00	15:30	08:00	15:00	08:00	16:30	08:00	08:00	08:00	15:00	08:00	13:00	08:00	08:00	/	/	/	Company H&S meeting wed 11:30 to 13:00 off site
Carl Roberts														/	/	/	/	
Adrian Quinn	08:00	15:00	08:00	15:00										/	/	/	/	
N Nickless	08:00	15:00	08:00	15:00														
Ian Ogilvie														/	/	/	/	
Leroy Lynx	08:00	15:00	08:00	15:00	08:00	16:30	08:00	08:00	08:00	11:30	08:00	13:00	08:00	/	/	/	/	Company H&S meeting wed 11:30 onwards off site
Luke Stappleton														/	/	/	/	
Chris Ward																		

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 2 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 28/10/2024			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			Millennium Bridge	RCL Office			
MONDAY	Millennium Bridge House	Supervising, setup carpenters, DABS meeting, carpentry works.	9h				
TUESDAY	Millennium Bridge House	Supervising, setup carpenters, DABS meeting, carpentry works.	9h				
WEDNESDAY	Millennium Bridge House	Supervising, setup carpenters, DABS meeting, carpentry works.	9h				
THURSDAY	Millennium Bridge House	Supervising, setup carpenters, DABS meeting, carpentry works.	9h				
FRIDAY	Millennium Bridge House	Supervising, setup carpenters, DABS meeting, carpentry works.	9h				
SATURDAY							
SUNDAY							
TOTAL HOURS			45				

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 28-10-24				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			GALL01					
MONDAY	NG200	Moving tower for Hutchinsons , Unloading deliveries and loading to needed area . Paperwork , emails , new starter paperwork	9Hrs					
TUESDAY	NG200	Finishing ironmongery, architraves and snagging doors L-1 and GF	9hrs					
WEDNESDAY	57 CHR	Fitting back B06 games room wardrobe back. Was removed due leak in the ceiling	9hrs					
THURSDAY	NG200	Working with superior stone on espresso bar. Booking for site induction/ paperwork new starters Fitting oak skirting L-1	9Hrs					
FRIDAY	NG200	Removing protection and cleaning panels and doors, anagging , paperwork	9Hrs					
SATURDAY								
SUNDAY								
TOTAL HOURS			45					

Rg RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 03/11/24				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/O	MBHS02	WOKI-04	MOL	W04	NPY
MONDAY	Site/Office	Photo Lev 05 doors & attach to handovers, box up ironmongery for site delivery Run through scope with ST & JW before site meeting		5		4		
TUESDAY	Site	Mastic Lev 5 frames, get handovers signed, photo Lev 04 doors and attached to handovers Metal doors and Start up meeting		4		5		
WEDNESDAY	Site	Issue signed daywork sheet, photo Lev 03 doors and attach to handovers, issue Lev 05&04 signed handovers Review RCL meeting minutes		7		2		
THURSDAY	Site	Get Lev 03 handovers signed & issue to JRL, photo Level 02 doors & attached to handovers, mastic Core 03 frames		9				
FRIDAY	Site	Valuation with Rob Ingram, RCL monthly report, DABs meeting, mastic Lev 6 frame		9				
SATURDAY								
SUNDAY								
TOTAL HOURS				34		11		

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 28/10/2024			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			NG200	HEAD01			
MONDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ helping lads on site 5/ Working on Main Bar level 1	10				
TUESDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Attend DAB'S meetings 3/Working on level 1 bar 4/ helping lads on site	10				
WEDNESDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Fitting ground floor reception desk 4/ Attend DAB'S meetings 5/ Cut vinyl back around 3 gulleys	10				
THURSDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ Snagging 5/ H&S walk around with Rachel	10				
FRIDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ 2 o clock DABs meeting 4/ helping lads on site 5/ fitting access panels back on main bar	10				
SATURDAY							
SUNDAY							
			45				

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c: 28/10/24			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			H/Q & General Meetings	West One Oxford Street (SISK)	Museum of London Poultry Market	National Gallery	Broadgate Tower
MONDAY	Head Office	E-mails, Phone calls etc.	0.5				
	Head Office	Tender meeting.	0.5				
	Head Office	Collecting & Collating evidence for NVQ.	4.0				
	Head Office	Going through West One Oxford St docs & do a draft PM report.		2.0	1.0	1.0	
	Head Office	Going through scope with S.T & M.R. Reading P.H e-mails before Tomorrow's site visit (Additional works).					
TUESDAY	National Gallery	E-mails, Phone calls etc.	2.0				
	National Gallery	Site walk round with D.S.				1.0	
	National Gallery	Go through works for NG Supporters House with P.H			1.0	2.0	
	MOL site office	Travel to MOL SRM offices			1.0		
	MOL site office	Metal Doors Workshop Start-up meeting			2.0		
WEDNESDAY	Head Office	E-mails, Phone calls etc.	1.5				
	Head Office	Pricing up Plumstead Library unit.	0.5				
	Head Office	Metal Doors Workshop Draft meeting minutes			2.0		
	Head Office	Start-up meeting Draft meeting minutes			2.0		
	Head Office	Going through new docs received for additional doors. Writing a excel door schedule for additional doors (unable to convert)			1.0		
THURSDAY	Home	E-mails, Phone calls etc.	1.0				
	Home	Writing a excel door schedule for additional doors (unable to convert)			3.0		
	Home	Setting up a door comparison for additional doors.			3.0		
	Home	Checking additional doors against drawings & specs.			2.0		
FRIDAY	Home	E-mails, Phone calls etc.	2.0				
	Home	Time Sheet & Allocation Sheet.	1.0				
	Home	Answering questions on NVQ assessment docs.	6.0				
SATURDAY							
SUNDAY							
TOTAL HOURS			19	2	20	4	

REF: J. Wray Times

COMPILED BY:
J. WRAY
W/E DATE (SUN):
03.11.2024

TIME SHEET

CONTRACT: Jason Wray Times

NAME		MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
		IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT			
HEAD OFFICE (General & Meetings) - ESTIMATING - (RCL - PAYE)																
J. WRAY	07:30	13:00	07:30	09:30	07:30	09:30	07:30	08:30	07:30	17:00	/	/	/	/	/	
WEST ONE _ OXFORD STREET (SISK) - ESTIMATING - (RCL - PAYE)																
J. WRAY	13:00	15:00	/	/	/	/	/	/	/	/	/	/	/	/	/	
MOL - POULTRY MARKET - INCLUDING METAL DOORS (SRM) - ESTIMATING - (RCL - PAYE)																
J. WRAY	15:00	16:00	13:00	17:00	09:30	17:00	08:30	17:00	/	/	/	/	/	/	/	
THE NATIONAL GALLERY (SRM) - ESTIMATING - (RCL - PAYE)																
J. WRAY	16:00	17:00	09:30	13:00	/	/	/	/	/	/	/	/	/	/	/	

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 29/10/24

CONTRACT

OPERATION

Dec Appex
coll Jms
coll BPS
LWSET
LOAD VAN

REF

4 2 1 1/2 2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

4 2 1 1/2 2

9 1/2

Jms
Jms
Jms
Jms

TOTALS

TYPE OF MACHINE

Jms 1

9.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 30/10/24

CONTRACT

OPERATION

coll H.O.

Der Mill Bridge

Lunch

Der Nat Gate

REF

3

3

1/2

3

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe DYETT

3

3

1/2

3

9 1/2

RCL

RCL

Jans.

TOTALS

TYPE OF MACHINE

MBHSQ2

6.

3msq1

3.

