

REF: NG200

TIME SHEET

COMPILED BY:
 D Sanders
 W/E DATE (SUN):
 01.12.2024

CONTRACT: National Gallery

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinkas	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
K O'Malley	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
S Simonovic	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
V Baluievicius	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
E Amaning	PF		HO		HO		JMS		JMS						
SJM															
D Hughes	08:00	15:30	08:00	15:30	08:00	15:30	/	/	08:00	15:30					
ROCHE SHUTTERS															
Jordan Dunne															
Pierre Le Roux															
THRISLINGTON															
James Ogilvie	08:00	14:15	08:00	14:00	/	/					/	/	/	/	
Kevin Deery	08:00	14:15	08:00	14:00	/	/					/	/	/	/	
Leroy Lynx											/	/	/	/	
Ian Ogilvie											/	/	/	/	
Carl Roberts											/	/	/	/	
ABBEEYWOOD FLOORING															
Mauro Mosca											/	/	/	/	
F Kent											/	/	/	/	

REF: Daywork

COMPILED BY: A. Kulsinskas
W/E DATE (SUN): 01/12/24

TIME SHEET

CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinskas	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
I.Sahota	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
J.Smith	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
D.Rascidlal	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	16:00					

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: J. Wray Times

COMPILED BY:
J. WRAY

W/E DATE (SUN):
01.12.2024

TIME SHEET

CONTRACT: Jason Wray Times

NAME		MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
		IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT			
HEAD OFFICE (General & Meetings) - ESTIMATING - (RCL - PAYE)																
J. WRAY	07:30	09:30	07:30	08:30	07:30	11:00	07:30	08:30	07:30	09:30	/	/	/	/	/	
MOL - POULTRY MARKET - INCLUDING METAL DOORS (SRM) - ESTIMATING - (RCL - PAYE)																
J. WRAY	14:00	15:00	16:00	17:00	13:00	17:00	16:00	17:00	09:30	11:00	/	/	/	/	/	
CRYSTAL PALACE PARK (SRM) - ESTIMATING - (RCL - PAYE)																
J. WRAY	12:00	14:00	13:00	16:00	/	/	/	/	/	/	/	/	/	/	/	
BROADGATE TOWER (BAM) - ESTIMATING - (RCL - PAYE)																
J. WRAY	15:00	17:00	/	/	11:00	13:00	08:30	14:00	11:00	17:00	/	/	/	/	/	
THE RITZ (SRM) - ESTIMATING - (RCL - PAYE)																
J. WRAY	09:30	12:00	08:30	13:00	/	/	14:00	16:00	/	/	/	/	/	/	/	

RG RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 25/11/2024		
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS			
			Millennium Bridge	RCL Office		
MONDAY	Millenium Bridge House	Supervising, setup carpenters, DABS meeting, RCL Weekly paperwork, carpentry works.	9h			
TUESDAY	Millenium Bridge House	Supervising, setup carpenters, DABS meeting, carpentry works.	9h			
WEDNESDAY	Millenium Bridge House	Supervising, setup carpenters, DABS meeting, carpentry works.	9h			
THURSDAY	Millenium Bridge House	Supervising, setup carpenters, DABS meeting, carpentry works.	9h			
FRIDAY	Millenium Bridge House	Supervising, setup carpenters, DABS meeting, Site Safety meeting, Friday pack, carpentry works.	9h			
SATURDAY						
SUNDAY						
TOTAL HOURS			45			

RG RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 25-11-24				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
MONDAY	NG200	Fitting tresholds, Fitting toilet fixtures Paperwork , deliveries, masticing frames,	9Hrs					
TUESDAY	NG200	Snagging and signing of snags on fields view	9hrs					
WEDNESDAY	NG200	Fitting mirrors to wcs, Fitting glass shelves to main bar Booking deliveries	9hrs					
THURSDAY	NG200	Fitting shelf brackets and shelves to main bar Paperwork	9Hrs					
FRIDAY	NG200	Removing correx protection Fitting wc mirrors Marking media wall setting out	9Hrs					
SATURDAY								
SUNDAY								
TOTAL HOURS			45					

SITE MANAGER ALLOCATION SHEET

Name: Mark Robinson
w/e: 01/12/24

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/O	MBH	MOL	WOKI-02	W04	NPY
MONDAY	Office	Mark up drawing and enquiry to structural engineer, look at drawings, prep for SRM meeting tomorrow. Take ironmongery off mock up door, price worktops with JRH, chase kick plates.		3	6			
TUESDAY	Site	Handovers, walk site, arrange Haldane polisher, Design meeting with SRM		5	4			
WEDNESDAY		Consolidation centre for sleepers, meeting in H/O			9			
THURSDAY	Office / RCH House	Go over Gillards quote with JW, e-mail to SRM Re no railway sleeps Jobs at RCH home	5		4			
FRIDAY	Site	Installation joinery dates to RCH, design meeting on site, order to structural engineers. Chase up SI for weekend working & cutting down doors on Lev 00, help re-hang core 4 doors		3	6			
SATURDAY								
SUNDAY								
TOTAL HOURS			5	11	29			

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Cheshington, Surrey KT9 1EU 9100 www.raphaelcontracting.com Tel: 020 8391		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 25/11/2024			
DAY		SITE/LOCATION	TASK	COST HEADINGS / HOURS			
				NG200	HEAD01		
MONDAY		NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL, SJM& Thrislington 3/ Attend DAB'S meetings 4/ attend 15:00 link site meeting 5/ sort out outstanding WC's fixtures and fitting	10			
TUESDAY		NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL, SJM & Thrislington 3/ Attend DAB'S meetings 4/ Media wall meeting 5/ Fixtures and fittings in WC's	10			
WEDNESDAY		NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site 3/ Attend DAB'S meetings 4/ attend SLT Meeting 4 to 5	10			
THURSDAY		NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site -RCL, SJM 3/ Attend DAB'S meetings 4/ Site walk around with SRM/Architects & Paul to look at existing door works 5/ Set out media wall	10			
FRIDAY		NG200	1 DAY HOLIDAY	10			
SATURDAY							
SUNDAY							
				50			

SITE MANAGER ALLOCATION SHEET

Name: Jason Wray
w/c: 25/11/24

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/Q & General Meetings	Museum of London Poultry Market	Crystal Palace Park	Broadgate Tower	The Ritz Timber Trellis SRM	
MONDAY	Head Office	E-mails, Phone calls etc.	1.0					
	Head Office	Tender Meeting	1.0					
	Head Office	Download docs from 4P & set up a Tender File.					1.0	
	Head Office	Go through drawings and issue TRFI schedule to SRM.					1.0	
	Head Office	Run through pricing doc with S.T.			1.0			
	Head Office	Check Howdens quote & put figures on pricing schedule.			1.0			
TUESDAY	Head Office	Run through Door comparison with S.T. & make changes.				2.0		
	Head Office	Check Forza quote & put figures on door comparison Ground to 3 rd .						
	Head Office	E-mails, Phone calls etc.	1.0					
	Head Office	Sort & mark-up drawings for Timber enquiries.					1.5	
	Head Office	Send enquiries to Gillard's, Washroom, Quest, Unitline & Neil Burke.					2.5	
	Head Office	Go through pricing doc with S.T & finalise ready for submission.			2.0			
WEDNESDAY	Head Office	PM report.			1.0			
	Head Office	Check Forza quote rev C & put figures on door comparison.						
	Head Office	E-mails, Phone calls etc.	2.5					
	Head Office	Sending invites & agendas to Clark Doors & Stafford Bridge.	0.5				1.0	
	Head Office	Internal Pre Post Tender Meeting.					1.0	
	Head Office	Post Tender Meeting with BAM.						
THURSDAY	Head Office	Check Forza quote rev C & put figures on door comparison.		1.0				
	Head Office	Check Forza Add 01 quote rev D & put figures on door comparison.		2.0				
	Head Office	Run through Door comparison with S.T.		1.0				
	Head Office	E-mails, Phone calls etc.	1.0					
	Head Office	Post Tender Meeting minutes.				2.0		
	Head Office	Check Forza updated quote & put figures on door comparison Grnd to L3				1.5		
FRIDAY	Head Office	Check Shadbolt quote & put figures on door comparison Grnd to L3				1.5		
	Head Office	Sort drawings etc for Trellis Lead work						
	Head Office	Send Lead work enquiries to BS Leadwork & Skyline Roofing.					1.0	
	Head Office	Going through Stepped Seating & other joinery with M.R.					1.0	
	Head Office	E-mails, Phone calls etc.						
	Head Office	Time Sheet & Allocation Sheet.	1.0					
	Home	Check Forza Add 01 quote rev E & put figures on door comparison.	1.0					
	Home	Check Shadbolt update & put figures on door comparison Grnd to L3		1.0			1.5	
	Home	Check CW Fields update & put figures on door comparison Grnd to L3					1.5	
	Home	Check EDSi update & put figures on door comparison Grnd to L3					1.0	
	Home	Check Forza quote & put figures on door comparison L21 & L25 to L33					1.0	
	Home	Check Shadbolt quote & put figures on door comparison L21 & L25 to L33					1.0	
TOTAL HOURS			9	8	5	15	8	

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 25/11/24

CONTRACT

OPERATION

H.O. UNLOAD.
SORT WHEARHOUSE
Lunch
Load Van

REF

3 3 1/2 3

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

for Diet

3 3 1/2 3

9 1/2

TOTALS

TYPE OF MACHINE

HEATER

9.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 26/11/24

CONTRACT

OPERATION

Del Nat Gallery
Del & Coll Main Bridge
Lower
Coll Mob (seaff)

REF

3 3 1/2 3

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

3 3 1/2 3

9 1/2

TOTALS

TYPE OF MACHINE

GALLO 1

3

MBHSE 2

3

GALLO (FF)

3

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 27/11/24

CONTRACT

OPERATION

H.O. UNLOAD VAN

SORT TOOLS + SCOFF

LUNCH

TAKE GEORDIE (NO SLEEPERS)

LOAD VAN

REF

2 1/2

1

1/2

5

1/2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

2 1/2

1

1/2

5

1/2

9 1/2

TOTALS

TYPE OF MACHINE

HEAPPI

9.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 28/11/24

CONTRACT

OPERATION

CON EARNIE

TRUS

LUNCH

DROP EARNIE

REF

3 7 1/2 2 1/2

13

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

3 7 1/2 2 1/2

13

12 1/2

TOTALS

9(2 1/2) 1

TYPE OF MACHINE

HEAP 1

9(2 1/2) 1

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 29/11/24

CONTRACT

OPERATION

concrete

two

lunch

3rd concrete

REF

2 1/2

6 1/4

1/2

3

12 1/4

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe JETT

2 1/2

6 1/4

1/2

3

12 1/4

11 3/4

TOTALS

9(2 1/2)

1/4

TYPE OF MACHINE

HEAP

9(2 1/2)

1/4