

REF: Daywork

WK 36

COMPILED BY: A. Kulsinskas
 W/E DATE (SUN): 08/12/24

TIME SHEET

CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinskas	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	Sandown						
I.Sahota	✓ OFF		07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
J.Smith	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	OFF						
D.Rascicla	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
E.Ameny	✓ H	0	5 m	5	5 m	5	H	0	H	0					

REF: NG200

COMPILED BY:
 D Sanders
W/E DATE (SUN):
 08.12.2024

TIME SHEET

CONTRACT: National Gallery

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinskis	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	RCL	Racing	/	/	/	/	
K O'Malley	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	RCL	Racing	/	/	/	/	
S Simonovic	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
V Baliuievicius	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
SJM															
D Hughes	08:00	15:30	08:00	15:30	08:00	15:30	08:00	15:30	08:00	15:30					
ROCHE SHUTTERS															
Jordan Dunne															
Pierre Le Roux															
THRISLINGTON															
James Ogilvie	08:00	14:15	08:00	11:00							/	/	/	/	
Kevin Deery											/	/	/	/	
Leroy Lynx			08:00	11:00							/	/	/	/	
Ian Ogilvie											/	/	/	/	
Carl Roberts											/	/	/	/	
ABBEYWOOD FLOORING															
Mauro Mosca					08:00	14:00	08:00	14:00	08:00	14:00	/	/	/	/	
F Kent					08:00	14:00	08:00	14:00	08:00	14:00	/	/	/	/	

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: J. Wray Times

COMPILED BY:
J. WRAY

W/E DATE (SUN):
08.12.2024

TIME SHEET

CONTRACT: Jason Wray Times

NAME		MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
		IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT			
HEAD OFFICE (General & Meetings) - ESTIMATING - (RCL - PAYE)																
J. WRAY	07:30	12:00	07:30	08:30	07:30	10:00	07:30	08:30	07:30	17:00	/	/	/	/	/	
MOL - POULTRY MARKET - INCLUDING METAL DOORS (SRM) - ESTIMATING - (RCL - PAYE)																
J. WRAY	/	/	08:30	17:00	/	/	08:30	17:00	/	/	/	/	/	/	/	
BROADGATE TOWER (BAM) - ESTIMATING - (RCL - PAYE)																
J. WRAY	14:00	17:00	/	/	12:00	17:00	/	/	/	/	/	/	/	/	/	
THE RITZ (SRM) - ESTIMATING - (RCL - PAYE)																
J. WRAY	12:00	14:00	/	/	10:00	12:00	/	/	/	/	/	/	/	/	/	

RCL RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 02/12/2024			
DAY		SITE/LOCATION	TASK	COST HEADINGS / HOURS			
				RCL Office	Millennium Bridge		
MONDAY		Millennium Bridge House	Morning RCL team Safe Start meeting, Midgard prestart meeting. Allocating carpenters works. RCL Weekly Paperwork submission to Office. DABS meeting. Install skirting to Ground floor, L2. Take kickplates delivery.		9h		
TUESDAY		Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. Prepare, cut worktops for security room.		9h		
WEDNESDAY		Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. Materials delivery. DABS meeting. Sort out kickplates and mark them. Router security room worktop.		9h		
THURSDAY		Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. DABS meeting. Install skirting to Core3.		9h		
FRIDAY							
SATURDAY							
SUNDAY							
TOTAL HOURS					36		

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 02-12-24				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
MONDAY	NG200	Fitting wc mirrors# Cleaning whitrock adhesive from white rock Refitting wall panels l-1 water sation	9Hrs					
TUESDAY	NG200	Waxing pin holes in ouk skirting Fitting main bar foot rail Boking deliveries and paperwork	9hrs					
WEDNESDAY	NG200							
THURSDAY	NG200	Bringing back ips panels from RCL head office For b1 wcs Paperwork, booking indications and deliveries	9Hrs					
FRIDAY	NG200	Fitting fixtures in wcs Protecting vinyl floors, Supervising carpenters	9Hrs					
SATURDAY								
SUNDAY								
TOTAL HOURS			36					

RAPHAE CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET			Name: Mark Robinson w/e: 08/12/24		
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/O	MBH	MOL	WOKI-02	W04	NPY
MONDAY	Office	Meeting minutes from Friday’s meeting, RFI – laminate colour, railway sleepers, and lots more Daywork sheets with JRH		1	8			
TUESDAY	Site	Clarkdor and Stafford Bridge meetings with SRM on site			9			
WEDNESDAY	Site	Meeting with SRM at Ritz Hotel	3					
		Meeting with BAM & BGY at their office (Broadgate Tower) Update joinery installation dates, issue CVI	5		1			
THURSDAY	Site (MBH)	Meet with ISF on site to view wall panel issue, progress report Draft minutes from yesterdays meeting, issue design meeting minutes.	5	4				
FRIDAY	Sandown	RCL Xmas Party	9					
SATURDAY								
SUNDAY								
TOTAL HOURS			22	5	18			

SITE MANAGER ALLOCATION

SHEET

Name: D Sanders

w/c: Monday 02/12/2024

		COST HEADINGS / HOURS			
DAY	SITE/LOCATION	TASK	NG200	HEAD01	
MONDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL, SJM& Thrislington 3/ Attend DAB'S meetings 4/ attend 15:00 link site meeting	10		
TUESDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL, SJM &Thrislington 3/ Attend DAB'S meeting 4/ media wall meeting 5/ snagging	10		
WEDNESDAY	NG200	1/ H&S CSCS test 2/ Site paperwork -TBT, Safe start, Emails etc 3/ Manage labour on site- RCL, SJM & AWF 4/ Attend DAB'S meetings	10		
THURSDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site -RCL, SJM 3/ Attend DAB'S meetings 4/ Manage labour on site- RCL, SJM & AWF 5/ Unload and load out IPS panels for B1 link WC's	10		
FRIDAY	NG200	RCL Christmas do	10		
SATURDAY					
SUNDAY					
			50		

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c: 02/12/24					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/Q & General Meetings	Museum of London Poultry Market	Broadgate Tower	The Ritz Timber Trellis SRM	Crystal Palace Park	Crystal Palace Park	
MONDAY	Head Office	E-mails, Phone calls etc.	2.5						
	Head Office	Tender Meeting	1.5						
	Head Office	Send Lead work enquiries to BS Leadwork & Skyline Roofing.				1.0			
	Head Office	Print off docs & update Tender File.			1.5	1.0			
	Head Office	Check EDSi quote & put figures on door comparison L21 & L25 to L33			1.5				
TUESDAY	Head Office	Check CW Fields quote & put figures on door comparison L21 & L25 to L33							
	Home	E-mails, Phone calls etc.	1.0						
	MOL	Travel to London for meetings		1.0					
	MOL	Pre Clark Doors meeting with S.T, MOB & RCH		1.0					
	MOL	Pre Metal workshop Meeting with Clark Doors		1.0					
	MOL	Metal Workshop Meeting with SRM & Clark Doors		3.0					
WEDNESDAY	MOL	Metal Workshop Meeting with SRM & Stafford Bridge		1.0					
	MOL	General Meeting with SRM.							
	Home	E-mails, Phone calls etc.	2.0						
	The Ritz	Travel to London for meetings				1.0			
THURSDAY	The Ritz	Scope meeting with SRM for Trellis work				1.0			
	BGY Offices	Travel to BGY Offices			1.0				
	BGY Offices	Design meeting with BGY & SRM on WF-23 panels.			4.0				
	Home	E-mails, Phone calls etc.	1.0	6.0					
FRIDAY	Home	Meeting minutes from Tuesdays Metal Door Workshop.		2.0					
	Home	Checking Volume 2 document list							
	Home	E-mails, Phone calls etc.	1.0						
	Home	Time Sheet & Allocation Sheet.	1.0						
SATURDAY	Sandown	RCL Christmas Party	7.0						
SUNDAY									
TOTAL HOURS			17	16	8	4			

Date 2/12/24

CONTRACT

OPERATION

H.O. unloads the stock

Load Var - Coll Howden

Der Min. Budget

hanti

Der Nat Gase

REF

 $2\frac{1}{2}$ $1\frac{1}{2}$

3

 $\frac{1}{2}$ $9\frac{1}{2}$

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL HOURS

Joe Dyett

 $2\frac{1}{2}$ $1\frac{1}{2}$

3

 $\frac{1}{2}$ $9\frac{1}{2}$

51314.

TOTALS

TYPE OF MACHINE

HGO 21

 $2\frac{1}{2}$

94x01

2.

MBHS02

 $4\frac{1}{2}$

Handel - 33 $\frac{1}{2}$ (5) $\cdot 3\frac{3}{4}$ / Gauß - 7 / MBHSP2 - $4\frac{1}{2}$

DAILY ALLOCATION SHEET

[illegible]

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 5/12/24

CONTRACT

OPERATION

COLE ERNIE

H.O. UNLOAD TRUCK

LOAD VAN

LUNCH

JOE NAT CRACKERY

REF

2 1/2

1 1/2

2

1/2

3

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE BYER

2 1/2

1 1/2

2

1/2

3

9 1/2

TOTALS

TYPE OF MACHINE

GALLOP

5

HGA001

4

Date 6/12/24