

Wk 37

REF: Daywork

COMPILED BY: A. Kulsinkas
 W/E DATE (SUN): 15/12/24

TIME SHEET

CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A. Kulsinkas	✓	07:30	17:00	07:30	17:00	07:30	07:30	17:00	07:30	17:00					
I. Sahota	✓	07:30	17:00	07:30	17:00	07:30	07:30	17:00	07:30	17:00					
J. Smith	✓	07:30	17:00	07:30	17:00	07:30	07:30	17:00	07:30	17:00					
D. Rascidai	✓	07:30	17:00	07:30	17:00	07:30	07:30	17:00	07:30	17:00					
E. Smowg	✓	H	0	HO	JMS	JMS	H	0	JMS	H/O					

REF: NG200

COMPILED BY:
D Sanders
W/E DATE (SUN):
15.12.2024

TIME SHEET

CONTRACT: National Gallery

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinkas	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
K O'Malley	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	Hols	17:00	/	/	/	/	
S Simonovic	✓ off		07:30	17:00	07:30	17:00	First	Aid	First	Aid	/	/	/	/	
V Baltuievicius	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
SJM															
D Hughes	08:00	15:30	/	/	08:00	15:30	08:00	15:30	08:00	15:30					
GRANT BLINDS															
David Lacy			08:30	15:00	09:30	17:30									
Steven Canoville			08:30	15:00	09:30	17:30									
Lee Thompson			08:30	15:00	09:30	17:30									
Danny Thompson			08:30	15:00	09:30	17:30									
THRISLINGTON															
Leroy Lynx	08:00	15:30	08:00	15:30							/	/	/	/	
A Quinn	08:00	15:30	08:00	15:30	08:00	15:30					/	/	/	/	
N Nickless	08:00	15:30	08:00	15:30							/	/	/	/	
ABBEYWOOD FLOORING															
Mauro Mosca	08:00	15:00	08:00	15:00							/	/	/	/	
F Kent	08:00	15:00	08:00	15:00							/	/	/	/	

TIME SHEET

REF: J. Wray Times

COMPILED BY:
J. WRAY

W/E DATE (SUN):
15.12.2024

CONTRACT: Jason Wray Times

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 09/12/2024					
		COST HEADINGS / HOURS							
DAY		SITE/LOCATION	TASK	RCL Office	Millennium Bridge				
MONDAY		Millennium Bridge House	Morning RCL team Safe Start meeting, Midgard prestart meeting. Allocating carpenters works. RCL Weekly Paperwork submission to Office. DABS meeting. Snagging PVD skirting to West Atrium.		9h				
TUESDAY		Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. Install security room desk. DABS meeting.		9h				
WEDNESDAY		Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. Materials delivery. DABS meeting. Snagging PVD skirting to West Atrium.		9h				
THURSDAY		Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. DABS meeting. Handrails Handover, snagging doors to West Atrium		9h				
FRIDAY			Morning RCL team Safe Start meeting, allocating carpenters works. Materials delivery. DABS meeting. Submit Friday Pack to Midgards. Remove doors to level 1.		9h				
SATURDAY									
SUNDAY									
TOTAL HOURS					45				

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 09-12-24						
		COST HEADINGS / HOURS								
DAY	SITE/LOCATION	TASK								
MONDAY	NG200	Deling with grant blinds delivery for L-2 Louding sacfold tower for grant blind L-2 Making and fitting media wall speakers box	9Hrs							
TUESDAY	NG200	Deling with B-1 Cupboard delivery Paperwork , meetings , emails	9hrs							
WEDNESDAY	NG200	Working with grant blinds l-2 helping to fit L-2 Blind Booking deliveries, paperwork	9hrs							
THURSDAY	NG200	Moving tower from l-2 and sending away Protecting ips panels in b-1 link Paperwork	9Hrs							
FRIDAY	NG200	Fitting b1 cloakroom storage units	9Hrs							
SATURDAY										
SUNDAY										
TOTAL HOURS			45							

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET			Name: Mark Robinson w/e: 15/12/24		
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/O	MBH	MOL	GALL01(EG)	W04	NPY
MONDAY	Office	Review metal door meeting minutes, enquiry to Howdens for BM & GF kitchens, Revise Meeting minutes from 05/12/24 (draft), sample enquiry to Gillards (Broadgate tower)	4		5			
TUESDAY	Office	Monthly report Review & respond to Howdens queries RCH house doing jobs		2	1	6		
WEDNESDAY	Home/site	Revising for CSCS Design meeting with metalworkers & SWA Site visit	1	4	4			
THURSDAY		RCL Brewer Lunch	9					
FRIDAY	Site	Predicted dayworks for final account meeting, site visit. Design meeting minutes		7	2			
SATURDAY								
SUNDAY								
TOTAL HOURS			14	13	12	6		



RAPHAEL

CONTRACTING LTD

Raphael House, 123 Roebuck Road
9100
Cheshington, Surrey KT9 1EU
www.raphaelcontracting.com

Tel: 020 8391

SITE MANAGER ALLOCATION

SHEET

Name: D Sanders

w/c: Monday 08/12/2024

DAY		SITE/LOCATION	TASK	COST HEADINGS / HOURS			
				NG200	HEAD01		
MONDAY		NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL, SJM, Thrislington &AWF 3/ Attend DAB'S meetings 4/ attend 15:00 link site meeting 5/ Unload and load out blind to level 2 main stairs plus scaffold and erect tower scaffold	10			
TUESDAY		NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL, SJM &Thrislington 3/ Attend DAB'S meeting	10			
WEDNESDAY		NG200	HOLS		10		
THURSDAY		NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site -RCL, SJM 3/ Attend DAB'S meetings 4/ take down tower from level 2 5/ Clean up site	10			
FRIDAY		NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site -RCL, SJM 3/ Attend DAB'S meetings 4/ install cloak room units to B1	10			
SATURDAY							
SUNDAY							
				40	10		

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c: 09/12/24				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/Q & General Meetings	Museum of London Poultry Market	Broadgate Tower	The Ritz Timber Trellis SRM	Crystal Palace Park	Crystal Palace Park
MONDAY	Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Tender Meeting Set up a pricing doc (no BofQ received) Put Quest Joinery prices on pricing doc. Check & update minutes following Clarks & architects e-mails.	2.0 2.0	2.0		1.5 1.5		
TUESDAY	Head Office Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Update minutes following Internal RCL meeting. Check CW Fields quote & put figures on door comparison L21 & L25 to L33 Check Shadbolt's quote & put figures on door comparison L21 & L25 to L33 Check EDSI's quote & put figures on door comparison L21 & L25 to L33 Check EDSI's quote & put figures on door comparison Ground to L03	2.0	1.0	1.5 1.5 1.5 1.5			
WEDNESDAY	Head Office Head Office Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Monthly Meeting Chase suppliers quotes & update Tender check lists for all jobs Go through new panelling to be priced & sort docs for enquiries. Zoom meeting with Tom Mannion of BAM to discuss the above. Check TT Gillard's quote, set up a pricing doc & put figures in. Check EDSI's Add 01 quote (Wrong).	2.0 1.0 1.0	1.0	2.5 0.5 1.0			
THURSDAY	Home Home Home	E-mails, Phone calls etc. Check TT Gillard's quote, set up a pricing doc & put figures in. Set up a joinery comparison and put TT Gillard's & JMS figures in.	2.0		3.0 4.0			
FRIDAY	Home Home Home	E-mails, Phone calls etc. Time Sheet & Allocation Sheet. Set up a joinery comparison and put TT Gillard's, JMS & CRE8 figures in	1.0 1.0		7.0			
SATURDAY								
SUNDAY								
TOTAL HOURS			14	4	24	3		

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 13/12/24

CONTRACT

OPERATION

CONVECT MOB (Luton Airport)
COLL ERNIE
COLL KITCHEN (FARNHAM COMMON)
LUNCH
DELIVER KITCHEN JWS
RTN ERNIE

REF

2 2 2 1/2 2 2

10 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

2 2 2 1/2 2 2

10 1/2

TOTALS

10

9(1)

TYPE OF MACHINE

HEAD 1 (PF)

4

HEAD 2

5(1)

HEAD 1 - 30 (8 1/2) 1/2 / HEAD 1 (PF) - 4 / GAUGE 1 - 8 1/2
MBHS 2 - 2 1/2

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 9/12/24

CONTRACT

OPERATION

H.O. load - UNLOAD VAN

(CANCELED)
DELIVER NAT GALLERY

DELIVER MILL BRIDGE

Lunch.

H.O. Load Van.

REF

2 1/2

2

2 1/2

1/2

2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

2 1/2

2

2 1/2

1/2

2

9 1/2

TOTALS

TYPE OF MACHINE

GALLOP

2

MBMS02.

2 1/2

HEAD01

4 1/2

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 10/12/24

CONTRACT

OPERATION

DEL NAT GALLERY.

coll. servie

fas - (cleaning)

Lunch.

Rm servie

REF

3

3

3

1/2

2

11 1/2

CHECK
No.

NAME

Joe Dyer

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

3

3

3

1/2

2

11 1/2

TOTALS

96 1/2

TYPE OF MACHINE

GAUPL

3.

HEADPL

6(2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 11/12/24

CONTRACT

OPERATION

H.O. Unload Van (Tus)

Load Van.

Deliver Not Gallery.

Lunch.

Tus cleaning

Rtn Eric

REF

2 1/2

1

2 1/2

1/2

4

2

12 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Jetti

2 1/2

1

2 1/2

1/2

4

2

12 1/2

12

TOTALS

9 (2 1/2)

1/2

TYPE OF MACHINE

GAUPE

3 1/2

HGAUPE

5 1/2 (2 1/2)

1/2

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 12/12/24

CONTRACT

OPERATION

two crew

lunch

REF

9 1/2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

9 1/2

9 1/2

TOTALS

TYPE OF MACHINE

Handed

9