

REF: NG200

TIME SHEET

CONTRACT: National Gallery

Wk 38
MVT

COMPILED BY:
D Sanders
W/E DATE (SUN):
22.12.2024

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinskaskas	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
K O'Malley	✓ HOLS		HOLS		HOLS		HOLS		HOLS		/	/	/	/	
S Simonovic	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
V Baluievicius	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
SJM															
D Hughes	08:00	15:30	08:00	15:30	08:00	15:30	08:00	15:30	08:00	15:30					
METALPROGETTI															
Jeremy Jones	08:00	16:00	08:00	16:00											
William Evens	08:00	16:00	08:00	16:00											
THRISLINGTON															
Leroy Lynx											/	/	/	/	
A Quinn											/	/	/	/	
N Nickless											/	/	/	/	
ROCHE SHUTTERS															
J DUNNE					11:00	12:00	/	/			/	/	/	/	
P LEROUX					11:00	12:00	08:00	17:00	08:00	14:00	/	/	/	/	
Jordan Latham							10:40	17:00							
Korey Stanley							10:40	17:00							

DOCUMENT REFERENCE:	SIT-FM-009	VERSION NO.:	1.0	CREATION DATE:	07/02/2013	Page 1 of 1
DOCUMENT OWNER:	DAS			LAST REVISION DATE:	N/A	
				NEXT REVIEW DATE:	07/02/2014	



REF: Daywork

COMPILED BY: A. Kulsinskas
W/E DATE (SUN): 22/12/24

TIME SHEET

CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinskas ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
I.Sahota ✓	07:30	17:00	07:30	17:00	OFF		07:30	17:00	07:30	17:00					
J.Smith ✓	07:30	17:00	07:30	17:00	07:30	17:00	OFF		OFF						
D.Rascical ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO:	1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	-------------	-----	--	---------------------------------	-------------

REF: Daywork

COMPILED BY: A. Kulsinskas
 W/E DATE (SUN): 22/12/24

TIME SHEET

CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A. Kulsinskas	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
I. Sahota	✓ 07:30	17:00	07:30	17:00	OFF		07:30	17:00	07:30	17:00					
J. Smith	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
D. Rascical	✓ 07:30	17:00	07:30	17:00	07:30	17:00	OFF		OFF						

S/S

DOCUMENT REFERENCE:	SIT-FM-009	VERSION NO:	1.0	CREATION DATE:	07/02/2013	
DOCUMENT OWNER:	DAS			LAST REVISION DATE:	N/A	
				NEXT REVIEW DATE:	07/02/2014	Page 1 of 1



REF: J. Wray Times

TIME SHEET

COMPILED BY:
J. WRAY

CONTRACT: Jason Wray Times

W/E DATE (SUN):
22.12.2024

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO:	1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			RCL Office	Millennium Bridge			
MONDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, Midgard prestart meeting. Allocating carpenters works. RCL Weekly Paperwork submission to Office. DABS meeting. Install Fire door signs.		9h			
TUESDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. DABS meeting. Router door closers to frame. Remove doors to Core4.		9h			
WEDNESDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. Materials delivery. DABS meeting. Install skirting L2, core5. Snagging.		9h			
THURSDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. DABS meeting. Remove/reinstall doors. Snagging.		9h			
FRIDAY	Millennium Bridge House	Morning RCL team Safe Start meeting, allocating carpenters works. Materials delivery. DABS meeting. Submit Friday Pack to Midgards. Reinstall back doors to Level 2, West Atrium.		9h			
SATURDAY							
SUNDAY							
TOTAL HOURS				45			



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road Tel: 020 8391

9100

Chesington, Surrey KT9 1EU

www.raphaelcontracting.com

SITE MANAGER ALLOCATION SHEET

Name: Kes Kulsinskas
w/c : 16-12-24

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
MONDAY	NG200	Delivery B-1 Cloakroom cupboards loading to needed areas Site inductions , paperwork	9Hrs					
TUESDAY	NG200	Delivery B-1 Cloakroom cupboards loading to needed areas Making and fitting media wall speaker face panels	9hrs					
WEDNESDAY	NG200	Delivery B-1 Cloakroom cupboards loading to needed areas Fitting shadow beads to media wall	9hrs					
THURSDAY	NG200	Working on media wall installation Paperwork	9Hrs					
FRIDAY	NG200	Working on media wall installation Paperwork	9Hrs					
SATURDAY								
SUNDAY								
TOTAL HOURS			45					



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road [Tel: 020 8391 9100](tel:02083919100)
Chessington, Surrey KT9 1EU

www.raphaelcontracting.com

SITE MANAGER ALLOCATION SHEET

Name: Mark Robinson
w/e: 22/12/24

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/O	MBH	MOL	BGT	W04	NPY
MONDAY	Office	Check viewpoint for changes, look into railway sleeper sustainability, RFI's, estimating meeting. Take-off & enquiry to Elite for lockable flush bolts.		2	7			
TUESDAY	Office	Review lockable flush bolt assessment & send back to Elite, Revise & Issue design meeting notes, review VE kitchens/data sheets, review door schedules & drawing for which planroom doors are wanted 1 st		2	7			
WEDNESDAY	Office	Update on estimating meeting MOL & BGT, e-mail fire rating queries to shadbolt, mark up metal doors for early delivery, check external metal doors for early delivery. Search internet for fire rated flush bolts		1	8			
THURSDAY	Office/site	Make a start on RCL Door Schedule RCL Monthly actions Site visit	1	4	4			
FRIDAY	Shadbolt/office	Collect veneer samples Office drinks	4.5			4.5		
SATURDAY								
SUNDAY								
TOTAL HOURS			5.5	9	26	4.5		



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road [Tel: 020 8391 9100](tel:02083919100)
Chessington, Surrey KT9 1EU
www.raphaelcontracting.com

**SITE MANAGER ALLOCATION
SHEET**

Name: D Sanders
w/c: Monday 16/12/2024

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			NG200	HEAD01				
MONDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL, SJM, Metalprogetti 3/ Attend DAB'S meetings 4/ unloading and loading out JMS delivery, cloakroom units 5/ install cloakroom units in B1	10					
TUESDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL, SJM, Metalprogetti 3/ Attend DAB'S meeting 4/ unloading JMS joinery and load out	10					
WEDNESDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL, SJM 3/ Attend DAB'S meeting 4/ transport the cloakroom units from ground floor to B1 and put in place	10					
THURSDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site -RCL, SJM, Roche 3/ Attend DAB'S meetings 4/ Assist Roache operatives in education centre 5/ installing cloakrooms cupboards B1	10					
FRIDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site -RCL, SJM & Roche 3/ Attend DAB'S meetings 2 o clock 4/Attend 12 o clock managers meeting	10					
SATURDAY								
SUNDAY			50					



RAPHAEL
CONTRACTING LTD

Raphael House, 123 Roebuck Road Tel: 020 8391 9100
Chessington, Surrey KT9 1EU
www.raphaelcontracting.com

SITE MANAGER ALLOCATION SHEET

Name: Jason Wray
w/c: 16/12/24

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/Q & General Meetings	Museum of London Poultry Market	Broadgate Tower	The Ritz Timber Trellis SRM	Crystal Palace Park	Crystal Palace Park	
MONDAY	Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Tender Meeting Set up a joinery comparison and put CRE8 & Unit Line figures in. Check Unit Line Quote & prices on pricing doc.	1.5 1.0		5.0	1.5			
TUESDAY	Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Go through estimating procedure with the auditor. Set up a joinery comparison and put Quest Joinery figures in. Go through joinery comparison with S.T. Check EDSI's Add 01 quote & put figures on Door Comparison.	1.5 1.0		3.0 2.0				
WEDNESDAY	Home Home Home Home Home Home Home	E-mails, Phone calls etc. Doctors appointment. Reply to estimating meeting minutes actions. Sort docs for metal balustrade enquiries. Send metal balustrade enquiry to CMF. Send metal balustrade enquiry to Little Hampton Welding. Sort docs for LSA ceilings & wall panels. Send enquiry to LSA.	2.0 1.0 1.0		1.0 1.0 1.0 1.0 1.0				
THURSDAY	Holiday	Holiday	9.0						
FRIDAY	Home Home Home Head Office Head Office Head Office	E-mails, Phone calls etc. Time Sheet & Allocation Sheet. Check CRE8 joinery quote & put figures on the pricing doc. Sort docs for wall panel enquiries. Send enquiry to ???. Send enquiry to ???. Send enquiry to ???.	1.0 1.0	3.0	2.0 1.0 1.0				
SATURDAY									
SUNDAY									
TOTAL HOURS			20	4.5	19	1.5			

[illegible]

[illegible]

[illegible]

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 20/12/24

CONTRACT

OPERATION

7.15 -
LUNCH
H.O.

REF

6 1/2 3

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

JOE DYER

6 1/2 3

9 1/2

TOTALS

9.

TYPE OF MACHINE

HEAPPI

9.