

REF: NG200

TIME SHEET

COMPILED BY:
 K.Kulsinskas
 W/E DATE (SUN):
 28.04.2024

CONTRACT: National Gallery

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K.Kulsinskas ✓	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	/	/	/	/	
V.Baliulevicius ✓	7:30	17:00	/	/	/	/	/	/	/	/	/	/	/	/	
S.Simonovic ✓	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	7:30	17:00	/	/	/	/	
K.O'Malley ✓	0730	1700													
E.Amorim ✓	4/0						CANCEL (PC)		HEADS						

COMPILED BY: A. Kulsinskas
 W/E DATE (SUN): 28/04/24

TIME SHEET
CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinskas ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
B.Ramchande ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
A.Makarauskas ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
V. Gustainis ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
D.Marciulaitis ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					* on mcoice as ofe.
D.Nunes ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
A.Lidzius ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
I.Neagu ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
J.Smith ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: J. Wray Times

COMPILED BY:
J. WRAY

W/E DATE (SUN):
28.04.2024

TIME SHEET

CONTRACT: Jason Wray Times

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 22/4/24

CONTRACT

OPERATION

Holiday

REF

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Mett

40 1/2
(1 1/2)

TOTALS

TYPE OF MACHINE

HOLY - 9 / SINGEL - 9 / MSHSD - 20 1/2 (2 1/2) / MORROB3 - 2 1/2
CAMRQ1 (PF) = 1/2 (1) / HADSD - 3 1/2

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 23/4/24

CONTRACT

OPERATION

fuel - load Van.
Lunch -
Der Mine Beisee

REF

4 1/2 5

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyen

4 1/2 5

9 1/2

fuel fuel

TOTALS

TYPE OF MACHINE

Jmsep1

9.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 24/4/24

CONTRACT

OPERATION

coll SHAD Box (doors)

dec H.O.

Lunch

Set Tools (MOORGATE)

coll Scaff (MAGRAW)

REF

3½

2½

½

2½

1½

10½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOUR

✓ Joe Dyer

3½

2½

½

2½

1½

10½

RCL

RCL

RCL

MAGRAW

10

TOTALS

9(1)

TYPE OF MACHINE

MBHSP1

6

MOOLE3

2½

CANOGI (PF)

½(1)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 25/4/24

CONTRACT

OPERATION

REF

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

coll SHADBOU (DOORS)
MILL BRIDGE

Dec H.O.

Work.

coll SHADBOU (DOORS)
MILL BRIDGE

Dec H.O.

Load Van + Mill Bridge

3

2

1/2

3

2

1

11 1/2

CHECK
No.

NAME

Joe Dyer

3

2

1/2

3

2

1

11 1/2

RCL

RCL

RCL

RCL

RCL

11

TOTALS

9(2)

TYPE OF MACHINE

MBHSE1

9(2)

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 26/4/24

CONTRACT

OPERATION

Der Min Beise

Con Doors SHABBO

con Runway - James Bagg

Lunch.

Der Doors H.O.

Der Bagg (James)

REF

2½

1½

2½

½

2

1

10

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

2½

1½

2½

½

2

1

10

Rec

Rec

Rec

9½

TOTALS

9(½)

TYPE OF MACHINE

MBMSE1

5½ (½)

HEADP1

3½

SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 22/04/2024				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS			
			HOXT01	CANN01	CAMP01	WOKI-04
						Millennium Bridge
MONDAY	Millennium Bridge	Daily Safe Start with team meeting. DABS meeting. Weekly RCL Paperwork submission. Carpenters set up Core 1 stair strings and skirting.				9h
TUESDAY	Millennium Bridge	Daily Safe Start with team meeting. DABS meeting. Panels delivery/ coordination. Riser doors snagging.				9h
WEDNESDAY	Millennium Bridge	Daily Safe Start with team. Site Safety Walk with ISG. DABS meetings. Set up level 2 doors prepare for install (soss hinges and con. closers).				9h
THURSDAY	Millennium Bridge	Daily Safe Start meeting with team. DABS meeting. Riser doors install to L5 setup. 2 weeks look ahead meeting.				9h
FRIDAY	Millennium Bridge	Site Managers Safety Meeting, DABS meeting. Friday Pack for ISG prepare and load to system. Riser doors inspection L5, core 4. Materials order. WC doors snagging to Level 5, core 4.				9h
SATURDAY						
SUNDAY						
TOTAL HOURS						45

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 22-04-24					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS							
MONDAY	NG200	Site induction, going through drawings , Weekly paperwork, Fittingz bars L-1	9hrs							
TUESDAY	NG200	Meetings ,paperwork, ordering materials H&S Visit	9hrs							
WEDNESDAY	NG200 57CH	Meetings , paperwork, organising works, Delivery, Survey additional works in garage	6hrs							
			3Hrs							
THURSDAY	NG200 Parliament job	Meetings , paperwork, organising works, Delivery, Fitting events space 1 st fix for panelling Meeting with Mark R	6Hrs							
			3Hrs							
FRIDAY	NG200	Meetings , paperwork, organising works, Selo door delivery	9Hrs							
SATURDAY										
SUNDAY										
TOTAL HOURS			45							

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 28/04/24					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS							
			H/O	MBH	WOKI-04	84M	W04	NPY		
MONDAY		Plant & materials to H/O and unload Go to JMS to check PVD angles against PVD ironmongery Go to JMS to view pre-hung door before spraying		3			3			3
TUESDAY	Site	RCL Progress Report, respond to SI-000957, Riser door handovers, wasting time sending e-mails to RCH. Door closer issue with JMS & Allgood		7						2
WEDNESDAY	Office	Van in for service, submit registration with NVQ Chase up corner guard quote, issue enquiry to Tektura, Order to Tektura Daywork sheets & issue, internal MBH meeting	3		3					
THURSDAY	Site	Meet Kes & show him the job, RAMS status A, issue data sheets Order corner guards with Yeoman Shield Order fire mastic, arrange labour & site box Respond to ISG basement door install request, arrange flame retardant sheeting		3	1			2		3
FRIDAY	Site	Surveyor meeting with JRH The Brewery	6	3						
SATURDAY										
SUNDAY										
TOTAL HOURS			9	19	4	3	2	8		



RAPHAEL

CONTRACTING LTD

Raphael House, 123 Roebuck Road
9100 Chessington, Surrey KT9 1EU
www.raphaelcontracting.com

Tel: 020 8391

SITE MANAGER ALLOCATION

SHEET

Name: D Sanders

w/c: Monday 22/04/2024

DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS			
			Moorfields	HEAD01	84 Moorgate	
MONDAY	84 Moorgate	84 Moorgate 1/ Do times etc and send to H/O 2/ Emails and paperwork 3/ Remove materials from site office			10	
TUESDAY	84 Moorgate	Do report			10	
WEDNESDAY	84 Moorgate	Do RAMS for JMS 21M(KL) List out outstanding works for 84 Moorgate and send to Martin			10	
THURSDAY	84 Moorgate				10	
FRIDAY	84 Moorgate				10	
SATURDAY						
SUNDAY						
					50	

✓

Raphael Contracting Ltd Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c: 22/03/24				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/Q & General Meetings	AELTC Millenium Building	196 – 222 Kings Road	Jahn Court		
MONDAY	Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Tender Catch up meeting. Checking JMS Add 3 Frame quote & put figures on door comparison. Trying to find missing docs on 4P (S.T's account) Going through new docs & send Addendum 3 enquiry to Formwise. Update the Tender check list incl Addendum 3.	2.0 1.0	2.0 1.0 2.0 1.0				
TUESDAY	Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Printing / Filing dwgs & docs & checking against SRM drawing register. Dealing with "The Furniture Practice" Queries. Going through updated pricing docs etc with S.T.	1.5	4.5 1.0	2.0			
WEDNESDAY	Head Office Head Office Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Look into NVQ Level 6 in Management - Estimating Check JMS Add 3 Frame quote & re-do door comparison (AGAIN). Add C W Fields most recent quote figures into the door comparison. Send Addendum 3 enquiries to EDSi & C W Fields. Check John Planck's new quote & put prices on Ironmongery pricing doc. Form a Sanitaryware Take Off Schedule.	1.0 1.0	2.0 1.0 1.0 2.0 1.0				
THURSDAY	Home Home Home	E-mails, Phone calls etc. Fill in info on the Schedule of Tender Queries. Go through drawings and do a Sanitaryware Take off.	1.5	1.5		6.0		
FRIDAY	Home Home Home Home Home	E-mails, Phone calls etc. Time Sheet & Allocation Sheet. Go through drawings and do a Sanitaryware Take off.	1.0 1.0	7.0				
SATURDAY								
SUNDAY								
TOTAL HOURS			10	27	2	6		