

REF: NG200

TIME SHEET

COMPILED BY:
D Sanders

W/E DATE (SUN):
19.01.2025

CONTRACT: National Gallery

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinskas	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	NPV Friday 9 to 11
K O'Malley	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	NPV Friday 9 to 11
S Simonovic	✓ 07:30	17:00	07:30	17:00	off	sick	off	sick	07:30	17:00	/	/	/	/	
V Baliuievicius	✓ 07:30	17:00	07:30	17:00	07:30	17:00	working	For MOB	working	For MOB	/	/	/	/	
SJM															
D Hughes	08:00	15:30	08:00	15:30	08:00	15:30	08:00	15:30	08:00	15:30					
PLANET															
M Kosstrzanoski	/	/	07:30	12:00	/	/	/	/							
R Lukaszewicz	/	/	07:30	12:00	/	/	/	/							
THRISLINGTON															
James Ogilvie											/	/	/	/	
METALPROGETTI															
Jeremy Jones	/	/	/	/	/	/	11:00	12:00	/	/	/	/	/	/	
ROCHE SHUTTERS															
J DUNNE											/	/	/	/	
P LEROUX											/	/	/	/	

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

COMPILED BY: A. Kulsinkas
W/E DATE (SUN): 19/01/25

TIME SHEET

CONTRACT: Millennium Bridge House

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: J. Wray Times

COMPILED BY:
J. WRAY
W/E DATE (SUN):
19.01.2025

TIME SHEET

CONTRACT: Jason Wray Times

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
HEAD OFFICE (General & Meetings) - ESTIMATING - (RCL - PAYE)															
J. WRAY	07:30	11:00	07:30	09:30	07:30	11:00	07:30	08:30	07:30	11:00	/	/	/	/	
THE RITZ (SRM) - ESTIMATING - (RCL - PAYE)															
J. WRAY	11:00	12:00	09:30	11:00	11:00	11:30	/	/	/	/	/	/	/	/	
BROADGATE TOWER (BAM) - ESTIMATING - (RCL - PAYE)															
J. WRAY	12:00	17:00	11:00	17:00	11:30	17:00	11:00	17:00	11:00	17:00	/	/	/	/	
MOL - POULTRY MARKET - INCLUDING METAL DOORS (SRM) - ESTIMATING - (RCL - PAYE)															
J. WRAY	/	/	/	/	/	/	08:30	11:00	/	/	/	/	/	/	

RGL RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 13/01/2025			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			RCL Office	Millennium Bridge			
MONDAY	Millennium Bridge House	Snagging doors 3.01, 3.19, 3.28, 6.17, 5.54, 5.55		9h			
TUESDAY	Millennium Bridge House	Remove doors to Core 3, L1 – L5. Move RCL Office to new location.		9h			
WEDNESDAY	Millennium Bridge House	Snagging doors 0.20, 1.21, 2.04, Pauls Walk Panels.		9h			
THURSDAY	Millennium Bridge House	Remove off site some toolboxes and tools. Snagging/repair door 2.41 and Pauls Walk panels. Install lock cylinders to Level 1 and Basement		9h			
FRIDAY	Millennium Bridge House	Reinstall doors to Core3 goods lift lobby. L1 -5. Safety meeting, DABS meeting. Submit Friday Pack to Midgard.					
SATURDAY							
SUNDAY							
TOTAL HOURS				36			

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 13-01-25				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
MONDAY	NG200	Clock room cupboards delivery Clearing RCL materials Paperwork , booking deliveries and snagging	9Hrs					
TUESDAY	NG200	Working on all small things that was unfinished by RCL/ Snagging (See allocation book)	9Hrs					
WEDNESDAY	NG200	Fitting L-1 wall panels to kitchen wall	9Hrs					
THURSDAY	NG200	Fitting L-1 wall panels to kitchen wall	9Hrs					
FRIDAY	NG200	Fitting L-1 wall panels to kitchen wall Went to Westminster job to get new pass Snagging	9Hrs					
SATURDAY								
SUNDAY								
TOTAL HOURS			45					

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 19/01/25			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/O	MBH	MOL	BGT	W04	NPY
MONDAY	Office	Discuss wall panel movement joints with JW & put proposed sketch together. Prep for design meeting tomorrow, door schedule			5	4		
TUESDAY	Office/site	Review PTQ e-mail Review Volume 2 e-mail, sort ironmongery issue with Allgood & FD120 doors, design meeting cancelled Review ironmongery query & put costs & quantity together for JRH		2	6	1		
WEDNESDAY	Office	RFA veneer samples, review PTQ's, review JW meeting minutes, check K13 Spec, Valuation with JRH RCL door schedule		1	2	6		
THURSDAY	Office	Enquiry to Selo for pocket doors, e-mails to allgood Midgard enquiry		6	3			
FRIDAY	Site	Midgard extra works meeting with Midgard, walk site to view works, meeting notes.		9				
SATURDAY								
SUNDAY								
TOTAL HOURS				18	16	11		

RAPHAEL CONTRACTING LTD 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com Raphael House, 123 Roebuck Road Tel: 020 8391		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 13/01/2025			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			NG200	HEAD01			
MONDAY	NG200	Off sick					
TUESDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL, SJM 3/ Attend DAB'S meeting 4/ upload JMS delivery tickets onto SRM's sustainability system 5/ helping RCL lads on site	10				
WEDNESDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL, SJM 3/ Attend DAB'S meeting 4/ Assisting lads fitting level 1 veneered wall panels next to events space	10				
THURSDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site -RCL, SJM 3/ Attend DAB'S meetings 4/ Assist fitting veneered panels on level 1 next to events space 5/ help unloading and loading out media wall stainless steel surrounds and window seating (FCU) damaged panels	10				
FRIDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site -RCL, SJM 3/Attend managers/supervisors monthly H&S meeting starting at 12 o'clock 4/ Attend DAB'S meetings 2 o clock 5/ issue Friday report to SRM	10				
SATURDAY							
SUNDAY							
			40				

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c: 13/01/25					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/Q & General Meetings	Museum of London Poultry Market	Broadgate Tower	The Ritz Timber Trellis SRM	Crystal Palace Park		
MONDAY	Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Tender Meeting. Check TT Gillard quote and form a pricing doc. Going through TT Gillard quote and comment on BofQ.	2.0 1.0		5.0	1.0			
TUESDAY	Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. Go through pricing docs & notes with S.T. Going through TT Gillard quote and comment on BofQ. Prep, Attend & write minutes for Joinery workshop with BAM & BGY.	2.0		2.0 4.0	1.0			
WEDNESDAY	Head Office Head Office Head Office Head Office Head Office Head Office	E-mails, Phone calls etc. General catch up meeting with Julian Swift of EDSi. Check quotes received & update Tender check list Go through meeting minutes 14.01.25 with S.T & M.R & update & issue Update BofQ and send to TT Gillard with new docs. Going through CRE8 quote and comment on BofQ.	2.0 1.0		0.5 1.0 4.0	0.5			
THURSDAY	Home Home Home	E-mails, Phone calls etc. Checking Allgood schedule against RCL schedule. Update BofQ and send to CRE8 with new docs.	1.0	2.0	6.0				
FRIDAY	Home Home Home Home Home	E-mails, Phone calls etc. Time Sheet & Allocation Sheet. Filling out my Appraisal for RCH. Going through Quest quote and put figures in & comments on BofQ. Update BofQ and send to Quest with new docs.	1.0 1.0 1.0	3.0 3.0					
SATURDAY									
SUNDAY									
TOTAL HOURS			12	8	22.5	2.5			

[illegible]

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 16/1/25

CONTRACT

OPERATION

5m
H.O. Unload - load Van.
Der Nat Gallery.
Coul Min Bridge
Lunch.
Katie Hoskewitz.
Der Sankies Tea House

REF

3 3 2½ ½ 1½ 10½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Syeti

3 3 2½ ½ 1½

10½

10

TOTALS

9(1)

TYPE OF MACHINE

JMS62.

3.

GA401

3.

MBHS62

2½

HEAD 1

½ (1).

[illegible]