

COMPILED BY: A. Kulsinskas
 W/E DATE (SUN): 26/01/25

TIME SHEET
CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinskas ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
J.Smith ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					

REF: N6200

TIME SHEET

COMPILED BY:
D Sanders

W/E DATE (SUN):
26.01.2025

CONTRACT: National Gallery

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinskis	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/
K O'Malley	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/
S Simonovic	✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/
V Baliuievicius	✓	07:30	17:00	07:30	17:00	07:30	17:00	working	For MOB	working	For MOB	/	/	/	/
F. Amara	✓	(RF)	(RF)		(PF)										
SJM															
D Hughes															
PLANET															
M Kosstrzanoski	/	/	/	/	/	/	11:00	16:00	/	/	/	/	/	/	/
R Lukaszewic	/	/	/	/	/	/	10:00	16:00	/	/	/	/	/	/	/
THRISLINGTON															
James Ogilvie											/	/	/	/	/
Ian Ogilvie		13:00	15:00	/											
Kevin Deery		13:00	15:00	/	/						/	/	/	/	/
ROCHE SHUTTERS															
J DUNNE	/	/	/	/	/	/	/	/			/	/	/	/	/
P LEROUX	/	/	/	/	/	/	/	/			/	/	/	/	/
SUPERIOR STONE															
J Roque									07:30	08:45					

DOCUMENT REFERENCE:	SIT-FM-009	VERSION NO:	1.0	CREATION DATE:	07/02/2013	Page 1 of 1
DOCUMENT OWNER:	DAS			LAST REVISION DATE:	N/A	
				NEXT REVIEW DATE:	07/02/2014	

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 20/01/2025			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			RCL Office	Millennium Bridge			
MONDAY	Millennium Bridge House	Snagging doors 5.55,2.08, 6.05, Removing door for floor finishers, RCL Paperwork, DABS meeting.		9h			
TUESDAY	Millennium Bridge House	Snagging doors L2, Core 1 toilets. DABS meeting.		9h			
WEDNESDAY	Millennium Bridge House	Snagging doors Core 5, 4.86, 3.39, 4.39. DABS meeting.		9h			
THURSDAY	Millennium Bridge House	Snagging doors Core3, 2.11, 5.86, 4.54, 4.55. RAMS review. DABS meeting.		9h			
FRIDAY	Millennium Bridge House	Safety meeting, DABS meeting. Submit Friday Pack to Midgard. Snagging doors Core 1 L4 and L2.		9h			
SATURDAY							
SUNDAY							
TOTAL HOURS				45			

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 20-01-25				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
MONDAY	NG200	Fitting Easy clean sockets for flashbolt. Drilling holes in Planet doors for new closer location Adjusting door gaps to double kitchen doors	9Hrs					
TUESDAY	NG200	B211 Removing existing window and surrounds Fitting black out panels behind FCU on GF Snagging and paperwork	9hrs					
WEDNESDAY	NG200	Fitting b211 window Removing and deprotecting L-1 main bar for inspection Sorting out wobbling scanner post GF Main entrance	9hrs					
THURSDAY	NG200	Event space glass replacement (Supervising)due to danger to fall. Fitting b1 link doors, taking deliveries, paperwork	9Hrs					
FRIDAY	NG200	Drilling additional holes for gromets in expresso bar . Making and fitting b211 window steps Sorting out wobbling scanner posts GF main entrance	9Hrs					
SATURDAY								
SUNDAY								
TOTAL HOURS			45					

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 26/01/25					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/O	MBH	MOL	BGT	W04	NPY	
MONDAY	Office	Review RFI responses on 4P, review Selo quote, door schedule Enquiry to elite for stickers, respond to shadbolt queries		3	6				
TUESDAY	Office	RFI db ratings, issue door drawings to shadbolt, rcl door schedule. Review new door schedule and scope, revise rcl door schedule		3	6				
WEDNESDAY	Site	Update progress report, meeting Gillards on site to view extra works, discuss extra works with Midgard. Design meeting on site		5.5	3.5				
THURSDAY	Office	Meeting notes & issue, schedules to shadbolt for drawings, fill out induction form, upload RCL door schedule. Signed order confirmation to shadbolt, chase elite costs, veneer selection to Midgard,		3	6				
FRIDAY	Site	Meeting with Middlesex. Go over valuation with Mahesh, price Lollipop signs for JRH, price powermatics for JRH,		5	4				
SATURDAY									
SUNDAY									
TOTAL HOURS				19.5	25.5				

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 20/01/2025	
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS		
			NG200	HEAD01	
MONDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL 3/ Attend DAB'S meeting 4/ Attend media wall meeting on ground floor 5/ helping RCL lads on site	10		
TUESDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL 3/ Attend DAB'S meeting 4/ helping RCL lads on site	10		
WEDNESDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL 3/ Attend DAB'S meeting 4/ Snagging ground floor scanner posts , to try and stop them wobbling	10		
THURSDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site -RCL 3/ Attend DAB'S meetings 4/ Walk around meeting with Paul and architects to discuss scanner posts /Media wall additional floor boxes in the events space	10		
FRIDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site -RCL, SJM 3/ Attend DAB'S meetings 2 o clock 4/ issue Friday report to SRM 5/ Working on wobbly scanner posts	10		
SATURDAY					
SUNDAY					
			50		

RAPHAE CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c: 20/01/25				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/Q & General Meetings	Broadgate Tower	The Ritz Timber Trellis SRM	Museum of London Poultry Market	Crystal Palace Park	
MONDAY	Head Office	E-mails, Phone calls etc.	1.5					
	Head Office	Going through Unitline quote and put figures in & comments on BofQ.		2.0				
	Head Office	Update BofQ and send to Unitline with new docs.		2.0				
	Head Office	Writing & sending O&M docs to BAM.		1.5				
	Head Office	Mark up new WP-23 panel drawings & send to TT Gillard.		1.5				
	Head Office	Go through with S.T & send Tender return to SRM.			0.5			
TUESDAY	Head Office	E-mails, Phone calls etc.	1.5					
	Head Office	Answering questions on NVQ assessment docs.	2.5					
	Head Office	Mark up new WP-25 panel drawings & send queries to TM of BAM.		1.5				
	Head Office	Go through new WP-29 panel BGY comments & send to all 4 joinery co.		1.0				
	Head Office	Update rev 01, sample, mock up schedule & send to all 4 joinery co.		1.0				
	Head Office	Go through new WP-25 panels BGY drawings & comments		1.5				
WEDNESDAY	Head Office	E-mails, Phone calls etc.	2.0					
	Head Office	Answering questions on NVQ assessment docs.	3.0					
	Head Office	Updating Tender check lists.		1.5		0.5		
	Head Office	Go through new WP-25 panels BGY drawings & comments		2.0				
	Head Office	Prep for & Attend Joinery workshop with BAM & BGY.		2.0				
THURSDAY	Home	E-mails, Phone calls etc.	2.0					
	Home	Write minutes for Joinery workshop with BAM & BGY.		2.0				
	Home	Start putting quantities on TT Gillard pricing doc.		2.0				
	Home	Update Additional doors comparison in line with S.T e-mail 23.01.25				3.0		
FRIDAY	Home	E-mails, Phone calls etc.	2.0					
	Home	Time Sheet & Allocation Sheet.	1.0					
	Home	Sort docs & send enquiry to Waverley for the curtain railing JO.3.02		1.5				
	Home	Sort & mark up docs & drawings for the WF-25 panelling.		3.0				
	Home	Update pricing schedules & send docs for WF-25 panels to all 4 joinery co.		1.5				
SATURDAY								
SUNDAY								
TOTAL HOURS			15.5	25.5	0.5	3.5		

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 20/1/25

CONTRACT

OPERATION

Job cont (NOTING HART)
(PAVING FROM NAT SPALL)
(ACCIDENT M40 (3 HRS))

LUNCH

REF

9

1/2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Jyer

9

1/2

TOTALS

TYPE OF MACHINE

GALUP

9.

GALUP - 21 1/2 / GALUP (PF2) - 16 / GALUP 1 - 1.

Jms02 - 6 1/2.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 21/1/25

CONTRACT

OPERATION

H.O. Load Van.
Jec Nat Quarry.
Lunch.
Coll Hangers.

REF

3½

4

½

1½

9½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Syer

3½

4

½

1½

9½

N.G.

N.G.

Mob.

TOTALS

9

TYPE OF MACHINE

Gaugel

7½

Gaugel (PF)

1½

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 22/1/25

CONTRACT

OPERATION

H.O. (MEET MOB).
LOAD VAN
DEC DANIELS (MOB).
LW. SGT.
CLEAN VAN.

REF

3 3 2 1/2 1

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

3 3 2 1/2 1

9 1/2

TOTALS

TYPE OF MACHINE

9441 (RF2)

8

HEADP1

1

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 23/1/25

CONTRACT

OPERATION

JANICERS (DROP)

CALL H.O.

CALL HOWSONS (MOB)

CALL JANICERS (MOB)
NAT. GALL

LUNCH

DER NAT GALLERY

DER JANICERS (MOB)

REF

2

2

1

1/2

1/2

2 1/2

1

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe DYETI.

2

2

1

1/2

1/2

2 1/2

1

9 1/2

MOB

NAT G.

MOB

NAT G.

NAT G.

MOB

TOTALS

9

TYPE OF MACHINE

GALUQ1 (PF 2)

4

GALUQ1

5

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 24/1/25

CONTRACT

OPERATION

Ins.
Heel Paul Jankwater.
(£200.00)
Load Van
Lunch.
Dee Jankwater.

REF

2 1/2 1 3 1/2 2 1/2 9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Jyoti

2 1/2 1 3 1/2 2 1/2

9 1/2

TOTALS

TYPE OF MACHINE

Jms02.

6 1/2

GauPi (PF2)

2 1/2