

Wk 45

TIME SHEET
CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinskas	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
J.Smith	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
E. Amaras	✓ (EX) 07:30														

REF: NG200

 COMPILED BY:
 D Sanders
 W/E DATE (SUN):
 09.02.2025

TIME SHEET

CONTRACT: National Gallery

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinkas	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
K O'Malley	✓ 07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	
S Simonovic	✓ 07:30	17:00	07:30	17:00	07:30	17:00	Off	sick	07:30	17:00	/	/	/	/	
V Baltiuvicius	✓ working	For MOB	All week						holiday		/	/	/	/	
SJM															
D Hughes	08:00	15:30	08:00	15:30	08:00	15:30	/	/	/	/					Contract works finished Wednesday
THRISLINGTON															
James Ogilvie											/	/	/	/	
Ian Ogilvie															
Kevin Deery											/	/	/	/	
ROCHE SHUTTERS															
J DUNNE					08:00	14:30					/	/	/	/	
P LEROUX			09:00	13:30	08:00	14:30					/	/	/	/	
SUPERIOR STONE															

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

REF: J. Wray Times

COMPILED BY:
J. WRAY
W/E DATE (SUN):
09.02.2025

TIME SHEET

CONTRACT: Jason Wray Times

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
HEAD OFFICE (General & Meetings) - ESTIMATING - (RCL - PAYE)															
J. WRAY	07:30	11:00	07:30	09:00	07:30	11:00	07:30	08:30	07:30	09:30	/	/	/	/	
BROADGATE TOWER (BAM) - ESTIMATING - (RCL - PAYE)															
J. WRAY	11:00	17:00	09:00	14:30	11:00	12:00	/	/	/	/	/	/	/	/	
BRITISH MUSEUM (SRM) - ESTIMATING - (RCL - PAYE)															
J. WRAY	/	/	14:30	17:00	15:00	17:00	08:30	16:30	09:30	17:00	/	/	/	/	
MOL - POULTRY MARKET - INCLUDING METAL DOORS (SRM) - ESTIMATING - (RCL - PAYE)															
J. WRAY	/	/	/	/	12:00	15:00	16:30	17:00	/	/	/	/	/	/	

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 03/02/2025			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			RCL Office	Millennium Bridge			
MONDAY	Millennium Bridge House	Install skirting to basement, Snagging doors L5Core1, RCL Paperwork, DABS meeting.		9h			
TUESDAY	Millennium Bridge House	Adjust door closers. Install missing keeps. Remove protection tape off doors. DABS meeting.		9h			
WEDNESDAY	Millennium Bridge House	Install skirting to Ground floor. Remove doors to Core 5 .Snagging doors Core5. DABS meeting.		9h			
THURSDAY	Millennium Bridge House	Make jig for Perco closers to cut in the doors. Snagging Core 1. DABS meeting.		9h			
FRIDAY	Millennium Bridge House	Safety meeting, DABS meeting. Submit Friday Pack to Midgard. Snagging doors 5.09, 5.10. Install skirting to Ground Floor.		9h			
SATURDAY							
SUNDAY							
TOTAL HOURS				45			

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 03-02-25					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS							
MONDAY	NG200	Altering media wall do to design changes	9Hrs							
TUESDAY	NG200	Altering media wall do to design changes	9hrs							
WEDNESDAY	NG200	Fitting bench seating on b1	9hrs							
THURSDAY	NG200	Fitting bench seating on b1 Reducing size of bottom speaker covers on media wall due to design changes	9Hrs							
FRIDAY	NG200	Altering media wall do to design changes	9Hrs							
SATURDAY										
SUNDAY										
TOTAL HOURS			45							

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 09/02/25				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/O	MBH	MOL	BGT	W04	NPY
MONDAY	Office	Drawing list to Gillards, sample request to Waverley Rcl monthly report, update & issue blockers list, rcl progress report, chase delivery dates from elite Prep for internals	3	4	2			
TUESDAY	Office	Enquiry to Haldane, lead in duration email to Midgard, door handovers, Monthly report, Railway sleepers & triply samples with finishes request to Gillards, reply to update email to SWA, electro lock issue Prep for internals	3	2	4			
WEDNESDAY	Office	Internals, Gillards pre start meeting			9			
THURSDAY	Office	EL560 tech sub, emails to Allgood, shadbolt, SRM Re EL560 lock, reply to shadbolt query's, issue draft IRS, Make door schedule & send enquiry to Shads, CW Fields & Gillards RFA Class B veneer samples to BGY		3	5	1		
FRIDAY	Site	Respond to SWA 30N door query, emails to Gillards, Allgood data sheet & ironmongery schedule request Respond to PCo query Re Lev 04 door changes, chase Midgard Re Lev 02 wall panel change details and new doors dimensions, walk site		4	5			
SATURDAY								
SUNDAY								
TOTAL HOURS			6	13	25	1		

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 03/02/2025				
DAY		SITE/LOCATION		TASK	COST HEADINGS / HOURS			
					NG200	HEAD01		
MONDAY		NG200		1/ Site paperwork -TBT, Safe start, Times & Emails etc 3/ Manage labour on site -RCL 4/ Attend 10-00 o clock meeting on ground floor to discuss media wall details again 5/ Attend DAB'S meeting 6/ helping RCL lads on site	10			
TUESDAY		NG200		1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL, SJM & Roche 3/ Attend DAB'S meeting 4/Attend handover meeting re roller shutters, and video 5/ helping RCL lads on site	10			
WEDNESDAY		NG200		1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site -RCL, SJM 3/ Attend DAB'S meeting 4/ Unloading B1 seating and helping to fit 5/ Issue handovers and videos for roller shutters	10			
THURSDAY		NG200		1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site -RCL 3/ Attend DAB'S meetings 4/ Helping lads on site fitting and protecting the B1 bench seats	10			
FRIDAY		NG200		1/ Site paperwork -TBT, Safe start, Emails etc 2/ Manage labour on site -RCL 3/ Attend DAB'S meetings 2 o clock 4/ issue Friday report to SRM 5/ Help install media wall stainless steel trims	10			
SATURDAY								
SUNDAY								
					50			

Raphael Contracting Ltd Raphael House, 123 Roebuck Road Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c: 03/02/25				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/Q & General Meetings	Broadgate Tower	British Museum	Museum of London Poultry Market	The Ritz Timber Trellis SRM	Crystal Palace Park
MONDAY	Head Office	E-mails, Phone calls etc.	2.0					
	Head Office	Tender Meeting.	1.0					
	Head Office	Checking Quest's New quote and filling in the comparison.		1.0				
	Head Office	Checking Unit Lines's New quote and filling in the comparison.		3.0				
	Head Office	Going through the PTQ and updating the BofQ.		2.0				
TUESDAY	Head Office	E-mails, Phone calls etc.	1.5					
	Head Office	Going through the PTQ and updating the BofQ & submitting to BAM.		5.0	1.5			
	Head Office	Converting Door schedule to Excel and adapting to RCL version.			1.0			
	Head Office	Setting up the RCL Door comparison.						
	Head Office							
WEDNESDAY	Head Office	E-mails, Phone calls etc.	1.5					
	Head Office	M.R Internals meeting (MOL).	1.5					
	Head Office	Mark up dwgs for additional CF-12 ceilings and update BofQ & re-submit		1.0		1.5		
	Head Office	TT Gillard Pre-start meeting for MOL.				1.5		
	Head Office	Meeting minutes for the above.						
	Head Office	Mid-Tender meeting with SRM.			1.0			
	Head Office	Setting up the RCL Door comparison.			1.0			
	Head Office							
THURSDAY	Head Office	E-mails, Phone calls etc.	1.0					
	Head Office	Sort docs for Ironmongery enquiries.			1.5			
	Head Office	Send Ironmongery enquiries to Assa Abloy, Elite & John Planck.			1.5			
	Head Office	Sort docs for Washroom enquiries.			2.0			
	Head Office	Send Washroom enquiries to Washroom Washroom & Thrislington.			1.0			
	Head Office	Sort docs for Oak Timber Floors.			1.0			
	Head Office	Send Oak Timber Floors enquiry to Hutchison.			0.5			
	Head Office	Update and issue TT Gillard prestart meeting minutes				0.5		
FRIDAY	Head Office	E-mails, Phone calls etc.	1.0					
	Head Office	Time Sheet & Allocation Sheet.	1.0					
	Head Office	Sort docs for Fire Curtains.			3.0			
	Head Office	Send Oak Fire Curtain enquiry to Thermax.			1.0			
	Head Office	Sort docs for Column Casings.			1.5			
SATURDAY								
SUNDAY								
TOTAL HOURS			10.5	12	19.0	3.5		

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 3/2/25

CONTRACT

OPERATION

coll Suningdale (Daniel)

der Keys H.O. (Jms)

Lunch

der Daniels

REF

3

3

1/2

3

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dygert

3

3

1/2

3

9 1/2

TOTALS

9.

TYPE OF MACHINE

GAUφ1 (PF2)

6.

Jmsφ2

3.

GAUφ1 (PF2) - 6. / Jmsφ2 - 3. / GAUφ1 - 27 / GAUφ1 (ex) - 2.

MSBφ2 - 4 / Hφφφ1 - 3

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 4/2/25

CONTRACT

OPERATION

H.O. Load Van. (SEATS)
DEL NAT GALLERY. x2
DEL MBH. (CHOP SAW)
Lunch.
H.O. Load Van (SEATS) x2.

REF

2½ 3 1 ½ 2½

9½

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

2½ 3 1 ½ 2½

9½

TOTALS

TYPE OF MACHINE

CACCP1

8

MBMSQ2

1

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 5/2/25

CONTRACT

OPERATION

(SEAT)
DEL NAT GALLERY.

H.O. LOAD VAN (SEAT).

COLL MILL BRIDGE.

Lunch.

DEL NAT GALLERY

REF

3

2 1/2

1 1/2

1/2

2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Jett

3

2 1/2

1 1/2

1/2

2

9 1/2

TOTALS

TYPE OF MACHINE

GAU1.

7 1/2

MBMS2.

1 1/2

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 6/2/25

CONTRACT

OPERATION

CON. CENTRAL (NORTS) NG

LUNCH

HAZARDOUS (BULBS)

REF

6

1/2

3

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

6

1/2

3

9 1/2

TOTALS

TYPE OF MACHINE

Generator

6

Handpump

3

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 7/2/25

CONTRACT

OPERATION

Cont & Jec H.O.

Jec NAT GALLERY.

Cont Mill BRIDGE

Lunch.

Jec CHAIRS (EXETER Rd.)

REF

2 1/2

3

1 1/2

1/2

2

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

2 1/2

3

1 1/2

1/2

2

9 1/2

TOTALS

TYPE OF MACHINE

GAUCHI (EX)

2

GAUCHI

5 1/2

MBH502.

1 1/2