

REF: Daywork

COMPILED BY: A. Kulsinskas
 W/E DATE (SUN): 23/02/25

TIME SHEET

CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinskas ✓	RCL Office		07:30	17:00	RCL Office		07:30	17:00	07:30	17:00					Monday & Wednesday making sample door set for Museum of London
J.Smith ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
S.Simonovic ✓	07:30	17:00	Glasgow (Edt)												20th x 4.
K.O'Malley ✓	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
I.Sahota ✓			07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00					
E.Amaral ✓							CSCS		MoS						

DOCUMENT REFERENCE:	SIT-FM-009	VERSION NO:	1.0	CREATION DATE:	07/02/2013	Page 1 of 1
DOCUMENT OWNER:	DAS			LAST REVISION DATE:	N/A	
				NEXT REVIEW DATE:	07/02/2014	

REF: NG200

 COMPILED BY:
 D Sanders
 W/E DATE (SUN):
 23.02.2025

TIME SHEET

CONTRACT: National Gallery

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
K Kulsinkas	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	07:30	17:00	/	/	/	/	7:30 to 10:00 Tuesday Meet Ben Hancox
											/	/	/	/	Reworking on another job
											/	/	/	/	
CONTROL FABRICATIONS															
Richard Straw	07:30	12:00	/	/											Snagging level
Conor Burke	07:30	12:00	/	/											1 main bar
Anthony Jones	07:30	12:00	/	/											
THRISLINGTON															
James Ogilvie															
Ian Ogilvie															
Kevin Deery															
ROCHE SHUTTERS															
J Dunne															
P Leroux															
SUPERIOR STONE															
Jose Roque	/	/	/	/	/	/	07:30	12:00							
Matija Stankovic	/	/	/	/	/	/	07:30	12:00							

REF: J. Wray Times

COMPILED BY:
J. WRAY

W/E DATE (SUN):
23.02.2025

TIME SHEET

CONTRACT: Jason Wray Times

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 17/2/25

CONTRACT

OPERATION

H.O. Load Van.
Del NAT GALLERY
Lunch.
Del MBH.

REF

3 3 1/2 3

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

Joe Dyett

3 3 1/2 3

TOTALS

TYPE OF MACHINE

GAUPEL.

4 1/2

MBH02

4 1/2

GAUPEL - 7 1/2 / MBH02 - 4 1/2 / GAUPEL - 9.

GAUPEL (EQ) - 24.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 18/2/25

CONTRACT

OPERATION

(NAT GALLERY)
H.O. UNLOAD TOOLS

honest

business.

REF

3

1/2

6

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyer

3

1/2

6

TOTALS

TYPE OF MACHINE

Galep1.

3.

Galep1 (24)

6.

Date 19/2/25

CONTRACT

OPERATION

2008

corn bread base.

Der H.O. (LWBB034)

Lawyer

littles

REF

2

1

 $\frac{1}{2}$

6

91

CHECK
No.

NAME _____

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

NAME
Joe Green

2

1

 $\frac{1}{2}$

9 1/2

TOTALS

TYPE OF MACHINE

$$G_{\text{Ave}}(E_g)$$

9.

CONTRACT

Date 20/2/25

OPERATION

QCF.

Core Screwfix

Receives

Leiset.

REF

3

6

 $\frac{1}{2}$

9/13

CHECK
No.

NAME _____

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Dyett

3

4

 $\frac{1}{2}$

917

TOTALS

TYPE OF MACHINE

GAWP (ERG)

9.

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date 21/2/25

CONTRACT

OPERATION

Interviews
x 2

REF

9 1/2

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Joe Jyoti

9 1/2

TOTALS

TYPE OF MACHINE

Herbri

9.

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 17/02/2025			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			RCL Office	Millennium Bridge			
MONDAY	Museum of London	Make sample door set for Museum of London	9h				
TUESDAY	Millennium Bridge House	Install Perco closers. DABS meeting. RCL Weekly Paperwork.		9h			
WEDNESDAY	Museum of London	Install ironmongery to sample door set for Museum of London.	9h				
THURSDAY	Millennium Bridge House	Install Perco closers to doors. DABS meeting.		9h			
FRIDAY	Millennium Bridge House	Safety meeting, DABS meeting. Submit Friday Pack to Midgard. Install Perco closers.		9h			
SATURDAY							
SUNDAY							
TOTAL HOURS			18	27			

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 17-02-25				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
MONDAY	NG200	B-1 Counter delivery , preparing for installation and start fitting	9Hrs					
TUESDAY	NG200	Fitting B-1 counter	9hrs					
WEDNESDAY	NG200	Moving tower on GF Fitting selo door signs Putting plastic rubbish bins in WCS, paperwork,	9hrs					
THURSDAY	NG200	Fitting floor door stops in B1 WCS Working with stone fitters in ON b1 Counter Snagging maglocks	9Hrs					
FRIDAY	NG200	Adjusting and fitting smoke seals and signs on existing doors	9Hrs					
SATURDAY								
SUNDAY								
TOTAL HOURS			45					

RAPHAE CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 23/02/25					
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			H/O	MBH	MOL	BGT	W04	NPY	
MONDAY	Office	Download RFI reply's, answer TTG query's, upload RFI's, new quote from Assa for EL560, speak with shadbolt Re missing ironmongery for mock up door, start to check ironmongery schedule. Van in garage for repair	1		8				
TUESDAY	Office	Progress report CVI to SRM, chase Fenix laminate confirmation, e-mail Re SI for RCL to collect Teak, progress report, check ironmongery schedule.		2	7				
WEDNESDAY	Office	Review TTG mock up drawings & return, millions of emails to the prick, find suppliers to better TTG Triply lead-in times, speak with Dinesen Re boards & Lead-in, RFA sample door & ironmongery set			9				
THURSDAY	Home	RCL van into Ford & collect later Reply to PCo door query, download RFI response, and send to TTG, drape colour samples requested, check ironmongery schedule	3		6				
FRIDAY	Site	Samples to site Review east atrium additional works, mark up drawings & send out enquiry. Revise rcl door schedule to additional new level 04 works.		7	2				
SATURDAY									
SUNDAY									
TOTAL HOURS			4	9	32				

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com Tel: 020 8391		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 17/02/2025				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			NG200	HEAD01				
MONDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site - control fab 3/ unload and load out cloak room counter, plus load spare tools from site onto Joe's van 4/ Attend DAB'S meeting 5/ fitting cloak room counter	10					
TUESDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Attend DAB'S meeting 3/ Installing cloak room counter	10					
WEDNESDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ working on existing doors 3/ Paint cloakroom counter plinth ends 4/ dismantle and move tower scaffold and re-erect 5/ snagging 6/ attend meeting with Roache/SRM & Architect to discuss roller shutters battery backups 7/ Attend DAB'S meeting	10					
THURSDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ check operation of all mag locks on site and adjust as required 3/ Manage labour on site -RCL & superior stone 4/ Attend DAB'S meetings 5/ working on existing doors 6/ Working on level 1 in kitchen making and fitting plinth corner casing lid 7/ fitting floor door stops various locations	10					
FRIDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ working on existing doors 3/ Attend DAB'S meetings 2 o clock 5/ issue Friday report to SRM	10					
SATURDAY								
SUNDAY								
			50					

RAPHAE CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c: 17/02/25			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			H/Q & General Meetings	British Museum	Museum of London Poultry Market	Broadgate Tower	
MONDAY	Head Office	E-mails, Phone calls etc.	1.0				
	Head Office	Tender Meeting.	1.0				
	Head Office	Setting up RCL Pricing docs and putting supply & Labour prices in.		5.0			
	Head Office	Sort docs for P 2 Roller Blinds & send enquiry to BrightABlind & InterLace.		1.0			
	Head Office	Update Tender Files.		1.0			
TUESDAY	Head Office	E-mails, Phone calls etc.	1.5				
	Head Office	Setting up RCL Pricing docs and putting supply & Labour prices in.		3.0			
	Head Office	Sort docs for Kitchen Taps & send enquiry to Middleby & Jaguar		1.0			
	Head Office	Sort docs for Kitchen work tops & send enquiry to Superior Stone.		1.0			
	Head Office	Minutes from Mid Tender meeting.		1.5			
	Head Office	Update Tender Files.		1.0			
WEDNESDAY	Head Office	E-mails, Phone calls etc.	1.0				
	Head Office	Tender meeting catch up (BM).	1.0				
	Head Office	Send enquiry for kitchen worktops to washroom washroom.		1.0			
	Head Office	Check Thermax quote for fire curtains and put figures on pricing docs.		1.0			
	Head Office	Tender Letter.		1.0			
	Head Office	Pricing notes.		2.0			
	Head Office	Go through pricing docs with S.T and issue Tender to SRM		2.0			
THURSDAY	Home	E-mails, Phone calls etc	1.5				
	Home	Sorting docs for external timber Doorset.		1.5			
	Home	Send enquiry for External timber door set to John Planck & Stafford bridge		1.0			
	Home	Send meeting invite & agenda for Clark Doors pre-order meeting			1.0		
	Home	Mark up floor plans for Clark Doors.			2.0		
	Home	Form a doc showing Clark doors values and when required on site.			2.0		
FRIDAY	Home	E-mails, Phone calls etc.	1.0				
	Home	Time Sheet & Allocation Sheet.	1.0				
	Home	Mark up floor plans for Clark Doors.			3.0		
	Home	Form a doc showing Clark doors values and when required on site.			4.0		
SATURDAY							
SUNDAY							
TOTAL HOURS			9	24	12		