

TIME SHEET
CONTRACT: Millennium Bridge House

NAME	MON		TUE		WED		THUR		FRI		SAT		SUN		COMMENTS
	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	IN	OUT	
A.Kulsinskas	✓	OFF	07:30	17:00	07:30	17:00	OFF	OFF	OFF	OFF					
V.Bliulevicius	✓				07:30	17:00	OFF	OFF	OFF	OFF					
K.O'Malley	✓				07:30	17:00	Football club	Football club	Football Club	Football Club					
S.Simonovic	✓				07:30	17:00	Football Club	Football Club	Football Club	Football Club					

REF: NG200

COMPILED BY:
D Sanders

W/E DATE (SUN):
06.04.2025

TIME SHEET

CONTRACT: National Gallery

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	------------------------	--	---------------------------------	-------------



TIME SHEET

REF:

COMPILED BY:
K.KULSINKAS

W/E DATE (SUN):
06.04.2025

CONTRACT: Sea Containers

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	--------------------	--	---------------------------------	-------------



TIME SHEET

REF: J. Wray Times

COMPILED BY:
J. WRAY

W/E DATE (SUN):
06.04.2025

CONTRACT: Jason Wray Times

[illegible]

DOCUMENT REFERENCE: DOCUMENT OWNER:	SIT-FM-009 DAS	VERSION NO: 1.0	CREATION DATE: LAST REVISION DATE: NEXT REVIEW DATE:	07/02/2013 N/A 07/02/2014	Page 1 of 1
--	-------------------	------------------------	--	---------------------------------	-------------

 RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Auris Kulsinskas w/c : 31/03/2025			
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS				
			RCL Office	Millennium Bridge			
MONDAY							
TUESDAY	Millennium Bridge House	Install permanent cylinders to riser doors. Install cover plates to riser doors. Doors delivery		9h			
WEDNESDAY	Millennium Bridge House	Replace temp. cylinders to riser doors. Remove doors to L4.		9h			
THURSDAY							
FRIDAY							
SATURDAY							
SUNDAY							
TOTAL HOURS				18			

RAPHAEEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com			SITE MANAGER ALLOCATION SHEET		Name: Kes Kulsinskas w/c : 31-03-25				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS						
			SEA01	CAMP01	GALL01	HEAD01 (w)			
MONDAY	Sea Containers TTGillards	Fitting joinery to 4No hotel rooms on L15 + deliveries ,	9hrs						
TUESDAY	Sea Containers TT Gillards	Fitting joinery to 4No hotel rooms on L15 + deliveries ,	9hrs						
WEDNESDAY	57CHR Ng200	After 1 Year snags Snagging and additional works (See Allocation sheet)		5hrs	4hrs		9Hrs		
THURSDAY	Football club	Fitting boarding back wall inside metal container. +driving van picking up wood for fencing							
FRIDAY	Sea Containers TTGillards	Dynisti room bad head board removal and refitting after electrician complete works.;	9Hrs						
SATURDAY									
SUNDAY									
TOTAL HOURS			27	5	4		9		

RAPHAEEL CONTRACTING LTD Chessington House, 123 Roebuck Road Tel: 020 8391 9100 Cheshington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Mark Robinson w/e: 06/04/25				
DAY		SITE/LOCATION	TASK	COST HEADINGS / HOURS				
MONDAY		Office	Upload TTG revised drawings, design meeting notes, Littlehampton welding meeting, commercial meeting & revise pre-con programme and issue. Collect materials and deliver to Hersham FC	H/O	MBH	MOL	BGT	RG
				2		3	4	
TUESDAY		Office	Respond to BAM pre con programme request, review door type with JW. e-mail reply to SRM Re Status C door schedule, chase drawings & sample from shadbolt, download TTG commented drawings & issue, review SWA Rev 04 door schedule, issue mock up door set review to Shads &Allgood,			7	2	
WEDNESDAY		Office	Upload kitchen drawings, teams meeting with Clark Door, respond to SWA comments on door schedule, Internal prior to teams meeting with BAM, teams meeting,			7	2	
THURSDAY		Site / office	Meet lads at football club & go through works, CD meeting minutes, SWA query to shad's, upload TTG drawings, emails to Allgood Addendum to elite, elite costs to JRH,	2	1.5	5.5		
FRIDAY		Office	Complete Door schedule & issue to Selo, SWA shadow gap Option to Shad's for confirmation, drawing management to CD, monthly report, e-mail back to SWA about Status C door schedule Access panel door snag reply to Midgard, monthly report, pricing new work with JRH		4	5		
SATURDAY								
SUNDAY								
TOTAL HOURS				4 (W)	5.5	27.5	8	

RAPHAEL CONTRACTING LTD Raphael House, 123 Roebuck Road Tel: 020 8391 9100 Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: D Sanders w/c: Monday 31/03/2025				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			NG200	HEAD01				
MONDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site – RCL & Rivermead 3/ Attend DAB'S 4/ snagging	10					
TUESDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Manage labour on site – RCL /Rivermead / Grants blinds and superior stone 3/ Unload RCL van -scaffold tower to level 2 blind works 4/ Signs to supporter's house 5/ Meet up with CBRE on site to discuss extra works to the espresso bar 6/ Remove scaffold tower from site and load into RCL van 7/ Attendance with Grants blind working with them on level 2	10					
WEDNESDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Snagging 3/ Assist Planet install drop seal to level 1 door in events space 4/ Adjust B1 existing doors 5/ Working in B1 pantry drilling holes and fitting side panel	10					
THURSDAY	NG200	1/ Site paperwork -TBT, Safe start, Times & Emails etc 2/ Snagging 3/ signs to supported house 4/ issue handovers	10					
FRIDAY	NG200	1/ Site paperwork -TBT, Safe start, Emails etc 2/ Snagging 3/ Moving site office again	10					
SATURDAY								
SUNDAY								
			50					

Raphael Contracting Ltd Raphael House, 123 Roebuck Road Chessington, Surrey KT9 1EU www.raphaelcontracting.com		SITE MANAGER ALLOCATION SHEET		Name: Jason Wray w/c: 31/03/25				
DAY	SITE/LOCATION	TASK	COST HEADINGS / HOURS					
			H/Q & General Meetings	Broadgate Tower	MOL Poultry Market	British Museum		
MONDAY	Head Office	E-mails, Phone calls etc.	1.5					
	Head Office	Answering questions on NVQ assessment docs.	2.0					
	Head Office	Tender Meeting.	1.5					
	Head Office	Littlehampton Welding pre-order meeting.		1.5				
	Head Office	Send enquiry for Timber seating type S1 to Littlehampton Welding.		0.5				
	Head Office	Littlehampton Welding pre-order meeting minutes.		2.0				
TUESDAY	Head Office	E-mails, Phone calls etc.	2.0					
	Head Office	Go through door set types & details with M.R.		0.5				
	Head Office	Go through BAM's comments on Feb 2025 pricing document.		2.5				
	Head Office	Go through the PDQ schedule & update with S.T.		2.0				
	Head Office	Send FM kitchen enquiry to Howdens.		1.0				
	Head Office	Update pricing notes / CP's.		1.0				
WEDNESDAY	Holiday	Holiday (car broke down)	9.0					
THURSDAY	Home	E-mails, Phone calls etc.	2.0					
	Home	Going through RCL's actions & update Littlehampton meeting minutes.	2.0					
	Home	Answering questions on NVQ assessment docs.	1.0					
	Home	Go through Appendix C and mark up issues.		4.0				
FRIDAY	Home	E-mails, Phone calls etc.	2.0					
	Home	Time Sheet & Allocation Sheet.	1.0					
	Home	Answering questions on NVQ assessment docs.	1.0					
	Home	Going through drawings & listing missing information		4.5				
	Home	Updating pricing doc inline with Tom Mannion e-mail		0.5				
SATURDAY								
SUNDAY								
TOTAL HOURS			25	20				

[illegible]

[illegible]

RAPHAEL CONTRACTING
LIMITED

DAILY ALLOCATION SHEET

Date

11/4/25

CONTRACT

OPERATION

REF

CHECK
No.

NAME

TRADE

HOURS WORKED ON OPERATION

TOTAL
HOURS

Frame

1

2

4

15

15

9

TOTALS

9

TYPE OF MACHINE

gavel

32

MHS&L

4

Seal

12

[illegible]