

## Site Instruction

Instruction No: 58		Project: North House		
Date: 22/12/09		Project No. RE80238		
Issued to: Raphael		Address:		
Package No: 4400		Issued By: G. Matthews		
(Schedule of Rates Works Contract only): Proceed with the works on receip i.e. as drawings to be incorporated into the "Scope Certificate".				
	Furnish an estimate of value (cost) and time (programme) within five (5) working days and do not proceed until instructed thereafter to comply with this instruction.			
X	Proceed with instruction prior to submission or agreement of an estimate of value (cost) and time (programme). Note the Sub Contractor shall still submit an estimate within five (5) working days from receipt of instruction.			
	Information necessary to explain and amplify the Contract Documents or "Scope Certificate Documents".			
Description:				
Instruction issued for construction purposes:				
Revision to scope of works, D-G04-1:				
- OMIT: Sliding door frame and gear and access panel as L20/265-K04,				
- ADD: - Hinged door assembly as L20/260-K04 -Timber posts and lintel including fixings as detailed.				
Refer to IRAL-2400-K04, IRAL-2452-K04, IRAL-2454-K05 Correspondence Ref: IRAL-Transmit-001578, issued 21.12.09				
Alter the built construction to receive hinged door assembly.  Refer to IRAL-SK2066 Issued 22.12.09				
Correspondence Ref: IRAL-Transmit-001580, issued 22.12.09 Al159				
NOTE: This instruction does not constitute an order and cannot be invoiced against. Terms and				
conditions as principle Purchase Order and Sub Contract.				
ISG InteriorExter	ior authorised signatory:	Contractor's authorised signatory:		
Date:		Date:		
2 <b>1</b> /12/09		Date.		
Distribution				