

Site Instruction

Instruction No: 57		Project: North House
Date: 21/12/09		Project No. RE80238
Issued to: Raphael		Address:
Package No: 4400		Issued By: G. Matthews
		Contract only): Proceed with the works on receipt, porated into the "Scope Certificate".
		e (cost) and time (programme) within five (5) working ed until instructed thereafter to comply with this
Proceed with instruction prior to submission or agreement of an estimate of value (cost) and time (programme). Note the Sub Contractor shall still submit an estimate within five (5) working days from receipt of instruction.		
	Information necessary to ex Certificate Documents".	oplain and amplify the Contract Documents or "Scope
Description:		
Revision to scope of works:		
At Basement, Ground Floor(upper), First Floor, Second Floor & Third Floor Lift Entrances - OMIT: Shot peened stainless steel architraves to lift entrances as L30/355		
- ADD: Plasterboard returns, wall construction including skim coat and finishes to match existing, include for stainless steel skirting extension and returns to match existing. Landing Indicator Panels and Landing Operation Panels to be installed in Plasterboard wall.		
At Ground Floor (street level, Room G06) Lift Entrance:		
 OMIT: Shot peened stainless steel architrave to lift entrance as L30/350. ADD: Plasterboard infill, similar to Wall Type B (Independent Wall System), skimmed and painted, include stainless steel skirting. 		
Cost savings to be agreed. Al156		
NOTE: This instruction does not constitute an order and cannot be invoiced against. Terms and conditions as principle Purchase Order and Sub Contract.		
ISG InteriorExterior authorised signatory:		Contractor's authorised signatory:
Date: 21/12/09		Date:
Distribution		

Site Instruction ISG InteriorExterior FM-6.2.2-2/L